

Summary report

Wellbore: 15/9-F-4

Period: 2008-03-20 00:00 - 2008-03-21 00:00

|                          |                   |
|--------------------------|-------------------|
| Status:                  | normal            |
| Report creation time:    | 2018-05-03 13:52  |
| Report number:           | 74                |
| Days Ahead/Behind (+/-): |                   |
| Operator:                | StatoilHydro      |
| Rig Name:                | MÆRSK INSPIRER    |
| Drilling contractor:     | Mærsk Contractors |
| Spud Date:               | 2007-03-10 00:00  |
| Wellbore type:           |                   |
| Elevation RKB-MSL (m):   | 54.9              |
| Water depth MSL (m):     | 91                |
| Tight well:              | Y                 |
| HPHT:                    | Y                 |
| Temperature (I):         |                   |
| Pressure (I):            |                   |
| Date Well Complete:      | 2008-02-28        |

|                             |                          |
|-----------------------------|--------------------------|
| Dist Drilled (m):           | -999.99                  |
| Penetration rate (m/h):     | -999.99                  |
| Hole Dia (I):               |                          |
| Pressure Test Type:         | formation integrity test |
| Formation strength (g/cm3): | 1.65                     |
| Dia Last Casing (I):        |                          |

|                                   |        |
|-----------------------------------|--------|
| Depth at Kick Off mMD:            |        |
| Depth at Kick Off mTVD:           |        |
| Depth mMd:                        | 3510   |
| Depth mTVD:                       | 3138.8 |
| Plug Back Depth mMD:              |        |
| Depth at formation strength mMD:  | 2760   |
| Depth At Formation Strength mTVD: | 2599   |
| Depth At Last Casing mMD:         | 3508   |
| Depth At Last Casing mTVD:        | 3136.9 |

Summary of activities (24 Hours)

WOW. Performed general maintenance.

Summary of planned activities (24 Hours)

WOW for pulling drilling riser.Perform general maintenance. Nipple down BOP and diverter.

Operations

| Start time | End time | End Depth mMD | Main - Sub Activity                | State | Remark                                                                                                                                            |
|------------|----------|---------------|------------------------------------|-------|---------------------------------------------------------------------------------------------------------------------------------------------------|
| 00:00      | 03:00    | 0             | interruption -- waiting on weather | ok    | WOW. Serviced and inspected the TDS.                                                                                                              |
| 03:00      | 05:00    | 0             | interruption -- waiting on weather | ok    | WOW. Changed out the wash pipe.                                                                                                                   |
| 05:00      | 06:00    | 0             | interruption -- waiting on weather | ok    | WOW. Cleaned and cleared the rig floor                                                                                                            |
| 06:00      | 07:15    | 0             | interruption -- waiting on weather | ok    | WOW. Cleaned and cleared the rig floor.                                                                                                           |
| 07:15      | 19:00    | 0             | interruption -- waiting on weather | ok    | WOW. Performed general maintenance. Cleaned kill manifold. Had derrick inspection. Serviced Carrier rollers, spinner and tracks on aft Roughneck. |
| 19:00      | 00:00    | 0             | interruption -- waiting on weather | ok    | WOW. Cleaned rig floor. Cleaned pit # 7. Performed maintenance on the aft PRS and the TDS.                                                        |

Drilling Fluid

|                         |              |
|-------------------------|--------------|
| Sample Time             | 22:00        |
| Sample Point            | Reserve pit  |
| Sample Depth mMD        | 3508         |
| Fluid Type              | Packer fluid |
| Fluid Density (g/cm3)   | 1.03         |
| Funnel Visc (s)         | -999.99      |
| Mf (I)                  |              |
| Pm (I)                  |              |
| Pm filtrate (I)         |              |
| Chloride (I)            |              |
| Calcium (I)             |              |
| Magnesium (I)           |              |
| Ph                      |              |
| Excess Lime (I)         |              |
| Solids                  |              |
| Sand (I)                |              |
| Water (I)               |              |
| Oil (I)                 |              |
| Solids (I)              |              |
| Corrected solids (I)    |              |
| High gravity solids (I) |              |
| Low gravity solids (I)  |              |
| Viscometer tests        |              |
| Plastic visc. (mPa.s)   | -999.99      |
| Yield point (Pa)        | -999.99      |
| Filtration tests        |              |
| Pm filtrate (I)         |              |
| Filtrate Lthp (I)       |              |
| Filtrate Hthp (I)       |              |
| Cake thickn API (I)     |              |
| Cake thickn HPHT (I)    |              |
| Test Temp HPHT (I)      |              |
| Comment                 |              |

Pore Pressure

| Time  | Depth mMD | Depth TVD | Equ Mud Weight (g/cm3) | Reading  |
|-------|-----------|-----------|------------------------|----------|
| 00:00 | 3510      |           | 1.08                   | measured |