

Summary report

Wellbore: 15/9-F-4

Period: 2008-04-20 00:00 - 2008-04-21 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	105
Days Ahead/Behind (+/-):	
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-03-10 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-02-28

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3510
Depth mTVD:	3138.8
Plug Back Depth mMD:	
Depth at formation strength mMD:	2760
Depth At Formation Strength mTVD:	2599
Depth At Last Casing mMD:	3508
Depth At Last Casing mTVD:	3136.9

Summary of activities (24 Hours)

Connected firing head to guns. MU lubricator and tested against in-situ sub to 185 bar. RIH with perforation run #1, correlate and fire guns. POOH and LD fired guns. PU and MU guns for perforation run #2. RIH with perforation run #2, correlate and fire guns. POOH from 3390 m to 1800 m MD.

Summary of planned activities (24 Hours)

Continue POOH with perforation guns. Confirm that guns has fired. Test well and leave MEG above TRSCSSV. LD guns. RD WL equipment.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	02:15	0	interruption -- rig up/down	ok	Discussed method for PU and MU perforation guns due to uncertified lifting cap.
02:15	02:45	0	workover -- rig up/down	ok	Held tool box meeting prior to PU and MU gun sections.
02:45	03:15	0	workover -- rig up/down	ok	Checked GR/CCL on rig floor. Shut down power to Schlumberger unit to follow procedure for MU perforation guns. Closed off rig floor; WH and XMT. Made PA announcement.
03:15	06:00	0	workover -- rig up/down	ok	PU gun sections from cantiliver onto HTS with crane. Connected toolstring and swivel to gun and lifted guns into riser using both tugger and electric line with gooseneck. Connected and hung off all three gun sections in C-plate.
06:00	08:45	0	workover -- rig up/down	ok	MU firing head, PGGT and new swivel to guns hung off in riser. Connected upper toolstring to guns hanging in riser and armed guns. PU tension on toolstring and took off C-plate.
08:45	09:15	0	workover -- rig up/down	ok	Connected lubricator and tested in-situ sub to 30/185 bar for 5/10 min with Seawell test pump. Ok.
09:15	13:00	3442	workover -- wire line	ok	Opened HMV and observed 2 bar WHP. Verified TRSCSSV was open. Opened SV and RIH with 4.5" TCP guns on 7/16" electric line from surface to 3442 m MD. Up weight 28 50 kg / Running weight 1500 kg.
13:00	13:30	3426	workover -- perforate	ok	Bled 50 bar WHP down to zero through closed drain. Correlated guns to shooting depth using GR. Hanging weight 2570 kg. Fired guns and perforated interval #1 from 3408.5 m to 3422.0 m MD. Positiv confirmation that guns had fired, but observed no increase in WHP.
13:30	15:30	0	workover -- wire line	ok	POOH and logged GR/CCL to above production packer. POOH with perforation guns to OOH. Powered down logging unit at 70 m below seabed. Made PA announcement and pulled cable head into tool catcher. Closed SV to verify BHA OOH.
15:30	20:30	0	workover -- rig up/down	ok	Closed HMV. Observed no WHP. Opened bleed to closed drain as a precaution. Opened needle valve and confirmed that lubricator was empty and that the well was on vacuum. Broke lubricator at in-situ sub. BO and LD guns using sertified lifting sub. Observed that all shots had fired.
20:30	22:00	0	workover -- rig up/down	ok	PU gun sections from cantiliver onto HTS with crane. MU lifting sub and lifted guns into riser. Connected and hung off all three gun sections in C-plate.
22:00	23:30	0	workover -- rig up/down	ok	Built and tested new cable head. Checked CCL on rig floor. Shut down power to Schlumberger unit according to procedure for MU perforation gun.
23:30	00:00	0	workover -- rig up/down	ok	MU firing head, CAL-B and new swivel to guns hung off in riser. Connected upper toolstring to guns hanging in riser and armed guns.

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	0		service equ -- electr logging equ	0	00:00	Lifting cap for 4.5" TCP guns was not sertified. Schlumberger had not mobilized existing lifting equipment designed and sertified to lift the guns into the riser.

Drilling Fluid

Sample Time	11:00
Sample Point	Active pit
Sample Depth mMD	-999.99
Fluid Type	Packer fluid
Fluid Density (g/cm3)	1.03
Funnel Visc (s)	-999.99
Mf (I)	
Pm (I)	
Pm filtrate (I)	
Chloride (I)	
Calcium (I)	
Magnesium (I)	
Ph	
Excess Lime (I)	

Solids	
Sand ()	
Water ()	
Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	3510		1.08	measured

Perforation Information

Time of Opening Well Perf	Time of Closing Well Perf	Top of Perf mMD	Bottom of Perf mMD	Top of Perf TVD	Bottom of Perf TVD
20:30	20:30	3408.5	3422		