

Summary report

Wellbore: 15/9-F-4

Period: 2016-10-05 00:00 - 2016-10-06 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	5
Days Ahead/Behind (+/-):	3.9
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2007-03-10 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-02-28

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	2755
Depth at formation strength mMD:	2760
Depth At Formation Strength mTVD:	2599
Depth At Last Casing mMD:	3508
Depth At Last Casing mTVD:	3136.9

Summary of activities (24 Hours)

- Finished pulling and L/D 7in tubing
- Circulated well clean to sea water
- Placed balanced cement plug in 9 5/8in casing
- L/D 300m of 5.5in DP
- Engaged spear and RIH w/ 7in tubing on spear
- WOC

Summary of planned activities (24 Hours)

- Tag cement w/ tubing
- Release spear from tubing,
- POOH w/ spear and L/D 5.5in DP
- Retrieve MS-T seal
- Cut 10 3/4in surface tieback
- Pull and L/D 10 3/4in surface tieback casing
- Release tieback adapter

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:30	2049	plug abandon -- other	ok	Pulled and L/D the remaining 5x joints of 7in tubing. Average pulling speed 7joints/hour. Totally pulled 45x joints and DHSV assy
00:30	00:45	2049	plug abandon -- cement plug	ok	Performed Pre-job Meeting to M/U swedge
00:45	01:15	2049	plug abandon -- cement plug	ok	M/U swedge assembly w/ casing tong
01:15	03:00	2049	plug abandon -- other	ok	Removed control line drum. Moved casing tong. Broke off swedge from FOSV. Install 5,5in inserts in BX elevator. M/U 1x std of 5,5in DP. Removed casing slips and installed DP slips. Cleared rig floor
03:00	03:30	2049	plug abandon -- cement plug	ok	RIH w/ 7in tubing on 5,5in DP from 2049m to 2291. Average RIH speed 485m/hour
03:30	03:45	2291	plug abandon -- cement plug	ok	Filled pipe
03:45	04:15	2616	plug abandon -- cement plug	ok	RIH w/ 7in tubing on 5,5in DP from 2291m to 2616m. Average RIH speed 650 m/hour
04:15	04:30	2616	plug abandon -- cement plug	ok	Performed Pre-job Meeting prior to circulating well to sea water
04:30	06:00	2616	plug abandon -- cement plug	ok	Started to circulate well to sea water. Staged up pumps to 3000 l/min - 78bar. Observed dirty fluid in returns. OIW reading is above 100ppm. No gas. After 50m3 pumped pulled 3m above combination wiper plug. Continued circulating. Shakers overflowed, reduced the rate to 2200l/min - 56bar. Circulated additional 112 m3. Observed clear returns after total of 162 m3 pumped. OIW content less than 30 ppm. Stopped pumps. Installed pump in sub w/ LT valve.
06:00	06:45	2614	plug abandon -- cement plug	ok	R/B 1x stand. Installed side entry sub assembly and connected cement hose, spaced out to 2614m bottom of tubing string
06:45	07:00	2614	plug abandon -- cement plug	ok	Lined up/prepared to pump wash pill
07:00	07:15	2614	plug abandon -- cement plug	ok	Performed Pre-job Meeting to place pump balance cement plug
07:15	08:00	2614	plug abandon -- cement plug	ok	Pumped 20m3 wash pill with mud pumps, 2700l/min - 79bar. Applied 20 bar behind IBOP, verified line up
08:00	09:30	2416	plug abandon -- cement plug	ok	Balanced cement plug (2616 m - 2416 m): Mixed and pumped 9.4 m3 of 1,9 SG cement slurry, 600 l/min. Displaced the cement to the rig floor with 2900 l of drill water. Zeroed volume counters. Displaced the cement with 37 m3 (1670 strokes) of SW, 2900 l/min/ 51 bar. Pulled out of cement to 2416m at 4 min/stand. Theoretical TOC 2416 m MD.

09:30	10:15	2372	plug abandon -- cement plug	ok	Installed sponge ball. Pumped 10m3 hi-vis at 2400l/min / 43 bar. Circulated out cement at max of 3400 l/min/ 116 bar. Diverted returns overboard. L/D pup joint and R/B 1x stand to 2372m. Meanwhile WOC
10:15	10:30	2372	plug abandon -- cement plug	ok	Performed Pre-job Meeting to wash BOP w/ jetting tool. Meanwhile WOC
10:30	12:00	2372	plug abandon -- cement plug	ok	Installed closed FOSV and BOP wash tool, made 10x passes in BOP and well head area at 1500 LPM / 12 bar, operated rams and annular once. L/D BOP wash tool. Meanwhile WOC
12:00	12:15	2372	plug abandon -- other	ok	Performed Pre-job Meeting to L/D DP. Meanwhile WOC
12:15	14:15	2052	plug abandon -- other	ok	Installed pipe deck rollers. POOH and L/D singles of 5,5in DP from 2372m to 2052m. Meanwhile WOC
14:15	14:30	2052	plug abandon -- cement plug	ok	Removed DP slips and installed master bushing. Meanwhile WOC
14:30	14:45	2052	plug abandon -- cement plug	ok	Performed Pre-job Meeting to R/U casing tong. Meanwhile WOC
14:45	15:15	2049	plug abandon -- cement plug	ok	R/U casing tong and broke off swedge from top of tubing string. Meanwhile WOC
15:15	15:45	2049	plug abandon -- cement plug	ok	R/D casing tong. Meanwhile WOC
15:45	16:00	2084	plug abandon -- cement plug	ok	P/U spear BHA, set in catch position and engaged into tubing string, RIH to 2084m. Meanwhile WOC
16:00	17:00	2365	plug abandon -- cement plug	ok	RIH w/ 5,5in DP from 2084m to 2365m. Average tripping speed 612 m/hour. Performed kick drill. Meanwhile WOC
17:00	19:00	2365	plug abandon -- other	ok	Performed maintenance on TDS. Cleared chiksans from wellhead. Worked on PMs on drilling equipment. Tested back up BX elevators, good test. Meanwhile WOC
19:00	00:00	2365	plug abandon -- other	ok	Cleaned in moonpool. Worked to service both PRSs and TDS. Installed drill pipe slips. Meanwhile WOC

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	0		miscellaneous equ syst -- other	0	00:00	Stick up of landing string for THRT is too high when landed on tubing hanger. Not able to use casing tong to M/U swedge

Drilling Fluid

Sample Time	15:40
Sample Point	Flowline
Sample Depth mMD	-999.99
Fluid Type	Seawater
Fluid Density (g/cm3)	1.03
Funnel Visc (s)	-999.99
Mf ()	
Pm ()	
Pm filtrate ()	
Chloride ()	
Calcium ()	
Magnesium ()	
Ph	
Excess Lime ()	
Solids	
Sand ()	
Water ()	
Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	