

Summary report

Wellbore: 15/9-F-4

Period: 2016-10-06 00:00 - 2016-10-07 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	6
Days Ahead/Behind (+/-):	5.2
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2007-03-10 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-02-28

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	2755
Depth at formation strength mMD:	2760
Depth At Formation Strength mTVD:	2599
Depth At Last Casing mMD:	3508
Depth At Last Casing mTVD:	3136.9

Summary of activities (24 Hours)

- Tagged cement w/ tubing
- Released spear from tubing,
- POOH w/ spear and L/D 5.5in DP
- Retrieved MS-T seal
- Cut 10 3/4in surface tieback
- Pulled and L/D 10 3/4in surface tieback casing
- Released tieback adapter
- L/D 5,5in LH DP

Summary of planned activities (24 Hours)

- Perforate below 10 3/4in subsea casing hanger
- Cut 10 3/4in casing
- Mill 10 3/4in subsea csing hanger
- Pull and L/D 10 3/4in casing

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	02:00	2436	plug abandon -- cement plug	ok	Initiated circulation and RIH to tag cement. Down weight 129t. Slowly washed down from theoretical TOC of 2416m to 2426m. 500l/min - 11bar. No indication of cement, stable pressure. Continued RIH. Observed increase in pressure to 13-14bar and no change of weight indicating poor cement. Stopped RIH at 2436m, 20m below theoretical TOC. Picked up string 10m and circulated well over shackers at max 2000l/min - 100bar. Shackers plugged with cement returns. Diverted returns overboard. Continued circulated until no cement observed in returns. Totally circulated 108m3. Meanwhile WOC
02:00	02:30	2405	interruption -- wait	ok	Waited for cement, total of 2 hours from 1st tagging attempt
02:30	02:45	2438	plug abandon -- cement plug	ok	Initiated circulation and RIH to tag cement. Down weight 126t. Slowly washed down from 2436m, 500l/min - 10bar, pressure dropped to 8 bar after reaching 2438m. Tagged TOC w/ 10t. Confirmed TOC at 2438m (22m below theoretical TOC)
02:45	03:00	2438	plug abandon -- cement plug	ok	Released spear from tubing string. Pulled string 2m up, confirmed spear released, up weight of 82t. Top of tubing 389m
03:00	03:15	389	plug abandon -- other	ok	Performed Pre-job Meeting to L/D 5.5in DP. Meanwhile performed flowcheck. Stable
03:15	05:15	0	plug abandon -- other	ok	POOH w/ spear and L/D 5.5in DP
05:15	05:30	0	plug abandon -- cement plug	ok	Performed Pre-job Meeting to L/D spear BHA
05:30	05:45	0	plug abandon -- cement plug	ok	Removed DP slips, installed master bushing
05:45	06:15	0	plug abandon -- cement plug	ok	L/D spear BHA
06:15	06:45	0	plug abandon -- cement plug	ok	Removed power rollers. Cleaned and cleared rig floor
06:45	07:45	20	plug abandon -- other	ok	P/U wash tool. RIH from surface to 20.5 m. Jetted wellhead w/ 2200 l/min, 10 rpm, moved string 1m up/down. POOH, L/D jetting tool
07:45	08:00	0	plug abandon -- other	ok	Performed Pre-job Meeting to P/U MS-T seal retrieval tool
08:00	10:00	20	plug abandon -- other	ok	P/U and M/U MS-T seal retrieval tool and tested same RIH to 20.5m and engaged MS-T seal retrieval tool. Pulled seal free with 80t overpull POOH from 20,5m and L/D MS-T seal and retrieval tool
10:00	10:15	0	plug abandon -- cut	ok	Performed Pre-job Meeting to P/U cutter BHA
10:15	10:30	10	plug abandon -- cut	ok	P/U and RIH cutter BHA to 9,5m
10:30	11:00	123	plug abandon -- cut	ok	RIH w/ cutter BHA, positioned knives at 123m
11:00	11:30	123	plug abandon -- cut	ok	M/U TDS, took parameters. Cut 10 3/4in surface casing tieback at 123m, 400 l/min - 50bar, 80 rpm, 2-10 kNm. Observed good indications of cut: pressure drop and reduction of torque
11:30	11:45	10	plug abandon -- cut	ok	Flowchecked for 5min, stable. POOH to 9,5m
11:45	12:00	0	plug abandon -- cut	ok	L/D cutter BHA
12:00	12:15	0	plug abandon -- equipment recovery	ok	Performed Pre-job Meeting to R/U casing tong

12:15	13:15	0	plug abandon -- equipment recovery	ok	R/U casing tong on the rig floor
13:15	13:30	103	plug abandon -- other	ok	RIH w/ spear and engage in 10 3/4in surface casing hanger, pulled casing to surface
13:30	13:45	103	plug abandon -- equipment recovery	ok	Performed Pre-job Meeting to pull and L/D 10 3/4in casing
13:45	14:00	98	plug abandon -- equipment recovery	ok	Broke out pup joint and casing hanger, L/D same
14:00	14:30	98	plug abandon -- equipment recovery	ok	Changed BX Elevators to BX-4s and PDM head
14:30	16:15	0	plug abandon -- equipment recovery	ok	POOH and L/D 10 3/4in caing tieback from 103m to surface
16:15	17:00	0	plug abandon -- equipment recovery	ok	R/D casing tong and changed BX elevators
17:00	17:15	0	plug abandon -- other	ok	Performed Pre-job Meeting to change saver sub to left hand one
17:15	18:30	0	plug abandon -- other	ok	Placed 3m pup in rotary. Screwed in TDS and broke off saver sub. L/D pup with saver sub on top. RIH 1x stand with left hand DP. M/U left hand saver sub to stand, screwed in TDS and M/U to saver sub
18:30	18:45	0	plug abandon -- other	ok	R/B stand and P/U torque tool
18:45	19:15	140	plug abandon -- other	ok	RIH w/ torque tool on LH drill pipe to 140m
19:15	19:30	140	plug abandon -- other	ok	Washed profile area 1500l/min - 9bar. Released tieback adapter w/ 38kNm
19:30	19:45	140	plug abandon -- other	ok	Performed Pre-job Meeting to change handling gear, L/D 5,5in LH DP
19:45	20:45	140	plug abandon -- other	ok	Removed master bushing, installed DP slips. Changed PDM head
20:45	21:45	7	plug abandon -- other	ok	R/B 1x stand of LH DP, L/D 16x joints of LH DP
21:45	22:15	0	plug abandon -- other	ok	L/D torque tool
22:15	22:30	0	plug abandon -- other	ok	L/D 4x singles of LH DP from the stand previously R/B
22:30	22:45	0	plug abandon -- other	ok	Removed DP slips, installed master bushing
22:45	23:00	0	plug abandon -- other	ok	Performed Pre-job Meeting to change saver sub back to right hand one
23:00	00:00	0	plug abandon -- other	ok	Worked to change saver sub back to right hand one

Drilling Fluid

Sample Time	01:15
Sample Point	Active pit
Sample Depth mMD	-999.99
Fluid Type	Seawater
Fluid Density (g/cm3)	1.03
Funnel Visc (s)	-999.99
Mf ()	
Pm ()	
Pm filtrate ()	
Chloride ()	
Calcium ()	
Magnesium ()	
Ph	
Excess Lime ()	
Solids	
Sand ()	
Water ()	
Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	

Comment	
---------	--