

Summary report

Wellbore: 15/9-F-4

Period: 2016-10-07 00:00 - 2016-10-08 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	7
Days Ahead/Behind (+/-):	5.9
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2007-03-10 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-02-28

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	2755
Depth at formation strength mMD:	2760
Depth At Formation Strength mTVD:	2599
Depth At Last Casing mMD:	3508
Depth At Last Casing mTVD:	3136.9

Summary of activities (24 Hours)

- Retrieved tie-back adapter
- Perforated 10 3/4" casing below casing hanger
- Cut 10 3/4" casing at 312 mMD
- Milled ID in 10 3/4" CH to 12 1/4"

Summary of planned activities (24 Hours)

- Pull 10 3/4" casing
- Install 13 3/8" EZSV plug at 303 mMD
- Place OH to surface cement plug in 13 3/8" casing
- N/D BOP

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:15	0	plug abandon - - other	ok	Worked to change saver sub back to the right hand one
00:15	00:30	0	plug abandon - - other	ok	Performed Pre-job Meeting to P/U spear BHA
00:30	01:15	128	plug abandon - - trip	ok	RIH w/ ITCO spear BHA
01:15	02:00	0	plug abandon - - other	ok	Engaged spear in tieback adapter fish, pulled w/ 6t overpull. POOH w/ fish to surface
02:00	02:45	0	plug abandon - - other	ok	R/B spear BHA, L/D tieback adapter stump
02:45	03:00	0	plug abandon - - perforate	ok	Performed TBT to P/U perforation guns
03:00	05:30	148	plug abandon - - perforate	ok	M/U and RIH w/ perforation BHA to 148m bottom shot depth
05:30	06:15	148	plug abandon - - perforate	ok	Closed UPR, opened choke. Confirmed line up. Filled string. Opened UPR, Broke off TDS and dropped 1 3/8 ball in string. M/U TDS. Closed UPR and opened choke. Fired guns with 160 l/min - 130 bar. Top shot at 145m, bottom shot at 148m. Continued to circulate w/ 160l/min
06:15	07:00	148	plug abandon - - perforate	ok	Circulated 1000 lpm / 5 bar. Maximum gas reading 0,41 %.
07:00	07:30	148	plug abandon - - perforate	ok	Stopped pumps and closed choke. Monitored well. Unable to circulate on TT due to contaminated OBM mixed with water. Emptied both TTs and re-filled TTs with clean SW.
07:30	07:45	148	plug abandon - - perforate	ok	Opened UPR and choke Flowchecked well for 10 min, static.
07:45	08:15	14	plug abandon - - perforate	ok	POOH w/ perforation BHA from 148 m to 14 m.
08:15	08:30	14	plug abandon - - perforate	ok	Changed to 4 1/2" inserts in BX-elevator.
08:30	09:00	0	plug abandon - - perforate	ok	L/D perforation BHA.
09:00	09:15	0	plug abandon - - cut	ok	Performed TBT for cutting 10 3/4" casing
09:15	09:30	0	plug abandon - - cut	ok	Removed master bushing. Installed PS-21 slips.
09:30	09:45	0	plug abandon - - cut	ok	P/U and M/U 10 3/4" cutter BHA.
09:45	10:15	312	plug abandon - - cut	ok	RIH w/ 10 3/4" cutter BHA on 5 1/2" DP from surface to 312 m.
10:15	10:30	312	plug abandon - - cut	ok	M/U TDS. Recorded up/down weight 76 / 71 ton. Filled DP. Initiated circulation 500 lpm / 73 bar, 50 rpm / 0 to 3 kNm.
10:30	10:45	312	plug abandon - - cut	ok	Cut 10 3/4" casing at 312 m, 400 lpm, 50 rpm. SPP dropped, good indication of cut.
10:45	11:00	312	plug abandon - - cut	ok	Lined up to TT and performed flowcheck, well static.
11:00	11:30	9.5	plug abandon - - cut	ok	POOH w/ 10 3/4" cutter BHA on 5 1/2" DP from 312 m to 9,5 m.
11:30	11:45	0	plug abandon - - cut	ok	L/D cutter BHA.
11:45	12:00	0	plug abandon - - cut	ok	Cleaned and cleared drill floor.
12:00	12:15	0	plug abandon - - mill	ok	Performed TBT for drops inspection prior to milling 10 3/4" casing hanger.
12:15	13:00	0	plug abandon - - mill	ok	Performed drops inspection of TDS, and both PRSs.
13:00	15:15	72	plug abandon - - mill	ok	M/U CH milling BHA
15:15	15:45	139.9	plug abandon - - mill	ok	RIH w/ CH milling BHA on 5 1/2" DP from 72 m to 110 m. M/U TDS and continued RIH, tagged top of 10 3/4" CH at 139,9m. Pulled up and filled string.

15:45	19:00	140.1	plug abandon - - mill	ok	Milled ID in 10 3/4" CH to 12 1/4". 100 rpm / 9-18 kNm, 2000 lpm / 10.8 bar, 4-5 ton WOB. Increased WOB to 8 - 10 ton after milling first 20 cm.
19:00	21:15	141	plug abandon - - mill	ok	Continued milling 10 3/4" CH, 100 rpm / 10 - 16 kNm, 2000 lpm / 11 bar, WOB 8 - 10 ton. Stalled out several times
21:15	21:30	142	plug abandon - - mill	ok	Tagged top of 10 3/4" casing 1 m below 10 3/4" CH. Dressed off approximately 5 cm of top of 10 3/4" casing, 120 rpm / 5 - 10 kNm, 2000 lpm / 10 bar.
21:30	22:00	110	plug abandon - - mill	ok	Circulated 2 x B/U w/ 3000 lpm / 22 bar. R/B 1 stand 5 1/2" DP.
22:00	22:30	110	plug abandon - - mill	ok	Performed drops inspection of TDS. Meanwhile: Flowchecked well, static. Performed TBT for L/O milling BHA.
22:30	23:00	72	plug abandon - - mill	ok	POOH w/ CH milling BHA on 5 1/2" DP from 110 m to 72 m.
23:00	00:00	0	plug abandon - - other	ok	R/B 8 1/4" DC. B/O and L/O CH milling BHA.