

Summary report

Wellbore: 15/9-F-4

Period: 2016-10-11 00:00 - 2016-10-12 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	11
Days Ahead/Behind (+/-):	5.3
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2007-03-10 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-02-28

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	2755
Depth at formation strength mMD:	2760
Depth At Formation Strength mTVD:	2599
Depth At Last Casing mMD:	3508
Depth At Last Casing mTVD:	3136.9

Summary of activities (24 Hours)

- Installed NT2 connector on multibowl.
- P/U and RIB with cutter and multibowl RT
- Removed production riser tension cylinders
- R/D riser centralizers and boat collision stool
- Cleared cantilever and installed deck beams

Summary of planned activities (24 Hours)

- Cut production riser at 134,9 m
- Remove hoses and valves from multibowl
- Pull multibowl to drill floor and rig up false rotary
- Pull inner string and R/B BHAs
- M/U multibowl RT and pull, cut and L/O tensioner joint
- Pull, cut and L/O riser joints
- R/D riser equipment

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:45	0	plug abandon -- other	ok	Lowered NT2 connector for multibowl. M/U NT2 connector on multibowl.
00:45	01:00	0	plug abandon -- other	ok	Installed master bushing and removed box ring from rotary.
01:00	01:15	0	plug abandon -- other	ok	Performed TBT for handling PR cutter BHA
01:15	04:15	134.9	plug abandon -- other	ok	P/U and M/U cutter BHA and RIH with same. P/U and M/U multibowl RT.
04:15	04:30	134.9	plug abandon -- other	ok	RIH w/ BHA and M/U multibowl RT in WH. Took 20 ton OP to verify RT engaged in WH. M/U TDS Performed debrief after M/U BHA.
04:30	05:00	0	plug abandon -- other	ok	Performed TBT for R/D tension cylinders on PR
05:00	05:30	0	plug abandon -- other	ok	Bled off pressure in PR tension cylinders, observed 35 ton increase on weight indicator
05:30	07:00	0	plug abandon -- other	ok	Prepared WH/tension ring for removal
07:00	07:15	0	plug abandon -- other	ok	Performed TBT for removing tension cylinders with ongoing crew
07:15	11:30	0	plug abandon -- other	ok	Continued bleeding off tension cylinders. R/D tension cylinders, left the cylinders hanging from top mounting point. Secured tension cylinders. Meanwhile: Assisted crane with backload. Cleaned shaker pits.
11:30	12:00	0	plug abandon -- other	ok	Performed information meeting with all involved personnel for riser pulling operations.
12:00	15:30	0	plug abandon -- other	ok	R/D boat collision stool and prepared to remove centralizers from centralizer deck. Connected 3 x weco 1502 hoses to WH outlets. Meanwhile: Assisted crane with backload. Continued cleaning shaker pits.
15:30	19:00	0	interruption -- wait	ok	Waited on supply boat for riser equipment Meanwhile: Performed housekeeping on cantilever. Removed pipes and equipment from cantilever to make space for riser joints. Assisted crane with backload. Continued cleaning shaker pits.
19:00	19:15	0	plug abandon -- other	ok	Performed TBT for R/U riser handling equipment
19:15	20:30	0	plug abandon -- other	ok	R/U tailing arm and saddle on HTS. Continued to clear cantilever. Installed beams on cantilever deck for L/O riser joints.
20:30	21:00	0	plug abandon -- other	ok	Performed information meeting with all involved personnel for riser pulling operations.
21:00	23:45	0	plug abandon -- other	ok	Continued to clear cantilever. Installed deck beams on cantilever.
23:45	00:00	0	plug abandon -- other	ok	Spotted riser handling equipment. Meanwhile: Cleared drill floor.