

Summary report

Wellbore: 15/9-F-5

Period: 2008-07-14 00:00 - 2008-07-15 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	15
Days Ahead/Behind (+/-):	4.8
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-11-11 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-07-30

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (in):	17.5
Pressure Test Type:	
Formation strength (g/cm3):	0
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	1415
Depth mTVD:	1346
Plug Back Depth mMD:	
Depth at formation strength mMD:	0
Depth At Formation Strength mTVD:	0
Depth At Last Casing mMD:	1404.7
Depth At Last Casing mTVD:	1340.3

Summary of activities (24 Hours)

Continued MU and RIH with 12 1/4" BHA from 92 m to 140 m. RIH with 12 1/4" BHA on 5 1/2" DP from 140 m to 1307 m MDRT. Performed cut & slip. Opened ASV and checked status on burst disk on F-14. Washed down and tagged cement at 1376.5 m MD. Drilled on cement plug/float and displaced to 1.35 sg OBM.

Summary of planned activities (24 Hours)

Continue drilling shoe track on 12 1/4" section. Drill 3 m new formation and take FIT. Drill 12 1/4" hole section from 1408 m to 1800 m MD.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	02:15	0	drilling -- bop activities	ok	RD and LO BOP test plug assembly. Function tested shear rams and recorded parameters. Meanwhile cleaned and cleared drill floor.
02:15	05:45	92	drilling -- trip	ok	Held tool box talk with focus on manual handling of BHA. PU and MU 12 1/4" BHA from surface to 92 m.
05:45	06:00	92	interruption -- wait	ok	Rig shut down. Waiting on production to free electrican to re-set drill floor equipment.
06:00	07:00	92	interruption -- wait	ok	Waiting on production to free electrican to re-set drill floor equipment.
07:00	07:45	140	drilling -- trip	ok	Held tool box talk with focus on manual handling of BHA. PU and MU 12 1/4" BHA from 92 m to 140 m.
07:45	08:00	140	interruption -- wait	ok	Held tool box meeting prior to equalizing and opening HMV on F-14.
08:00	10:45	987	drilling -- drill	ok	RIH with 12 1/4" BHA on 5 1/2" DP from 140 m to 180 m. Broke off liner XO on btm of 5 1/2" DP std. Removed master bushings and installed PS21 slips. Continued to RIH with 12 1/4" BHA on 5 1/2" DP from 180 m to 987 m filling every 10 stds. Meanwhile equalized and opened HMV on F-14.
10:45	11:45	987	drilling -- drill	ok	MU TDS and tested MWD tools at 2400 lpm / 48 bar. Removed PS21 slips and installed master bushings. Installed TIW.
11:45	14:45	987	interruption -- maintain	ok	Performed slip and cut.
14:45	15:15	987	interruption -- maintain	ok	Continued to perform slip and cut.
15:15	16:45	1307	drilling -- drill	ok	Removed TIW and master bushings. Installed PS21 slips. RIH with 12 1/4" BHA on 5 1/2" DP from 987 m to 1307 m.
16:45	17:30	1307	drilling -- drill	ok	MU TDS and performed choke drill. Operation transferred to F-99.
23:30	00:00	1307	drilling -- drill	ok	Perform choke drill.

Drilling Fluid

Sample Time	02:00
Sample Point	Active pit
Sample Depth mMD	-999.99
Fluid Type	OBM-Standard
Fluid Density (g/cm3)	1.33
Funnel Visc (s)	-999.99
Mf (I)	
Pm (I)	
Pm filtrate (I)	
Chloride (I)	
Calcium (I)	
Magnesium (I)	
Ph	
Excess Lime (I)	
Solids	
Sand (I)	
Water (I)	
Oil (I)	
Solids (I)	
Corrected solids (I)	
High gravity solids (I)	
Low gravity solids (I)	
Viscometer tests	
Plastic visc. (mPa.s)	26
Yield point (Pa)	3

Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT (degC)	120
Comment	

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	1415		1.03	estimated