

Summary report

Wellbore: 15/9-F-5

Period: 2008-07-18 00:00 - 2008-07-19 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	19
Days Ahead/Behind (+/-):	7.9
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-11-11 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-07-30

Dist Drilled (m):	501
Penetration rate (m/h):	-999.99
Hole Dia (in):	12.25
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	2480
Depth mTVD:	2233
Plug Back Depth mMD:	
Depth at formation strength mMD:	1415
Depth At Formation Strength mTVD:	1346
Depth At Last Casing mMD:	1404.7
Depth At Last Casing mTVD:	1340.3

Summary of activities (24 Hours)

Continued drilling 12¼" hole section. At 2405 m MD BHA torqued up and stalled out. Fired jars two times and came free. Continued drilling 12¼" hole section from to 2601 m.

Summary of planned activities (24 Hours)

Continue drilling 12¼" hole section to TD. Circulate hole clean. Drop Gyro. Start POOH.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	06:00	2145	drilling -- drill	ok	Continued drilling 12¼" hole section from 1979 m to 2145 m MD. Drilling parameters : Flow 3500 lpm / SPP 180 bar / String RPM 150 / WOB 2-11 MT / Torque 10-22 kNm / ECD 1.37-1.3 95 sg EMW / ROP 30-45 m/hour. At 2000m started to increase the mud weighth. Took survey after every connection. Simultaneously MU and RB 9 5/8" csg. stds. Total in derrick 36 stds.
06:00	17:00	2405	drilling -- drill	ok	Continued drilling 12¼" hole section from 2145 m to 2405 m MD. Drilling parameters : Flow 3500 lpm / SPP 190 bar / String RPM 150 / WOB 2-8 MT / Torque 14-21 kNm / ECD 1.462-1. 465 sg EMW / ROP 5-46 m/hour. Took survey after every connection. Simultaneously MU and RB 9 5/8" csg. stds.
17:00	18:00	2399	drilling -- drill	ok	BHA torqued up and stalled out. Released torque and pulled with 50 MT overpull. Attempted to free pipe by rotation. No indication that hole had packed off. Had full circulation. Fired jars two times and came free. Established rotation at full circulation 3500 lpm, to circulate clean the BHA. Experienced sticky tendencies when going down to 2402m.
18:00	20:00	2399	drilling -- ream	ok	Racked back one stand and reamed one stand at 3500 lpm 140 rpm up and 40 rpm down.
20:00	00:00	2480	drilling -- drill	ok	Continued drilling 12¼" hole section from 2405 m to 2480 m MD. Drilling parameters : Flow 3500 lpm / SPP 202 bar / String RPM 150 / WOB 2-4 MT / Torque 18-22 kNm / ECD 1.459-1. 465 sg EMW / ROP 15-31 m/hour. Took survey after every connection Simultaneously MU and RB 9 5/8" csg. stds.

Drilling Fluid

Sample Time	04:00	11:00	16:00	22:00
Sample Point	Flowline	Flowline	Flowline	Flowline
Sample Depth mMD	2050	2255	2395	2428
Fluid Type	OBM-Standard	OBM-Standard	OBM-Standard	OBM-Standard
Fluid Density (g/cm3)	1.35	1.42	1.42	1.43
Funnel Visc (s)	-999.99	-999.99	-999.99	-999.99
Mf ()				
Pm ()				
Pm filtrate ()				
Chloride ()				
Calcium ()				
Magnesium ()				
Ph				
Excess Lime ()				
Solids				
Sand ()				
Water ()				
Oil ()				
Solids ()				
Corrected solids ()				
High gravity solids ()				
Low gravity solids ()				
Viscometer tests				
Plastic visc. (mPa.s)	30	30	31	34
Yield point (Pa)	12.5	14.5	14	15.5
Filtration tests				
Pm filtrate ()				
Filtrate Lthp ()				
Filtrate Hthp ()				

Cake thickn API ()				
Cake thickn HPHT ()				
Test Temp HPHT (degC)	120	120	120	120
Comment				

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	1415		1.03	estimated

Survey Station

Depth mMD	Depth mTVD	Inclination (dega)	Azimuth (dega)	Comment
2143.5	1950.4	32.33	111.59	
2183.5	1984.2	32.57	108.38	
2224.1	2018.4	32.76	104.39	
2264.4	2052.3	32.82	101.58	
2304.7	2086.1	33.11	98.6	
2345.4	2120.2	32.94	96.67	
2385.6	2153.9	33.28	95.08	
2426	2187.7	33.15	94.12	
2466.3	2221.5	32.82	93.34	
2506.6	2255.5	32.06	92.44	
2546.8	2289.7	31.58	89.92	

Log Information

Run No	Service Company	Depth Top mMD	Depth Bottom mTVD	Tool	BHST (degC)
104	Schlumberger	1415	2930	TELESCOPE - Schlumberger	-999.99