

Summary report

Wellbore: 15/9-F-5

Period: 2008-07-21 00:00 - 2008-07-22 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	22
Days Ahead/Behind (+/-):	9.9
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-11-11 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-07-30

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (in):	12.25
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	2927
Depth mTVD:	2614
Plug Back Depth mMD:	
Depth at formation strength mMD:	1415
Depth At Formation Strength mTVD:	1346
Depth At Last Casing mMD:	1404.7
Depth At Last Casing mTVD:	1340.3

Summary of activities (24 Hours)

Resumed work after waiting for exhaust fumes to clear rig floor. Retrieved wear bushing. R/U for RIH with 9 5/8" x 10 3/4" casing. Serviced TDS. Derrick inspection. Changed dies in AFT & FWD PRS's. RIH with Shoe track.

Summary of planned activities (24 Hours)

RIH with 9 5/8" x 10 3/4" casing. Circulate prior to cement job.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:30	0	drilling -- trip	ok	Continued laying out 12¼" drilling BHA, Bit and Powerdrive.
00:30	00:45	0	drilling -- trip	ok	Cleared and cleaned drill floor.
00:45	01:30	0	drilling -- bop/wellhead equipment	ok	Held tool box talk and picked up and made up jet sub and wear bushing RT. Stopped operations due to exhaust fumes on drill floor. Waiting time recorded on F-99.
16:45	19:00	0	drilling -- bop/wellhead equipment	ok	Held tool box talk and continued making up wear bushing RT. RIH and retrieved the wear bushing at 139 m. Washed the WH. POOH with wear bushing.
19:00	19:15	0	drilling -- casing	ok	Held tool box talk prior to service TDS, derrick inspection and change dies in AFT PRS.
19:15	19:30	0	drilling -- bop/wellhead equipment	ok	Laid out the wear bushing and the RT.
19:30	20:15	0	interruption -- maintain	ok	Performed derrick inspection.
20:15	20:45	0	interruption -- maintain	ok	Serviced the TDS and inspected for loose items.
20:45	21:45	0	drilling -- casing	ok	Changed dies in AFT PRS and inspected rollers in AFT and FWD PRS's.
21:45	22:15	0	drilling -- casing	ok	Cleared and cleaned rig floor.
22:15	22:30	0	drilling -- casing	ok	Removed 5½" elevators and bails from the rig floor.
22:30	23:45	0	drilling -- casing	ok	Made up FAC tool to TDS. Installed casing bails.
23:45	00:00	0	drilling -- casing	ok	Rigged up casing elevator.

Bit Record

Run No.	Bit Size	Bit Type	IADC Code	Manufacturer	Hrs Drilled	Start mMD	End mMD	Hole Made (last 24H)	Hours Drilled (last 24H)	Form ROP	Total ROP	Total Hole Made	Total Hrs Drilled
3	12.25 in	MDI716	M323	Smith International	59.7	1415	1415			25.3	25.3	1512	59.7

Drilling Fluid

Sample Time	13:00	22:00
Sample Point	Active pit	Active pit
Sample Depth mMD	2927	2927
Fluid Type	OBM-Standard	OBM-Standard
Fluid Density (g/cm3)	1.42	1.42
Funnel Visc (s)	-999.99	-999.99
Mf ()		
Pm ()		
Pm filtrate ()		
Chloride ()		
Calcium ()		
Magnesium ()		
Ph		
Excess Lime ()		
Solids		
Sand ()		
Water ()		
Oil ()		
Solids ()		
Corrected solids ()		
High gravity solids ()		
Low gravity solids ()		

Viscometer tests		
Plastic visc. (mPa.s)	25	25
Yield point (Pa)	12.5	12.5
Filtration tests		
Pm filtrate ()		
Filtrate Lthp ()		
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT (degC)	120	120
Comment		

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	1415		1.03	estimated