

Summary report

Wellbore: 15/9-F-5

Period: 2008-07-23 00:00 - 2008-07-24 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	24
Days Ahead/Behind (+/-):	10.8
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-11-11 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-07-30

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (in):	12.25
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	2927
Depth mTVD:	2614
Plug Back Depth mMD:	
Depth at formation strength mMD:	1415
Depth At Formation Strength mTVD:	1346
Depth At Last Casing mMD:	2921
Depth At Last Casing mTVD:	2608.6

Summary of activities (24 Hours)

Ran 9 5/8" x 10 3/4" casing to 2921m and cemented casing. Pressure tested casing to 345 bar 15 min. Commenced BOP test.

Summary of planned activities (24 Hours)

Complete BOP test. M/U RIH 8½" BHA. Drill shoe track, clean rathole, 3m new formation. Perform FIT with 1.30 SG mud. Drill 8½" to ~3150m, raise MW to 1.45SG.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:15	2778	drilling -- casing	ok	Continued RIH with 10 3/4" casing from 2608m to 2778m. Filled every stand with FAC tool.
01:15	02:15	2778	drilling -- casing	ok	Rigged down Odjfel elevator, FAC tool and long bails. Counted casing on cantilever and back-up sub's.
02:15	03:45	2778	drilling -- casing	ok	Picked up and rigged up drilling bails and 5½" elevators.
03:45	04:00	2778	drilling -- casing	ok	Picked up and made up 10 3/4" casing hanger / PADPRT assy.
04:00	04:45	2785	drilling -- casing	ok	Rigged down Odjfel slip and extension ring. Installed master bushing.
04:45	05:30	2785	drilling -- casing	ok	Rigged down Odjfel casing tong.
05:30	06:00	2861	drilling -- casing	ok	RIH with 10 3/4" x 9 5/8" csg on 5 1/2" HWDP landing string from 2785m to 2861m MD. Filled every stand.
06:00	07:00	2916	drilling -- casing	ok	RIH with 10 3/4" x 9 5/8" csg on 5½" HWDP landing string. P/U M/U cement head to top drive.
07:00	08:30	2916	drilling -- casing	ok	Broke circ & picked up in stage to 2000 LPM, 77 bars, took losses, reduced to 1000 LPM - loss free rate. Total lost 11m³.
08:30	08:45	2921	drilling -- casing	ok	Landed off csg as per Vetco procedure.
08:45	11:15	2921	drilling -- casing	ok	Picked up pumps to 1000 LPM & Circ one casing volume 5800 stks pumped. Simultaneously held tool box talk prior cmt job.
11:15	12:00	2921	drilling -- casing	ok	Pumped 8 m³ base oil from pit 14, 1000 LPM. Pump 20 m³ spacer 1.50 SG from pit 12, 1000 LPM.
12:00	12:15	2921	drilling -- casing	ok	Displaced spacer in surface lines with 3m³ OBM & closed IBOP. Opened Lo-torq valve on cmt head and dropped 1 3/4" ball.
12:15	13:00	2921	drilling -- casing	ok	Mixed and pumped 17.3 m³ 1.90 SG cement according to Halliburton procedure. Bottom plug sheared at 80 bars.
13:00	13:15	2921	drilling -- casing	ok	Displaced cmt to rig floor with 500 liters water, released dart and continued pumping 2500 liter water behind cement, dart sheared top wiper plug @ 205 bars.
13:15	15:15	2921	drilling -- casing	ok	Displaced cmt with rig pumps 1000 LPM, at 2700 stk lost suction to MP changed from pit #7 to pit # 9 losses approx. 3 m³. Increased rate to 1500 LPM at 3200 stks. At 4082 stk s btm plug sheared @ 135 bars. FCP 43 bars @ 1000 LPM, bumped plug at 4909 stks final pressure 113 bars. 96% pump efficiency.
15:15	15:45	2921	drilling -- casing	ok	Pressure tested casing to 345 bars 15 min.
15:45	16:30	2921	drilling -- casing	ok	Checked for back flow, float holding. Disconnected cmt hoses and flushed lines.
16:30	17:45	2921	drilling -- casing	ok	Rotated 4 turns to right to engage MS1 Seal. Engaged and set MS1 seal as per Vetco procedure, 35 bars/207 bars 10 min.
17:45	18:15	2921	drilling -- casing	ok	Leak tested MS1 seal 35/345bars 5/10 min.
18:15	18:30	136	drilling -- casing	ok	Released PADPRT, 4 turns to right
18:30	19:30	136	drilling -- casing	ok	L/O cmt head
19:30	21:15	0	drilling -- casing	ok	Dropped Halliburton sponge balls 2 ea and flush string using mud 1770 lpm. POOH PADPRT.
21:15	21:45	0	drilling -- casing	ok	Out of hole with PADPRT inspected same. Laid out same.
21:45	23:30	139	drilling -- bop/wellhead equipment	ok	MU Wear Bushing RT, RIH and installed wear bushing according to Vetco procedures.
23:30	00:00	139	drilling -- bop activities	ok	Commenced BOP test.

Drilling Fluid

Sample Time	12:00	22:00
Sample Point	Active pit	Active pit
Sample Depth mMD	2927	2927
Fluid Type	OBM-Standard	OBM-Standard
Fluid Density (g/cm3)	1.42	1.42
Funnel Visc (s)	-999.99	-999.99
Mf ()		
Pm ()		
Pm filtrate ()		
Chloride ()		
Calcium ()		
Magnesium ()		
Ph		
Excess Lime ()		
Solids		
Sand ()		
Water ()		
Oil ()		

Solids ()		
Corrected solids ()		
High gravity solids ()		
Low gravity solids ()		
Viscometer tests		
Plastic visc. (mPa.s)	25	26
Yield point (Pa)	12.5	11.5
Filtration tests		
Pm filtrate ()		
Filtrate Lthp ()		
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT (degC)	120	120
Comment		

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	1415		1.03	estimated

Casing Liner Tubing

Start Time		
End Time		
Type of Pipe	Casing	Casing
Casing Type		
Outside diameter (in)	10.75	9.625
Inside diameter (in)	9.66	8.535
Weight (lbm/ft)	60.7	53.5
Grade	C-95	C-95
Connection	Vam TOP	Vam TOP
Length (m)	463.7	2311
Top mMD	140.3	610
Bottom mMD	604	2921
Description		
Comment		