

Summary report

Wellbore: 15/9-F-5

Period: 2008-07-24 00:00 - 2008-07-25 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	25
Days Ahead/Behind (+/-):	10.5
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-11-11 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-07-30

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (in):	12.25
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	2927
Depth mTVD:	2614
Plug Back Depth mMD:	
Depth at formation strength mMD:	1415
Depth At Formation Strength mTVD:	1346
Depth At Last Casing mMD:	2921
Depth At Last Casing mTVD:	2608.6

Summary of activities (24 Hours)

Completed BOP test. M/U and RIH with 8½" BHA from surface to 2551m. Commenced changing out the Wash pipe on the TDS.

Summary of planned activities (24 Hours)

Change out the Wash pipe on the TDS. Displace to 1.30 SG as drilling shoe track, clean rathole, 3m new formation. Perform FIT with 1.30 SG mud. Drill 8½" to ~3150m, raise MW in steps to 1.45SG.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	06:00	139	drilling -- bop activities	ok	Continued performing BOP test. Simultaneously cleaned out filters on mud pumps and cleaned out mill tank.
06:00	08:45	139	drilling -- bop activities	ok	Continued test BOP 25/345bar 5/10 min, as per MCN test procedure.
08:45	09:00	139	drilling -- bop/wellhead equipment	ok	Cleared & cleaned around RT.
09:00	11:00	5	drilling -- bop/wellhead equipment	ok	Released wear bushing RT. POOH wear bushing RT from 138m to 5m, strapped pipe. Measured Datum 138.87m.
11:00	12:00	0	drilling -- bop/wellhead equipment	ok	Held tool box talk and laid out wear bushing.
12:00	12:30	0	drilling -- bop/wellhead equipment	ok	Cleared & cleaned around RT.
12:30	12:45	0	drilling -- trip	ok	Held tool box talk prior to M/U 8½" BHA.
12:45	16:15	61	drilling -- trip	ok	M/U 8½" BHA from surface to 61m.
16:15	16:45	61	drilling -- trip	ok	Held tool box talk and installed radioactive source.
16:45	17:15	70	drilling -- trip	ok	Continued M/U 8½" BHA from 61m to 70m.
17:15	17:30	70	drilling -- other	ok	Changed to 5" handling equipment & checked PRS dies.
17:30	18:45	90	drilling -- trip	ok	Continued M/U 8½" BHA from 70m to 90m.
18:45	19:30	116	drilling -- other	ok	Dressed auto slips to 5".
19:30	00:00	1216	drilling -- drill	ok	RIH with 8½" BHA on 5" DP from 116m to 1216m. Tested MWD tools at 484m. Filled the pipe every 500m.

Drilling Fluid

Sample Time	12:00	22:00
Sample Point	Active pit	Active pit
Sample Depth mMD	2927	2927
Fluid Type	OBM-Standard	OBM-Standard
Fluid Density (g/cm3)	1.42	1.42
Funnel Visc (s)	-999.99	-999.99
Mf ()		
Pm ()		
Pm filtrate ()		
Chloride ()		
Calcium ()		
Magnesium ()		
Ph		
Excess Lime ()		
Solids		
Sand ()		
Water ()		
Oil ()		
Solids ()		
Corrected solids ()		
High gravity solids ()		
Low gravity solids ()		
Viscometer tests		
Plastic visc. (mPa.s)	25	26
Yield point (Pa)	12.5	11.5
Filtration tests		
Pm filtrate ()		
Filtrate Lthp ()		
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		

Test Temp HPHT (degC)	120	120
Comment		

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	1415		1.03	estimated