

Summary report

Wellbore: 15/9-F-5

Period: 2008-07-25 00:00 - 2008-07-26 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	26
Days Ahead/Behind (+/-):	10.8
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-11-11 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-07-30

Dist Drilled (m):	18
Penetration rate (m/h):	-999.99
Hole Dia (in):	8.5
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	2945
Depth mTVD:	2628.7
Plug Back Depth mMD:	
Depth at formation strength mMD:	2921
Depth At Formation Strength mTVD:	2610
Depth At Last Casing mMD:	2921
Depth At Last Casing mTVD:	2608.6

Summary of activities (24 Hours)

Changed out the Wash pipe on the TDS. RIH with 8½" drilling BHA on 5½" DP. Tagged TOC at 2892m. Drilled out shoe track from 2892m to 2927m + 3m new formation. Took FIT equivalent 1.65 SG, using 1.30 SG OBM. Continued drill 8½" hole from 2930m to 3000m.

Summary of planned activities (24 Hours)

Drill 8½" hole section from 3000m to 3440m.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:15	1339	drilling -- drill	ok	Continued RIH with 8½" BHA on 5" DP from 1216m to 1339m.
00:15	00:45	1339	drilling -- other	ok	Made up 5" x 5½" XO. Changed to 5½" DP handling equipment.
00:45	01:30	1502	drilling -- drill	ok	Continued RIH with 8½" BHA on 5½" DP from 1339m to 1502m. Observed problem with TDS control software. Parallel activity: Started injecting slops into F-14 annulus.
01:30	03:00	1502	interruption -- repair	ok	Electrician investigated, and rectified the error on TDS.
03:00	05:30	2551	drilling -- drill	ok	Continued RIH with 8½" BHA on 5½" DP from 1502m to 2551. Filled the pipe every 500m.
05:30	06:00	2551	interruption -- maintain	ok	Commenced changing out the Wash pipe on the TDS.
06:00	07:45	2551	interruption -- maintain	ok	Continued changing out the Wash pipe on the TDS. Held 15 min handover crew change.
07:45	08:30	2551	drilling -- drill	ok	Made up to TDS. Filled pipe & established circulation prior to perform choke drill. Simultaneously serviced TDS.
08:30	09:00	2551	drilling -- drill	ok	Performed choke drill.
09:00	09:45	2874	drilling -- drill	ok	Held tool box talk and RIH 8½" BHA from 2551m to 2874m.
09:45	10:30	2892	drilling -- drill	ok	Established circulation 1600 lpm & washed down from 2874m to 2892m.
10:30	11:30	2894	drilling -- casing	ok	Tagged TOC at 2892m. Drilled out float from 2893m to 2894m. Drilling parameters: Flow 1600 lpm / SPP 128 bar / String RPM 40 / TQ 16-19 kNm. Simultaneously displaced well to 1,30 SG OBM.
11:30	15:00	2921	drilling -- casing	ok	Drilled out shoe track from 2894m to 2921m. Drilling parameters: Flow 1600 lpm / SPP 140 bar / String RPM 40 / TQ 14-17 kNm. MUD weight 1.30 SG. Reamed the shoe and pulled back through shoe with no rotation.
15:00	16:30	2927	drilling -- casing	ok	Cleaned out rat hole in 1-2 m intervals from 2921m to 2927m. Experienced pack off and TDS stalled, 2nd time as reaming into shoe with bit at shoe. Also saw pack off with bit on bottom, stopped pumping slump pipe opposite direction of movement, No losses seen after pack off.
16:30	17:45	2930	drilling -- drill	ok	Drilled new formation from 2927m to 2930m. Cleaned out rate hole and verified no restrictions. Drilling parameters: Flow 1600 lpm / SPP 130 bar / String RPM 160 / WOB 1-3 MT / TQ 17-20 kNm. MUD weight 1.30 SG.
17:45	18:00	2930	drilling -- casing	ok	Observed 120 litres gain in trip tank.
18:00	18:30	2913	drilling -- casing	ok	Racked back one stand. Observed the well on trip tank, well static.
18:30	19:15	2913	formation evaluation -- rft/fit	ok	Rigged up pump in sub and surface lines for FIT test.
19:15	20:00	2913	formation evaluation -- rft/fit	ok	Took FIT equivalent to 1.65 SG, using 1.30 SG OBM. Pumped 80 lpm and applied 92 bars to the string and annulus. Shut down the pump. Downhole reading from Schlumberger equivalent to 1,658 SG.
20:00	21:15	2913	formation evaluation -- rft/fit	ok	Rigged down pump in sub and surface lines. Lined up for drilling.
21:15	21:30	2913	drilling -- survey	ok	Took survey at 2913m and set tool
21:30	23:45	2945	drilling -- drill	ok	Continued to drill 8½" hole from 2930m to 2945m. Drilling parameters: Flow 2100 lpm / SPP 214 bars / String RPM 100 Bit 260 / WOB 8-13 MT / TQ 15-20 kNm / ROP 8 m/hour / ESD 1.393 SG / MUD weight 1.30 SG. Observed active pit did not drop as drilling ahead.
23:45	00:00	2945	drilling -- drill	ok	Picked up and took flow check on the trip tank, well static.

Drilling Fluid

Sample Time	10:00	17:00	22:45
Sample Point	Active pit	Flowline	Flowline
Sample Depth mMD	2927	2930	2935
Fluid Type	OBM-Standard	OBM-Standard	OBM-Standard
Fluid Density (g/cm3)	1.42	1.3	1.3
Funnel Visc (s)	-999.99	-999.99	-999.99
Mf ()			
Pm ()			
Pm filtrate ()			
Chloride ()			
Calcium ()			
Magnesium ()			

Ph			
Excess Lime ()			
Solids			
Sand ()			
Water ()			
Oil ()			
Solids ()			
Corrected solids ()			
High gravity solids ()			
Low gravity solids ()			
Viscometer tests			
Plastic visc. (mPa.s)	26	23	24
Yield point (Pa)	11.5	7	7.5
Filtration tests			
Pm filtrate ()			
Filtrate Lthp ()			
Filtrate Hthp ()			
Cake thickn API ()			
Cake thickn HPHT ()			
Test Temp HPHT (degC)	120	120	120
Comment			

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	3000		1.03	estimated

Survey Station

Depth mMD	Depth mTVD	Inclination (dega)	Azimuth (dega)	Comment
2927.7	2614.2	32.38	76.45	
2954.6	2636.7	34.03	71.62	

Stratigraphic Information

Depth to Top of Formation mMD	Depth to Top of Formation mTVD	Description
2929	2615.3	Tor Fm

Lithology Information

Start Depth mMD	End Depth mMD	Start Depth mTVD	End Depth mTVD	Shows Description	Lithology Description
2940	2960	2624.5	2641		Limestone with minor Claystone
2960	3020	2641	2989		Limestone with traces of Claystone