

Summary report

Wellbore: 15/9-F-5

Period: 2008-07-27 00:00 - 2008-07-28 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	28
Days Ahead/Behind (+/-):	12.9
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-11-11 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-07-30

Dist Drilled (m):	32
Penetration rate (m/h):	-999.99
Hole Dia (in):	8.5
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3292
Depth mTVD:	2915
Plug Back Depth mMD:	
Depth at formation strength mMD:	2921
Depth At Formation Strength mTVD:	2610
Depth At Last Casing mMD:	2921
Depth At Last Casing mTVD:	2608.6

Summary of activities (24 Hours)

POOH with 8½" BHA and changed with back-up. RIH with new 8½" BHA, from surface to 1844m.

Summary of planned activities (24 Hours)

RIH with 8½" BHA from 1844m to 3292m and continue drilling 8½ hole to 3600m

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	02:45	3292	drilling -- drill	ok	Continued to drill 8½" hole from 3260m to 3293m. Drilling parameters: Flow 2100 lpm / SPP 240-260 bars / String RPM 130-150 Bit 290-310 / WOB 4-6 MT / TQ 22-27 kNm / ROP 7-25m/hour / ECD 1.569-1.582 SG / MUD weight 1.45 SG. Took survey after connection. Down linked tool. Poor response from Xceed. Parallel operation: Made up 7" liner in stands and racked back in derrick.
02:45	03:30	3280	interruption -- other	ok	Poor response from Xceed. Unable to keep well path. Discussed situation with Geologist in town and concluded to POOH and change BHA.
03:30	06:00	3240	drilling -- drill	ok	Pulled back one stand and circulated well clean and 2100 lpm 230 bars. Reciprocated the string. Parallel operation: Made up 7" liner in stands and racked back in derrick. Total in derrick 9 stds.
06:00	06:15	3240	drilling -- trip	ok	Flow checked well, well static.
06:15	07:00	3157	drilling -- trip	ok	Commenced to POOH with 8½" BHA wet.
07:00	07:45	3157	drilling -- trip	ok	M/U TDS and down linked the LWD tools.
07:45	08:15	3157	drilling -- trip	ok	Lined up to trip tank & flow checked well on trip tank, well static.
08:15	08:45	3157	drilling -- trip	ok	Pumped 10 m3 slug 1.65 SG.
08:45	09:45	2914	drilling -- trip	ok	Continued POOH with 8½" BHA from 3157m to 2914m, no restrictions seen when pulling into shoe.
09:45	10:15	2914	drilling -- trip	ok	Flow checked well on trip tank, well static. Meanwhile service TDS.
10:15	12:30	1340	drilling -- trip	ok	Continued POOH with 8½" BHA from 2914m to 1340m on 5½" DP. Trip time 700 m/hour.
12:30	12:45	1340	drilling -- trip	ok	Changed to 5" handling gear.
12:45	14:45	140	drilling -- trip	ok	Continued POOH with 8½" BHA from 1340m to 140m on 5" DP. Trip time 600 m/hour.
14:45	15:00	140	drilling -- trip	ok	Flow checked well, well static. Meanwhile held tool box talk prior to L/O BHA.
15:00	15:15	140	drilling -- trip	ok	Cleaned around rotary table.
15:15	15:45	140	drilling -- trip	ok	Changed to master bushing & checked PRS dies.
15:45	16:15	61	drilling -- trip	ok	POOH with 8 1/2" BHA from 140m to 61m.
16:15	16:45	61	drilling -- trip	ok	Removed radioactive source from BHA.
16:45	18:45	0	drilling -- trip	ok	Continued L/O BHA from 61m to surface.
18:45	19:00	0	drilling -- trip	ok	Inspected bit & Xceed tool, decided to run back-up bit.
19:00	19:30	0	drilling -- trip	ok	Held tool box talk and checked equipment.
19:30	20:00	0	drilling -- trip	ok	Laid out Xceed and BHA components.
20:00	22:30	42	drilling -- trip	ok	Picked up and made up new 8½" BHA. RIH from surface to 42m.
22:30	22:45	42	drilling -- trip	ok	Held tool box talk and erected barriers prior to handling radio active source.
22:45	23:00	42	drilling -- trip	ok	Pulled BHA back to Ecoscope and inserted radioactive source. Ran back in to 42m.
23:00	23:15	42	drilling -- trip	ok	Changed out handling gear from 5½" to 5".
23:15	00:00	99	drilling -- trip	ok	Continued RIH with 8½"BHA from derrick 5" HWDP from 42m to 99m. Checked Totco ring.

Bit Record

Run No.	Bit Size	Bit Type	IADC Code	Manufacturer	Hrs Drilled	Start mMD	End mMD	Hole Made (last 24H)	Hours Drilled (last 24H)	Form ROP	Total ROP	Total Hole Made	Total Hrs Drilled
4	8.5 in	MDI716	M323	Smith International	21.7	2927	2927			16.9	16.9	366	21.7

Drilling Fluid

Sample Time	04:00	15:00	22:00
Sample Point	Flowline	Active pit	Active pit
Sample Depth mMD	3292	3293	3293
Fluid Type	OBM-Standard	OBM-Standard	OBM-Standard
Fluid Density (g/cm3)	1.45	1.46	1.46
Funnel Visc (s)	-999.99	-999.99	-999.99
Mf ()			
Pm ()			
Pm filtrate ()			

Chloride ()			
Calcium ()			
Magnesium ()			
Ph			
Excess Lime ()			
Solids			
Sand ()			
Water ()			
Oil ()			
Solids ()			
Corrected solids ()			
High gravity solids ()			
Low gravity solids ()			
Viscometer tests			
Plastic visc. (mPa.s)	27	25	24
Yield point (Pa)	10	11.5	12.5
Filtration tests			
Pm filtrate ()			
Filtrate Lthp ()			
Filtrate Hthp ()			
Cake thickn API ()			
Cake thickn HPHT ()			
Test Temp HPHT (degC)	120	120	120
Comment			

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	3292.5		1.28	estimated