

Summary report

Wellbore: 15/9-F-5

Period: 2008-07-30 00:00 - 2008-07-31 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	31
Days Ahead/Behind (+/-):	22.5
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-11-11 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-07-30

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3792
Depth mTVD:	3247
Plug Back Depth mMD:	
Depth at formation strength mMD:	2921
Depth At Formation Strength mTVD:	2610
Depth At Last Casing mMD:	3790.1
Depth At Last Casing mTVD:	3245.3

Summary of activities (24 Hours)

POOH with 8½" BHA. Laid out 8½" BHA. Rigged up and RIH with 7" liner from surface to 969m. Picked up 7" liner hanger.

Summary of planned activities (24 Hours)

M/U 7" liner hanger. Continue RIH with 7" liner on 5½" DP. Install 7" liner hanger. Cement 7" liner hanger and set TSP packer.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:15	3783	drilling -- other	ok	Continued circulated well clean while reciprocating the string. Circulation parameter: Flow 2100 lpm / SPP 190 bars / String RPM 120 / MUD weight 1.45 SG.
01:15	01:30	0	drilling -- trip	ok	Flow checked well, well static.
01:30	02:15	3541	drilling -- trip	ok	POOH wet with 8½" BHA from 3792m to 3700m.
02:15	03:45	3700	drilling -- survey	ok	Send down link to set tool and took pressure point reading: Bit depth 3694m, test depth 3660m. Bit depth 3677m, test depth 3643m. Were not able to achieve a good test in stead of StethoScope did not performed which could be interpreted as failure.
03:45	04:15	3580	drilling -- trip	ok	POOH wet with 8½" BHA from 3700m to 3580m.
04:15	06:00	3580	drilling -- survey	ok	Send down link to set tool and took pressure point reading: Bit depth 3556m, test depth 3522m. Were not able to achieve a good test in stead of StethoScope did not performed which could be interpreted as failure.
06:00	06:45	3460	drilling -- trip	ok	Flow checked well, well static. Pumped 1.65 SG slug 5m³.
06:45	08:30	2813	drilling -- trip	ok	POOH with 8½" BHA from 3460m to 2813m.
08:30	09:00	2813	drilling -- drill	ok	Took foot print prior to run 7" liner.
09:00	09:30	2813	drilling -- trip	ok	Observed well on trip tank. Meanwhile serviced TDS and checked dies in PRS.
09:30	09:45	2530	drilling -- trip	ok	POOH wet with 8½" BHA form 2813m to 2530m. Trip time 1132 m/hour.
09:45	10:15	2530	drilling -- trip	ok	Pumped 1.65 SG slug 5m³.
10:15	12:00	1320	drilling -- trip	ok	POOH wet with 8½" BHA form 2530m to 1320m. Trip time 807 m/hour.
12:00	12:30	1320	drilling -- trip	ok	Changed to 5" handling equipment.
12:30	14:15	221	drilling -- trip	ok	POOH wet with 8½" BHA form 1320m to 221m. Trip time 628 m/hour.
14:15	14:30	221	drilling -- drill	ok	Flow checked well prior to pull the BHA. Erected barriers prior to handling radioactive source.
14:30	15:00	99	drilling -- trip	ok	Pulled the last 3 stds 5" DP from 221m to 99m. Removed auto slips. Removed Totco ring and drift from top single of HWDP.
15:00	15:15	99	drilling -- trip	ok	Held tool box talk prior to POOH with BHA and lay out same..
15:15	18:15	0	drilling -- trip	ok	POOH and laid out 8½" BHA. Found damaged StethoScope seals.
18:15	18:45	0	drilling -- drill	ok	Cleared and cleaned rig floor.
18:45	21:30	0	drilling -- casing	ok	Rigged up from running 7" liner.
21:30	21:45	0	drilling -- casing	ok	Held tool box talk prior to RIH with 7" liner.
21:45	22:00	10	drilling -- casing	ok	Picked up and made up shoe track. Checked the integrity of the shoe.
22:00	22:15	10	drilling -- wait	ok	Waited on crane due to helicopter.
22:15	23:30	37	drilling -- casing	ok	Picked up float jt & landing collar jt. RIH from 10m to 37m.
23:30	00:00	130	drilling -- casing	ok	Continued RIH 7" liner in stands from 37m to 130m. Filled every 2'ed stds.Trip time 186 m/hour (15.5 jnt/hour)

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	3292		service equ -- special service equ	0	00:00	Poor response from Xceed. Unable to keep well path. Discussed situation with Geologist in town and conclusion was to POOH and change BHA. Informed duty officer.

Bit Record

Run No.	Bit Size	Bit Type	IADC Code	Manufacturer	Hrs Drilled	Start mMD	End mMD	Hole Made (last 24H)	Hours Drilled (last 24H)	Form ROP	Total ROP	Total Hole Made	Total Hrs Drilled
5	8.5 in	RSR716M-C1		HYCALOG	19.3	3293	3293			25.9	25.9	499	19.3

Drilling Fluid

Sample Time	04:00	08:00	22:00
-------------	-------	-------	-------

Sample Point	Active pit	Active pit	Active pit
Sample Depth mMD	3792	3792	3792
Fluid Type	OBM-Standard	OBM-Standard	OBM-Standard
Fluid Density (g/cm3)	1.45	1.45	1.45
Funnel Visc (s)	-999.99	-999.99	-999.99
Mf ()			
Pm ()			
Pm filtrate ()			
Chloride ()			
Calcium ()			
Magnesium ()			
Ph			
Excess Lime ()			
Solids			
Sand ()			
Water ()			
Oil ()			
Solids ()			
Corrected solids ()			
High gravity solids ()			
Low gravity solids ()			
Viscometer tests			
Plastic visc. (mPa.s)	25	26	26
Yield point (Pa)	10	10	10
Filtration tests			
Pm filtrate ()			
Filtrate Lthp ()			
Filtrate Hthp ()			
Cake thickn API ()			
Cake thickn HPHT ()			
Test Temp HPHT (degC)	120	120	120
Comment			

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	3792		1.36	estimated