

Summary report

Wellbore: 15/9-F-5

Period: 2008-07-31 00:00 - 2008-08-01 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	32
Days Ahead/Behind (+/-):	23
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-11-11 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-07-30

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3792
Depth mTVD:	3247
Plug Back Depth mMD:	
Depth at formation strength mMD:	2921
Depth At Formation Strength mTVD:	2610
Depth At Last Casing mMD:	3790.1
Depth At Last Casing mTVD:	3245.3

Summary of activities (24 Hours)

Made up liner hanger assy. RIH with liner hanger on 5 1/2" DP and tagged TD at 3793 m MD. Set liner hanger and released RT. Conditioned mud. Cemented 7" liner. Set TSP packer. Tested TSP packer to 280 bar. Circulated out excess cement.

Summary of planned activities (24 Hours)

Circulate out excess cement. POOH with liner setting tool. Perform maintenance on TDS.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:30	355	drilling -- casing	ok	Continued RIH 7" liner in stands from 130m to 355m. Filled every 2'ed stds. Trip time 150 m/hour (12.5 jnt/hour)
01:30	02:15	364	drilling -- casing	ok	Installed pup jts & PIP tag from 355m to 364m
02:15	04:30	863	drilling -- casing	ok	Continued RIH 7" liner in stands from 364m to 863m. Filled every 2'ed stds. Trip time 222 m/hour (18.5 jnt/hour)
04:30	05:00	863	drilling -- casing	ok	Held tool box talk and re-arranged 7" liner stds FWD in set back area. To be able to reach with AFT PRS.
05:00	05:30	969	drilling -- casing	ok	Continued RIH 7" liner in stands from 863m to 969m. Filled every 2'ed stds. Trip time 212 m/hour. (17.5 jnt/hour)
05:30	06:00	969	drilling -- casing	ok	Held tool box talk and picked up 7" liner hanger.
06:00	07:00	969	drilling -- casing	ok	Made up liner hanger assy to 7" liner.
07:00	07:15	969	drilling -- casing	ok	Held toolbox handover meeting.
07:15	07:30	980	drilling -- casing	ok	Installed masterbushing and bowls. Installed RA marker in pup joint below hanger. Ran Liner hanger assy through rotary. Checked shear pins on hanger.
07:30	07:45	988	drilling -- casing	ok	Filled PBR with drillwater.
07:45	08:30	988	drilling -- casing	ok	Rigged down Odffell tong and FMS. Changed elevavator inserts from 5" to 5 1/2".
08:30	08:45	988	drilling -- casing	ok	Made up TDS and filled string with OBM from active.
08:45	09:15	988	drilling -- casing	ok	Held toolbox talk. Removed masterbshing and intalled automatic slips in rotary.
09:15	10:15	1082	drilling -- casing	ok	Ran 7" liner / liner hanger on 5 1/2" DP from 988 m to 1082 m MD. Picked up singles from cantilever (7 ea).
10:15	15:15	2899	drilling -- casing	ok	Ran 7" liner / liner hanger on 5 1/2" DP from 1082 m to 2899 m MD.
15:15	16:00	2899	drilling -- casing	ok	Broke circulation at 9 5/8" casing shoe. Circulated 1 x liner volume (~20 m3) at 1150 lpm / 55 bar SPP. Took up/down weights 162/126 MT.
16:00	18:30	3746	drilling -- casing	ok	Ran 7" liner / liner hanger on 5 1/2 DP from 2899 m to 3746 m MD.
18:30	19:30	3787	drilling -- casing	ok	Made up TDS and washed down 7" liner from 3746 m to 3787 m MD at 500 lpm / 42 bar SPP. Meanwhile made up and tested cement hose to cement head laying on the HTS.
19:30	20:00	3787	drilling -- casing	ok	Made up cement head with 6 m pup to string. Made up TDS to cement head. Took up/down weights 200/137 MT.
20:00	20:15	3793	drilling -- casing	ok	RIH while circulating at 500 lpm and tagged TD at 3793,3 m with 10 MT.
20:15	20:45	3792	drilling -- casing	ok	Picked up ~1 m and to located liner hanger at setting depth. Increased rate in increments to 1000 lpm / SPP 76 bar. Set torque limit to 34 kNm. Commenced rotation and increased rotation in increments to 20 rpm. Rotating torque 23-26 kNm.
20:45	21:15	3792	drilling -- casing	ok	Dropped liner hanger setting ball and chased same with 500 lpm.
21:15	22:00	3792	drilling -- casing	ok	Observed pressure build up when setting ball seated after 712 strokes. Pressured up to 160 bar to set liner hanger and maintainted pressure for 2 min. Verified hanger set by slacking off weight to 105 MT (30 MT applied) - ok. Bled off stand pipe pressure. Released liner hanger running tool with 12 clockwise rotations. Took up/down weights 155/123 MT - running tool free.
22:00	22:15	3792	drilling -- casing	ok	Sheared ball seat by applying pressure on DP. Ballseat sheared out at 251 bar.
22:15	23:00	3792	drilling -- casing	ok	Stepped up rate in 500 lpm increments to check for stable returns / loss free rate. 500 lpm / 38 bar SPP. 1000 lpm / 66 bar SPP. 1500 lpm / 110 bar SPP. No losses observed.
23:00	00:00	3792	drilling -- casing	ok	Decreasead rate to 1000 lpm and started rotating at 20 rpm. Torque 12-16 kNm. Increased rate to 1500 lpm and circualted bottoms up while rotating at 20 rpm. Meanwhile held prejob meeting prior to cementing.

Drilling Fluid

Sample Time	15:45	23:59
Sample Point	Active pit	Active pit

Sample Depth mMD	3792	3792
Fluid Type	OBM-Standard	OBM-Standard
Fluid Density (g/cm3)	1.45	1.45
Funnel Visc (s)	-999.99	-999.99
Mf ()		
Pm ()		
Pm filtrate ()		
Chloride ()		
Calcium ()		
Magnesium ()		
Ph		
Excess Lime ()		
Solids		
Sand ()		
Water ()		
Oil ()		
Solids ()		
Corrected solids ()		
High gravity solids ()		
Low gravity solids ()		
Viscometer tests		
Plastic visc. (mPa.s)	26	26
Yield point (Pa)	10	10
Filtration tests		
Pm filtrate ()		
Filtrate Lthp ()		
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT (degC)	120	120
Comment		