

Summary report

Wellbore: 15/9-F-5

Period: 2008-08-01 00:00 - 2008-08-02 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	33
Days Ahead/Behind (+/-):	23.5
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-11-11 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-07-30

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3792
Depth mTVD:	3247
Plug Back Depth mMD:	3754
Depth at formation strength mMD:	2921
Depth At Formation Strength mTVD:	2610
Depth At Last Casing mMD:	3790.1
Depth At Last Casing mTVD:	3245.3

Summary of activities (24 Hours)

Circulated out excess cement. Cleaned string with sponges. POOH with liner hanger running tool from 2820 m to 121 m MD. Broke pup from cement head. Pulled and laid out 7 ea singles. Laid out liner hanger running tool. Pressure tested casing/liner to 280 bar against shear ram. Cleaned BOP and drilling riser with jet sub and wellprotector. Prepared for running well cleaning string.

Summary of planned activities (24 Hours)

Make up 7" cleaning assemblies and RIH on 3 1/2" DP singles to 920 m MD. Make up 9 5/8" cleaning assemblies. Scrape VBM plug setting area. Make up 10 3/4" cleaning assemblies.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:30	3792	drilling -- casing	ok	Circulated bottoms up at 1500 lpm while rotating string at 20 rpm.
00:30	01:15	3792	drilling -- casing	ok	Pumped 8 m3 baseoil followed by 15 m3 tuned spacer E+ and 3 m3 baseoil. Pumprate 1000-1500 lpm. Rotated string at 20 rpm. Released lower DP dart.
01:15	02:00	3792	drilling -- casing	ok	Lined up cement unit. Mixed and pumped 21,6 m3 1,90 sg cement at 840 lpm. Pump pressure 60-100 bar. Displaced cement with 890 litres of drillwater and closed lo-torque to cement head. Released upper DP dart.
02:00	02:45	3792	drilling -- casing	ok	Displaced cement with 1,45 sg OBM using rig pumps. Pump rate 1200-1600 lpm. Observed shear of lower wiper plug at 432 strokes pumped, sheared out at 230 bar pressure. Observed bott om wiper plug in landing collar at 1254 strokes, sheared out at 74 bar. Observed no shear/pressure peak when upper dart landed in upper wiper plug. Observed pressure build up from 5 bar to 136 bar when cement entered annulus after ~1300 strokes. Reduced rate to 500 lpm after 2130 strokes. Bumped plug after 2228 strokes with 190 bar (FCP ~100 bar). Pump efficiency 97, 8%. No losses observed during displacement.
02:45	04:00	3792	drilling -- casing	ok	Bled off pressure on standpipe to ~5 bar. Pressure increased to 16 bar in 10 min. Lined up to trip tank and observed for backflow. Observed ~50 liter increase in 20 min. Broke off cement ho se on drillfloor and drained to trip tank. Observed flow from hose after draining cement head. Took 3 consecutive measurements on back flow rate - 33 sec/l - 37 sec/l - 40 sec/l - rate steady decreasing - ok.
04:00	04:30	3792	drilling -- casing	ok	Picked up string to engage TSP packer actuating dogs. Set down 30 MT to set TSP packer. Observed dual shear - ok.
04:30	05:30	3792	drilling -- casing	ok	Lined up cement unit to BOP kill inlet. Closed BOP. Pressure tested TSP packer to 280 bar / 10 min. Pressure drop 1,8 bar (0,64%) with improving trend.
05:30	06:00	2820	drilling -- casing	ok	Circulated out excess cement.
06:00	07:00	2820	drilling -- casing	ok	Circulated out excess cement at 2000 lpm.
07:00	07:15	2820	drilling -- casing	ok	Ran liner hanger running tool back into PBR to position coupling for breaking out cement head.
07:15	07:30	2820	drilling -- casing	ok	Held toolbox talk for laying out cement head.
07:30	08:00	2812	drilling -- casing	ok	Disconnected lo-torques, cement hose and hydraulic control lines from cement head. Broke and laid out cement head with 6 m DP pup.
08:00	08:45	2785	drilling -- casing	ok	Inserted sponge balls. Made up TDS and pulled free of PBR with liner hanger running tool. Circulated 1,5 x string volume at 2000 lpm / SPP 68 bar to clean DP.
08:45	11:45	121	drilling -- casing	ok	POOH with liner hanger running tool on 5 1/2" DP from 2785 m to 121 m MD. Tripping speed 888 m/hrs.
11:45	12:00	121	drilling -- bop activities	ok	Function tested BOP. Meanwhile held toolbox talk for breaking cement head.
12:00	12:15	121	drilling -- casing	ok	Picked up cement head with 6 m pup from HTS and made up same to string to ease breaking out pup joint. Broke off 6 m pup joint. Laid out cement head.
12:15	13:45	27	drilling -- casing	ok	POOH with liner hanger running tool on 5 1/2" DP from 121 m to 27 m MD. Laid out 7 x ea 5 1/2" DP singles.
13:45	14:15	27	drilling -- casing	ok	Took time out for safety meeting adresssing forthcomming operations with manrider.
14:15	15:15	0	drilling -- casing	ok	Removed automatic slips. Pulled liner hanger running tool through rotary. Reset tool according to Weatherford instructions. Laid out and inspected tool - ok.
****Operations transferred to F-99****					

Drilling Fluid

Sample Time	21:00
Sample Point	Active pit
Sample Depth mMD	3792
Fluid Type	OBM-Standard
Fluid Density (g/cm3)	1.45
Funnel Visc (s)	-999.99
Mf (I)	
Pm (I)	
Pm filtrate (I)	
Chloride (I)	

Calcium ()	
Magnesium ()	
Ph	
Excess Lime ()	
Solids	
Sand ()	
Water ()	
Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	25
Yield point (Pa)	10.5
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT (degC)	120
Comment	