

Summary report

Wellbore: 15/9-F-5

Period: 2008-08-02 00:00 - 2008-08-03 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	34
Days Ahead/Behind (+/-):	23.3
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-11-11 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-07-30

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3792
Depth mTVD:	3247
Plug Back Depth mMD:	3754
Depth at formation strength mMD:	2921
Depth At Formation Strength mTVD:	2610
Depth At Last Casing mMD:	3790.1
Depth At Last Casing mTVD:	3245.3

Summary of activities (24 Hours)

Made up and ran 7" x 9 5/8" x 10 3/4" cleaning string from surface to 3654 m MD.

Summary of planned activities (24 Hours)

Scrape packer setting area. Dress and polish PBR. Inflow test liner using well commissioner and base oil. Pump wash pills, clean well and displace to packer fluid. Clean surface lines and pits. Pressure test well to 345 bar.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
01:15	02:15	170	drilling -- casing	ok	Picked up well protector assy and hung off same in rotary. RIH with well protector on 5 1/2" DP to 170 m MD. Made up magnet / 11" jet-sub assy.
02:15	02:30	190	drilling -- casing	ok	RIH and Jetted across BOP with 1500 lpm / 10 bar SPP.
02:30	02:45	190	drilling -- casing	ok	Spaced out and located jet sub underneath BOP. Functioned BOP pipe rams and annular.
02:45	03:00	190	drilling -- casing	ok	Reciprocated string and made 3 passes across BOP with jet sub.
03:00	04:00	310	drilling -- casing	ok	RIH on 5 1/2" DP from 190 m to 310 m MD. Made up TDS to each stand. Washed drilling riser with 1800-3000 lpm while running in.
04:00	05:30	0	drilling -- casing	ok	POOH with wellprotector / jet sub on 5 1/2" DP from 310 m MD to surface. Laid out jet sub and well protector. Recovered approx 300 g swarf and cuttings in well p rotor (1-5 cm).
05:30	06:00	0	completion -- circulating conditioning	ok	Rigged up for running 3 1/2" DP. Changed dies in IR. Changed inserts in DP elevator. Prepared PS-21 slips. Lifted cleaning assy #1 and #2 onto HTS.
06:00	07:00	12	completion -- circulating conditioning	ok	Changed dies in IR. Cleared and tidied drillfloor. Picked up and hung off cleaning assy #1 - 6" PDC bit and pup in manual slips. Picked up and made up cleaning assy #2 - 7" razor back / well sweep magnets.
07:00	07:30	12	completion -- circulating conditioning	ok	Held toolbox / handover meeting.
07:30	07:45	12	completion -- circulating conditioning	ok	Reconfigured HTS rollers on cantilever. Removed masterbushing and installed PS-21 slips in rotary.
07:45	11:00	559	completion -- circulating conditioning	ok	Picked up 3 1/2" singles from deck and RIH with cleaning assemblies from 12 m to 559 m MD. Observed that a 3 1/2" DP single was caught by the PDM and dislodged on the HTS rollers.
11:00	12:15	559	interruption -- other	ok	Took time out for safety. Investigated situation. Probable cause was that the pipe was staggered relative to the rest when being picked up, or that it had bounced off the rollers when the PDM grip was released.
12:15	14:15	910	completion -- circulating conditioning	ok	Continued picking up 3 1/2" singles and RIH with cleaning assemblies from 559 m to 910 m MD.
14:15	14:45	910	completion -- circulating conditioning	ok	Held toolbox talk. Changed from 3 1/2" to 5 1/2" handling equipment. Changed die-holders and dies in IR. Placed cleaning assy #3 - top-dress/polish mill / well commissioner / 9 5/8" razor back / wellsweep magnets, on HTS.
14:45	15:45	950	completion -- circulating conditioning	ok	Picked up and made up cleaning assembly #3. Picked up and made up cleaning assembly #4 - MFCT / well patroller / wellsweep magnets.
15:45	16:00	991	completion -- circulating conditioning	ok	Made up stand of 5 1/2" DP. Made up TDS. Broke circulation and stepped up pumps to 1000 lpm / 88 bar SPP. Took up/down weights 82/85 MT.
16:00	16:30	991	interruption -- maintain	ok	Held toolbox talk prior to slip and cut drill line.
16:30	20:30	991	interruption -- maintain	ok	Hung off travelling block. Slipped and cut drill line according to Mærsk procedure. Meanwhile worked on AFT PRS.
20:30	20:45	991	interruption -- maintain	ok	Picked up travelling block.
20:45	21:00	991	interruption -- maintain	ok	Calibrated travelling block.
21:00	22:30	1554	completion -- circulating conditioning	ok	RIH with cleaning assemblies on 5 1/2" DP from 991 m to 1554 m MD. Meanwhile rigged up casing tong for doing parallel operations.
22:30	23:00	1584	completion -- circulating conditioning	ok	Scraped and cleaned VBM plug setting depth in 9 5/8" casing at 640 m MD +/- 15 m. Made 2 passes with scrapers circulating at 1900 lpm / SPP 270 bar. Observed hydraulic leaked from elevator.
23:00	23:30	1594	interruption -- other	ok	Not able to access leakage point. Changed DP elevator.
23:30	00:00	1748	completion -- circulating conditioning	ok	RIH with cleaning assemblies on 5 1/2" DP from 1594 m to 1748 m MD.

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	1584		pipe handling equipment -- elevator	0	00:00	When running cleaning string a hydraulic leakage was observed from the elevator. Hung off DP. Found that it was hard to access the leakage. Changed DP elevator. Ran this (rental) elevator for a while, but it did not respond correctly on given commands. Tri

Drilling Fluid

Sample Time	15:30	22:30
Sample Point	Active pit	Active pit
Sample Depth mMD	3792	3792
Fluid Type	OBM-Standard	OBM-Standard
Fluid Density (g/cm3)	1.44	1.45

Funnel Visc (s)	-999.99	-999.99
Mf ()		
Pm ()		
Pm filtrate ()		
Chloride ()		
Calcium ()		
Magnesium ()		
Ph		
Excess Lime ()		
Solids		
Sand ()		
Water ()		
Oil ()		
Solids ()		
Corrected solids ()		
High gravity solids ()		
Low gravity solids ()		
Viscometer tests		
Plastic visc. (mPa.s)	26	25
Yield point (Pa)	10	10.5
Filtration tests		
Pm filtrate ()		
Filtrate Lthp ()		
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT (degC)	120	120
Comment		