

Summary report

Wellbore: 15/9-F-5

Period: 2008-08-07 00:00 - 2008-08-08 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	39
Days Ahead/Behind (+/-):	27.8
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-11-11 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-07-30

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3792
Depth mTVD:	3247
Plug Back Depth mMD:	3754
Depth at formation strength mMD:	2921
Depth At Formation Strength mTVD:	2610
Depth At Last Casing mMD:	3790.1
Depth At Last Casing mTVD:	3245.3

Summary of activities (24 Hours)

Laid out 2 ea HPDR joints. Transferred F-5 coflex hose to XMT deck. Prepared for running production riser. Ran production riser and entered riser guide funnel with TBC.

Summary of planned activities (24 Hours)

Remove RLGF and move same to F-9. Land TBC/production riser. Lock TBC. Install tensioner assembly on Centralizer deck and transfer tension to tensioner cylinders. Cut riser at wellhead deck. Rig down riser running equipment. Install 13 5/8" wellhead.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:30	77	drilling -- bop/wellhead equipment	ok	Laid out 2nd double with simultaneous lift by deck crane and TDS
00:30	01:00	49	drilling -- bop/wellhead equipment	ok	POOH with HPDR double to 49 m. Removed fairings. Hung off HPDR in riser spider.
01:00	02:45	49	drilling -- bop/wellhead equipment	ok	Broke connection using bolt tensioner tools. Installed handling flange type C on 4th double - std joint#2 and lower pup joint.
02:45	04:15	24	drilling -- bop/wellhead equipment	ok	POOH with HPDR to 24 m. Checked zink anodes. Checked inside TBC for VX ring - none. Removed fairings. Hung off HPDR in riser spider.
04:15	06:00	24	drilling -- bop/wellhead equipment	ok	Broke connection using bolt tensioner tools. Installed handling flange type C on 5th double - std joint#1, lower pup joint and TBC. Meanwhile removed tension ring 002 and installed tension ring for PR riser (10008802) on Centralizer deck.
06:00	07:00	24	drilling -- bop/wellhead equipment	ok	Laid out 4th double with simultaneous lift by deck crane and TDS.
07:00	07:15	0	drilling -- bop/wellhead equipment	ok	Held toolbox talk / handover meeting prior to laying out 5th double.
07:15	08:30	0	drilling -- bop/wellhead equipment	ok	POOH 5th double - std joint #1, lower pup and TBC to surface. Laid out 5th double with simultaneous lift by deck crane and TDS.
08:30	09:00	0	drilling -- bop/wellhead equipment	ok	Cleaned and tided drillfloor.
09:00	09:15	0	completion -- bop /wellhead equipment	ok	Held toolbox talk for transferring F-5 production coflex hose to XMT deck.
09:15	10:15	0	completion -- bop /wellhead equipment	ok	Transferred production coflex hose from drillfloor to XMT deck using tuggers.
10:15	10:30	0	drilling -- bop/wellhead equipment	ok	Held toolbox talk for picking up production riser and re-arranging hatches in wellherad module.
10:30	11:00	0	drilling -- bop/wellhead equipment	ok	Removed hatches on slot F-10. Re-arranged/built scaffolding barriers around F-5 and F-10. Configured riser spider for running production riser.
11:00	11:30	0	drilling -- bop/wellhead equipment	ok	Picked up 1st joint - TBC and stress joint, with simultaneous lift by deck crane and TDS. Chekcked / re-arranged guidewire clamp.
11:30	15:00	12	drilling -- bop/wellhead equipment	ok	RIH with TBC stress joint and hung off in riser spider. Picked up 1st double - lower pup joint and std joint #1 with simulatneous lift by deck crane and TDS. Removed handling flange on 1 st joint. Made up connection using bolt tensioner tools. Tested flange to 3000 psi through test port - ok. Installed bolt caps and fairings. Attached guidewire slings and fore-runner on TBC / stress joint.
15:00	17:15	20	drilling -- bop/wellhead equipment	ok	RIH with production riser to 20 m. Function trested TBC and performed pre-operational checks according to Vetoo procedure.
17:15	18:15	37	drilling -- bop/wellhead equipment	ok	RIH with production riser to put guidewire clamp in convenient working height at Centealizer deck. Caught guidewires and attached to ROV hooks/slings on guidewire clamp. Ran guidewires individually to 2 m above riser guide funnel at seabed. RIH to 37 m and hung off production riser in riser spider.
18:15	18:45	37	drilling -- bop/wellhead equipment	ok	Picked up 2nd double - 2 ea standard joints with simulatneous lift by deck crane and TDS. Removed handling tool type E from 1st double.
18:45	20:45	37	drilling -- bop/wellhead equipment	ok	Made up connection using bolt tensioner tools. Tested flange to 3000 psi through test port - ok. Installed bolt caps and fairings.
20:45	21:30	66	drilling -- bop/wellhead equipment	ok	RIH with production riser to 66 m. Hung off production riser in riser spider. Removed handling flange type E. Exhaust fumes on drillfloor.
21:30	22:00	66	interruption -- waiting on weather	ok	Recessed operations due to exhaust fumes on drillfloor.
22:00	22:30	66	drilling -- bop/wellhead equipment	ok	Picked up 3rd double - lower std joint #2 and splash zone jnt with simulatneous lift by deck crane and TDS.

22:30	00:00	66	drilling -- bop/wellhead eq uipment	ok	Made up connection using bolt tensioner tools. Tested flange to 3000 psi through test port - ok. Installed bolt caps and fairings.
-------	-------	----	---	----	--

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	35		miscellaneous equ syst -- other	0	00:00	Annular BOP was not open when DP was being pulled through. Weight came up rapidly and caused a shock when the tooljoint slipped through the annular.

Drilling Fluid

Sample Time	22:30
Sample Point	Reserve pit
Sample Depth mMD	3790
Fluid Type	Packer fluid
Fluid Density (g/cm3)	1.03
Funnel Visc (s)	-999.99
Mf ()	
Pm ()	
Pm filtrate ()	
Chloride ()	
Calcium ()	
Magnesium ()	
Ph	
Excess Lime ()	
Solids	
Sand ()	
Water ()	
Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	