

Summary report

Wellbore: 15/9-F-5

Period: 2008-08-10 00:00 - 2008-08-11 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	42
Days Ahead/Behind (+/-):	27.6
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-11-11 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-07-30

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3792
Depth mTVD:	3247
Plug Back Depth mMD:	3754
Depth at formation strength mMD:	2921
Depth At Formation Strength mTVD:	2610
Depth At Last Casing mMD:	3790.1
Depth At Last Casing mTVD:	3245.3

Summary of activities (24 Hours)

Ran diverter. Nipped up overshot joint. Ran BOP test plug. Tested BOP connection to 20/345 bar 5/10 min. POOH with test plug and strapped DP. Lost part of holecover in hole. Drained BOP and opened BOP bonnet to catch fish which was resting on top of BOP test plug. Caught fish with magnet. POOH and replaced and ran BOP test plug. Closed ram doors and attempted to test BOP - observed leakage visually. Opened BSR ram doors. Re-tested BOP to 345 bar - found leakage to be hydraulic fluid. POOH with test plug and strapped pipe for surface WH datum.

Summary of planned activities (24 Hours)

Set bowl protector. Run jet-sub, clean wellhead and displace riser to TSW. Pull bowl protector. Clean surface wellhead. Make up 10 3/4" spear and rack back. Make up adjustable sub setting tool and rack back. Rig up for running 10 3/4" casing. Make up handling tool to adjustable sub / 10 3/4" casing hanger. Run tie-back adapter and 10 3/4" tie-back casing. Make up tie-back adapter.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:45	0	drilling -- bop/wellhead equipment	ok	Covered scaffolding with canvas. Covered gap between riser and Weatherdeck with aluminum cover. Released BOP stump connector.
00:45	01:15	0	drilling -- bop/wellhead equipment	ok	Skidded BOP from STB setback area and landed on BOP riser.
01:15	03:30	0	drilling -- bop/wellhead equipment	ok	Made up BOP connection. Meanwhile made up swadge to TDS and tested upper/lower IBOP and standpipe to 20/345 bar 5 /10 min.
03:30	06:00	0	drilling -- bop/wellhead equipment	ok	Hooked up up BOP tension cylinders to BOP. Made up bell nipple spool. Installed and made up overshot joint to BOP. Prepared for installing diverter.
06:00	07:00	0	drilling -- bop/wellhead equipment	ok	Rigged up slings for installing diverter. Ran diverter.
07:00	07:15	0	drilling -- bop/wellhead equipment	ok	Held toolbox talk / shift hanover meeting.
07:15	09:15	0	drilling -- bop/wellhead equipment	ok	Continued making up overshot joint and diverter.
09:15	09:45	0	drilling -- bop/wellhead equipment	ok	Made up 13 3/8" BOP testplug. Cleaned drains inside/outside drillers cabin due to bad smell.
09:45	10:00	20	drilling -- bop/wellhead equipment	ok	RIH with 13 3/8" BOP test plug on 5 1/2 DP stand and landed in surface wellhead at 20 m MD.
10:00	10:30	20	drilling -- bop/wellhead equipment	ok	Lined up cement unit to BOP kill inlet and filled production riser and BOP with seawater prior to pressure test.
10:30	11:30	20	drilling -- bop activities	ok	Closed MPR. Pressure tested BOP connection 35/345 bar 5/10 min - ok.
11:30	11:45	0	drilling -- bop activities	ok	Strapped pipe according to Vetco instructions. Strapped RT to landing point to 20,46 m MD, but questioned value.
11:45	12:15	20	drilling -- bop activities	ok	Function tested BOP pipe rams and annular.
12:15	12:30	20	drilling -- bop/wellhead equipment	ok	Re-strapped pipe according to Vetco instructions. When puttig on hole cover the hinged lid came loose and was lost into the riser/well.
12:30	16:15	20	interruption -- other	ok	Item lost in hole was a steel plate of 18 x 20 cm. Discussed situation and made plan for attempting to fish. Found that clearance (6 mm) between the riser and the 13 3/8" BOP test plug would make it impossible for the lid to pass the plug. Drained BOP to get dry access to BOP through ram door. Prepared fishing magnet on rope.
16:15	19:00	11.5	interruption -- other	ok	Opened LPR ram doors. Drained riser. Picked up to 11,5 m MD in order to get pictures of fish. Got pictures showing lid resting on top of 13 3/8" test plug.
19:00	20:45	10	interruption -- other	ok	Picked up in steps to +/- 10 m and took pictures through bonnet door for each incremental movment to observe position of fish. Observed lid leaning over into the larger 18 3/4" ID close to the BOP, i.e. in position to attempet fishing with magnet. Put magnet on rope into riser through ram door. Latched fish with magnet and caught through ram door.
20:45	21:15	10	interruption -- other	ok	Inspected fish and found that the pin in the broken hinge was still missing. Estimated missing pin to be 26 mm x 9 mm OD. Discussed situation. Decided to continue picking up in small increments in case pin was caught in the lip seal of the 13 3/8" test plug.
21:15	23:15	9.5	interruption -- other	ok	Picked up in steps of 1-2" and took pictures through bonnet door accordingly. Picked up to lips seal was visible in larger riser ID, but found no evidence of pin being trapped in lip seal.
23:15	00:00	0	interruption -- other	ok	POOH with 13 3/8" test plug. Observed for lost pin through ram doors when passing LPR with 13 3/8" test plug. Pulled 13 3/8" test plug to surface. Found small brass washer origin ating from the broken hinge on top of the plug. No pin recovered (later found missing pin trapped behind lip seal). Closed doors on LPR.

Drilling Fluid

Sample Time	23:00
Sample Point	Reserve pit
Sample Depth mMD	3790
Fluid Type	Packer fluid

Fluid Density (g/cm3)	1.03
Funnel Visc (s)	-999.99
Mf ()	
Pm ()	
Pm filtrate ()	
Chloride ()	
Calcium ()	
Magnesium ()	
Ph	
Excess Lime ()	
Solids	
Sand ()	
Water ()	
Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	