

Summary report

Wellbore: 15/9-F-5

Period: 2008-08-26 00:00 - 2008-08-27 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	57
Days Ahead/Behind (+/-):	30.6
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-11-11 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-07-30

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3792
Depth mTVD:	3247
Plug Back Depth mMD:	
Depth at formation strength mMD:	2921
Depth At Formation Strength mTVD:	2610
Depth At Last Casing mMD:	3790.1
Depth At Last Casing mTVD:	3245.3

Summary of activities (24 Hours)

Continued RD WL equipment. Tested XMT tree cap and KVV to 35/380 bar for 5/10 min. Handed over well to production at 12:00.

Summary of planned activities (24 Hours)

Operation transferred to F-9.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:45	0	workover -- rig up/ down	ok	Continued to LD and observe 4.5" perforation guns. Changed out firing head with btm nose. Re-stabbed lubricator at in-situ sub.
00:45	02:30	0	workover -- rig up/ down	ok	Lined up and leak tested line from cement unit to outer A-annulus valve to 30/380 bar for 5/10 min using packer fluid. 3.6 bar (0.95%) drop on high pressure test. 20 ltrs pumped. Opened inner and outer A-annulus. Ensured B-annulus was open. Monitored pressure on tubing side on lubricator. Pressured up A-annulus to 380 bar. Closed inner A-annulus valve. Bled off pressure to 5 bar to cmt unit. Inflow tested inner A-annulus valve to 380 bar for 30 min using packer fluid. 0.5 bar increase on test. 1190 ltrs pumped and 1100 ltrs bled back. No leak observed on B-annulus. Vacuum on tubing side. Equalized and opened A-annulus valve. Bled off pressure.
02:30	04:30	0	workover -- rig up/ down	ok	RD lubricator on rig floor. Disconnected and pulled riser sections above BOP to rig floor. Meanwhile brushed F-9 subsea wellhead before installing VX-ring.
04:30	06:00	0	workover -- rig up/ down	ok	RD hydraulic BOP hoses. Disconnected WL BOP's and transferred to overhead crane in moonpool. Meanwhile brushed F-9 subsea wellhead before installing VX-ring.
06:00	08:00	0	workover -- rig up/ down	ok	Continued disconnecting WL BOP's and transferring them by overhead crane in moonpool.
08:00	08:45	0	workover -- rig up/ down	ok	Removed manifold from XMT. Installed blind cap outside KVV and XMT tree cap with 1/2" needle valve on top. RU test hose from needle valve to Seawell test pump. Leak tested XMT cross to 35/380 bar for 5/10 min against KVV cap and XMT cap. Bled off pressure to zero. Closed needle valves and disconnected test pump. Closed KVV and SV. Meanwhile removed hatch and lifted out UWG reel, WL BOP's and half moon hatches from moonpool to main deck.
08:45	10:45	0	workover -- rig up/ down	ok	Installed hatch on F-5 and continued removing WL equipment from moonpool. Meanwhile disassembled scaffolding bridges from cantiliver.
10:45	12:00	0	workover -- rig up/ down	ok	Transferred operation of HMT and TRSCSSV to platform system/production. Filled in and signed "Well handover document" and handed over well from Volve D&W to Mærsk Production at 12:00. Meanwhile removed scaffolding around moonpool hatch. *****END OF OPERATIONS*****

Drilling Fluid

Sample Time	16:00
Sample Point	Reserve pit
Sample Depth mMD	3792
Fluid Type	Packer fluid
Fluid Density (g/cm3)	1.03
Funnel Visc (s)	-999.99
Mf (I)	
Pm (I)	
Pm filtrate (I)	
Chloride (I)	
Calcium (I)	
Magnesium (I)	
Ph	
Excess Lime (I)	
Solids	
Sand (I)	
Water (I)	
Oil (I)	
Solids (I)	
Corrected solids (I)	
High gravity solids (I)	
Low gravity solids (I)	

Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	