

## Summary report

Wellbore: 15/9-F-5

Period: 2015-11-04 00:00 - 2015-11-05 00:00

|                                 |                    |
|---------------------------------|--------------------|
|                                 |                    |
| <b>Status:</b>                  | normal             |
| <b>Report creation time:</b>    | 2018-05-03 13:53   |
| <b>Report number:</b>           | 3                  |
| <b>Days Ahead/Behind (+/-):</b> | 1.4                |
| <b>Operator:</b>                | Statoil            |
| <b>Rig Name:</b>                | MÆRSK INSPIRER     |
| <b>Drilling contractor:</b>     | Altus Intervention |
| <b>Spud Date:</b>               | 2007-11-11 00:00   |
| <b>Wellbore type:</b>           |                    |
| <b>Elevation RKB-MSL (m):</b>   | 54.9               |
| <b>Water depth MSL (m):</b>     | 91                 |
| <b>Tight well:</b>              | Y                  |
| <b>HPHT:</b>                    | Y                  |
| <b>Temperature (I):</b>         |                    |
| <b>Pressure (I):</b>            |                    |
| <b>Date Well Complete:</b>      | 2008-07-30         |

|                                    |                          |
|------------------------------------|--------------------------|
|                                    |                          |
| <b>Dist Drilled (m):</b>           | -999.99                  |
| <b>Penetration rate (m/h):</b>     | -999.99                  |
| <b>Hole Dia (I):</b>               |                          |
| <b>Pressure Test Type:</b>         | formation integrity test |
| <b>Formation strength (g/cm3):</b> | 1.65                     |
| <b>Dia Last Casing (I):</b>        |                          |

|                                          |         |
|------------------------------------------|---------|
|                                          |         |
| <b>Depth at Kick Off mMD:</b>            |         |
| <b>Depth at Kick Off mTVD:</b>           |         |
| <b>Depth mMd:</b>                        | -999.99 |
| <b>Depth mTVD:</b>                       |         |
| <b>Plug Back Depth mMD:</b>              |         |
| <b>Depth at formation strength mMD:</b>  | 2921    |
| <b>Depth At Formation Strength mTVD:</b> | 2610    |
| <b>Depth At Last Casing mMD:</b>         | 3790.1  |
| <b>Depth At Last Casing mTVD:</b>        | 3245.3  |

## Summary of activities (24 Hours)

Logged RST-D IC pass across interval 3525 - 3470 m. Rigged down WL equipment. Tested XMT valves and DHSV. Handed well back to production. Started to rig down for demobilization.

## Summary of planned activities (24 Hours)

Pack equipment, clean and tidy area.

## Operations

| Start time | End time | End Depth mMD | Main - Sub Activity    | State | Remark                                                                                                                                                                         |
|------------|----------|---------------|------------------------|-------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 00:00      | 02:10    | 3470          | workover -- wire line  | ok    | Logged fourth RST-D IC pass across interval 3525 - 3470 m. Completed logging.                                                                                                  |
| 02:10      | 03:45    | 0             | workover -- wire line  | ok    | POOH from 3470 m to surface . WHP bar. 54 bar.                                                                                                                                 |
| 03:45      | 05:10    | 0             | workover -- wire line  | ok    | Closed SV & HMOV and inflow tested same. Purged lubricator with N2. Observed grease in bleed off hose.                                                                         |
| 05:10      | 05:45    | 0             | workover -- wire line  | ok    | Found empty container to drain grease, to avoid getting same into bleed-off lines.                                                                                             |
| 05:45      | 06:00    | 0             | workover -- wire line  | ok    | Continued to purge lubricator.                                                                                                                                                 |
| 06:00      | 06:10    | 0             | workover -- wire line  | ok    | Performed toolbox talk prior to L/D BHA#1.                                                                                                                                     |
| 06:10      | 07:00    | 0             | workover -- wire line  | ok    | Broke lubricator and L/D BHA on deck.                                                                                                                                          |
| 07:00      | 08:00    | 0             | workover -- wire line  | ok    | Rigged down top lubricator and prepared for rigging down lubricator.                                                                                                           |
| 08:00      | 09:15    | 0             | workover -- test scssv | ok    | Closed BOP and opened HMOV. Bled off pressure above DHSV and inflow tested same, 0,03 bar/30 min.                                                                              |
| 09:15      | 13:00    | 0             | workover -- wire line  | ok    | Opened BOP. Rigged down lubricator and L/D on drill floor. Disconnected hoses to BOP. Lifted BOP and placed same in moonpool. Meanwhile Schlumberger rigged down logging unit. |
| 13:00      | 14:40    | 0             | workover -- wire line  | ok    | Disconnected lower riser section and L/D same on drill floor. Installed top cap. Disconnected KVV manifold and installed KVV cap.                                              |
| 14:40      | 16:15    | 0             | workover -- test scssv | ok    | Leak tested top cap and KVV cap to 20/345 bar for 5/10 min.                                                                                                                    |
| 16:15      | 17:30    | 0             | workover -- wire line  | ok    | Disconnected hoses to XMT HMOV and DHSV. Cleaned and tidy area. Handed well over to production department.                                                                     |
| 17:30      | 19:00    | 0             | workover -- wire line  | ok    | Lifted lubricators into containers and rigged down equipment on pipedeck. Lifted BOP from moonpool into container on pipedeck.                                                 |
| 19:00      | 22:00    | 0             | workover -- wire line  | ok    | Reeled back HMOV & DHSV and packed skid. Packed BOP pressure control skid.                                                                                                     |
| 22:00      | 00:00    | 0             | workover -- wire line  | ok    | Packed chicksan container and removed scaffolding around wireline winch.                                                                                                       |