

Summary report

Wellbore: 15/9-F-5

Period: 2016-09-03 00:00 - 2016-09-04 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	7
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2007-11-11 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-07-30

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	2949
Depth at formation strength mMD:	2921
Depth At Formation Strength mTVD:	2610
Depth At Last Casing mMD:	3790.1
Depth At Last Casing mTVD:	3245.3

Summary of activities (24 Hours)

- Waited for equipment to free TH
- Pumped killpill and displaced well to heavy brine
- Installed trip tank setup on WH
- Performed extended flow check

Summary of planned activities (24 Hours)

- N/D BOP
- Inspect TH locking mechanism
- Work to free TH (Based on inspection)
- N/U BOP

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	04:00	0	plug abandon -- other	ok	Waited on brine prior displacing well to heavy fluid Meanwhile: - Continued servicing FWR PRS - Cleaned pits - Performed PMs
04:00	07:00	0	plug abandon -- other	ok	Waited on brine prior displacing well to heavy fluid Meanwhile: - Performed housekeeping - Worked on modification on encoder on drawworks. - Cleaned pits - Performed PMs
07:00	13:30	0	plug abandon -- other	ok	Prepared for displacing well to brine. Cleaned pits (entering tanks) Meanwhile: - Performed PMs. - Performed housekeeping - Worked on drawworks - Prepared permits - Inspected TDS and TDS hoses - Tested BX3 elevator and rotator - Finished receiving brine from boat 13:30.
13:30	14:30	0	plug abandon -- other	ok	Prepared for displacing well to brine. Mixed 1.19sg CaCl2 brine and kill pill. Experienced foaming and lost suction from pit.
14:30	16:00	0	interruption -- repair	ok	Flushed lines several times.
16:00	18:30	0	interruption -- repair	ok	Prepared to displace well to brine. Mixed new kill pill. Meanwhile: - Removed slick joint nut (left 4 in)
18:30	19:00	0	plug abandon -- other	ok	R/H with spear/grapple/pack-off assy to 26m and engage spear.
19:00	19:30	0	plug abandon -- other	ok	Performed TBT for displacing well
19:30	20:00	0	plug abandon -- other	ok	Checked and confirmed line up. Walked the lines.
20:00	20:15	0	plug abandon -- other	ok	Performed new TBT due to uncertainty in operation. Confirmed line-up.
20:15	22:15	0	plug abandon -- other	ok	Staged up rig pumps and pumped 37.2m3 1,19sg CaCl2 brine at 1200 lpm / 156 bar. Lined up and pumped 10m3 1,19sg CaCl2 kill pill. Pumped 48.2m3 1,19sg CaCl2 brine at 1200 lpm. Pressure started to increase, then dropped again before increasing to ~160 bar.
22:15	22:30	0	plug abandon -- other	ok	Flow checked well through open choke. Some backflow observed, then static. Continued monitoring well on trip tank.
22:30	23:15	0	plug abandon -- other	ok	Disengaged spear and pulled pack-off out of tubing. Displaced BOP to 1,19sg CaCl2 brine.
23:15	23:45	0	plug abandon -- other	ok	Disconnected TDS. POOH with BHA. Checked tools and R/B BHA.
23:45	00:00	0	plug abandon -- other	ok	Rigged up to drain riser through A-annulus outlet on WH (u-tubing down tubing and returns through A-annulus).