

Summary report

Wellbore: 15/9-F-5

Period: 2016-09-05 00:00 - 2016-09-06 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	9
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2007-11-11 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-07-30

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMD:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	2949
Depth at formation strength mMD:	2921
Depth At Formation Strength mTVD:	2610
Depth At Last Casing mMD:	3790.1
Depth At Last Casing mTVD:	3245.3

Summary of activities (24 Hours)

- Performed BOP connector test to 20/345 bar for 5/10min
- Retrieved BPV plug
- Circulated well to even brine weight 1,19sg in/out.
- Monitored well on TT
- N/D Diverter and BOP
- Performed remedial work on TH

Summary of planned activities (24 Hours)

- Continue remedial work on TH
- N/U BOP
- Pull tubing
- Place balanced cement plug in 9 5/8" casing

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:15	0	plug abandon -- other	ok	Continued line-up for connector test. Meanwhile: Flushed TT with clean brine.
00:15	01:00	0	plug abandon -- other	ok	Performed low pressure test of BOP connector, 20bar/5min. Continued pressuring up to 250 bar. Stopped pumping and checked that volume pumped corresponded with expected theoretical volume. Continued pressuring up to 345 bar. Performed high pressure test of BOP connector, 345bar/10min.
01:00	01:30	0	plug abandon -- other	ok	Retrieved BPV dart and BPV plug. Found chunks of cement on top of RT.
01:30	01:45	0	plug abandon -- other	ok	Changed to 5 1/2" handling equipment. Meanwhile: Performed TBT for RIH with spear and pack-off
01:45	02:00	0	plug abandon -- other	ok	P/U and M/U spear/pack-off assy. Inspected tools.
02:00	02:15	0	plug abandon -- other	ok	RIH with spear BHA to 26m.
02:15	02:30	0	plug abandon -- other	ok	Engaged spear and pulled 10 ton OP.
02:30	02:45	0	plug abandon -- other	ok	Lined up to pump down drill string, taking returns through A-annulus via choke and poor boy.
02:45	03:15	0	plug abandon -- other	ok	Initiated circulation. SPP increased rapidly to 30 bar, no pressure on annulus gauge. Pumped slowly until pressure dropped from 63 bar to 7 bar. Observed returns on shaker.
03:15	05:30	0	plug abandon -- other	ok	Staged up pumps in steps to 1200 lpm / 144 bar. Return brine weight 1.18sg until 68 m3 pumped. At 68 m3 pumped the return brine weight decreased to 1.14sg and slightly changed color (kill pill with graphite). Return brine weight gradually increased to 1.17sg at 73 m3 pumped. At 77 m3 the return brine weight was back at 1.18sg. Circulated totally 118m3, until even brine weight in/out.
05:30	06:00	0	plug abandon -- other	ok	Stopped pumps. Disengaged spear. POOH with spear/pack-off BHA.
06:00	06:30	0	plug abandon -- other	ok	Flow checked well, static
06:30	07:00	0	plug abandon -- other	ok	Lined up to modified TT. Monitored well on rig TT and modified TT. Observed expected u-tube down string and out of A-annulus (due to height difference of approximately 25m).
07:00	07:15	0	plug abandon -- other	ok	Monitored well on rig TT only. Took sample from A-annulus, 15 ppm oil content. Meanwhile: Changed handling equipment. Prepared to N/D BOP and diverter.
07:15	08:45	0	plug abandon -- other	ok	Drained BOP and riser out A-annulus.
08:45	10:30	0	plug abandon -- other	ok	Monitored well on WH TT. Gained 50 ltrs first 30min, decreasing trend.
10:30	11:15	0	plug abandon -- other	ok	Monitored well on WH TT, static. Meanwhile: Installed BPV plug.
11:15	11:45	0	plug abandon -- other	ok	Changed handling equipment for pulling diverter.
11:45	12:00	0	plug abandon -- other	ok	Removed bolts on slipjoint
12:00	12:15	0	plug abandon -- other	ok	Performed TBT for N/D BOP
12:15	12:45	0	plug abandon -- other	ok	Pulled master bushing and installed handrail around rotary. Pulled diverter and L/D same.
12:45	13:30	0	plug abandon -- other	ok	Pulled slipjoint. Installed master bushing.
13:30	15:00	0	plug abandon -- other	ok	Load shifted weight from tension system to BOP carrier. N/D tension system. Disconnected BOP NT-2 connector
15:00	15:30	0	plug abandon -- other	ok	Skidded BOP off well center.

15:30	15:45	0	plug abandon -- other	ok	Removed scaffolding
15:45	16:00	0	plug abandon -- other	ok	Removed master bushing. Installed handrails around rotary.
16:00	16:45	0	plug abandon -- other	ok	Lifted riser joint off WH, L/D same on drill floor. Installed hatch in moonpool. Installed master bushing
16:45	18:00	0	plug abandon -- other	ok	Cleaned and inspected TH area. Took pictures of locking ring.
18:00	19:00	0	plug abandon -- other	ok	Discussed plan forward with onshore organization. Performed SJA for remedial work on TH.
19:00	22:30	0	plug abandon -- other	ok	R/U equipment to drill holes in activation ring and stop ring in TH. Mounted anchor ring and drilling machine onto WH.
22:30	00:00	0	plug abandon -- other	ok	Drilled hole in TH activation ring and stop ring. Slow progression to begin with, increased after first 4-5mm drilled.

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	0		mud and bulk syst -- mud mixing storage	0	00:00	Issues getting suction due to insufficient cleaning of lines and slug pit.