

Summary report

Wellbore: 15/9-F-5

Period: 2016-09-07 00:00 - 2016-09-08 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	11
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2007-11-11 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-07-30

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	2949
Depth at formation strength mMD:	2921
Depth At Formation Strength mTVD:	2610
Depth At Last Casing mMD:	3790.1
Depth At Last Casing mTVD:	3245.3

Summary of activities (24 Hours)

- POOH w/ 7" tubing from 2774 m to 2186 m
- Displaced well to SW
- Placed balanced cement plug in 9 5/8" casing
- WOC

Summary of planned activities (24 Hours)

- Tag TOC w/ 10 ton
- Release spear and POOH with spear BHA
- Wash surface seal assy area
- Retrieve MS-T surface seal
- Cut 10 3/4" tie-back casing
- Pull 10 3/4" tie-back casing
- Release tie-back adapter

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	02:00	2557	plug abandon -- other	ok	POOH w/ 7" tubing from 2744 mMD to 2557 mMD. Avg pulling speed 6,5 jnts/hr.
02:00	03:00	2463	plug abandon -- other	ok	POOH w/ 7" tubing from 2557 mMD to 2463 mMD. Avg pulling speed 8 jnts/hr.
03:00	04:00	2351	plug abandon -- other	ok	POOH w/ 7" tubing from 2463 mMD to 2351 mMD. Avg pulling speed 10 jnts/hr.
04:00	05:00	2276	plug abandon -- other	ok	POOH w/ 7" tubing from 2351 mMD to 2265 mMD. Avg pulling speed 6 jnts/hr.
05:00	05:15	2257	plug abandon -- other	ok	POOH w/ 7" tubing from 2265 mMD to 2257 mMD. L/D DHSV assy
05:15	05:45	2186	plug abandon -- other	ok	POOH w/ 7" tubing from 2257 mMD to 2186 mMD. Avg pulling speed 11 jnts/hr.
05:45	06:00	2186	plug abandon -- other	ok	Counted joints on deck. Prepared to RIH with tubing on 5 1/2" DP
06:00	07:00	2186	plug abandon -- other	ok	M/U swedge with pre-installed combination wiper.
07:00	07:15	2186	plug abandon -- other	ok	Performed TBT for R/D casing equipment
07:15	08:00	2186	plug abandon -- other	ok	R/D casing handling equipment. Removed control line spool.
08:00	08:15	2186	plug abandon -- cement plug	ok	Changed BX elevator inserts to 5 1/2" DP. Meanwhile: Cleaned and cleared drill floor.
08:15	08:30	2188	plug abandon -- cement plug	ok	P/U and M/U 5 1/2" stand, M/U to swedge. Changed to PS-21 slips and function tested same.
08:30	09:00	2460	plug abandon -- cement plug	ok	RIH closed ended w/ tubing on 5 1/2" DP from 2188 m to 2460 m. Avg. tripping speed 530 m/hr.
09:00	09:15	2460	plug abandon -- cement plug	ok	Filled pipe
09:15	10:00	2770	plug abandon -- cement plug	ok	RIH closed ended w/ tubing on 5 1/2" DP from 2460 m to 2770 m. Avg. tripping speed 530 m/hr.
10:00	10:15	2770	plug abandon -- cement plug	ok	Performed TBT for displacement. Observed losses on TT due to heavy fluid in annulus seeping past pre-installed wiper in tubing.
10:15	10:45	2770	plug abandon -- cement plug	ok	P/U and M/U pump-in sub. Installed lo-torque valve.
10:45	11:30	2770	plug abandon -- other	ok	Lined up to rig pumps. Initiated circulation, staged up pumps to 3000 lpm / 153 bar. Displaced well to SW.
11:30	12:45	2769	plug abandon -- other	ok	P/U 1 m above combination wiper after 51 m3 of SW pumped. Continued displacing well to SW at 2200 lpm / 58 bar, until OIW content below 30ppm. Pumped totally 151 m3 of SW.
12:45	13:00	2769	plug abandon -- cement plug	ok	Installed cement hose. Meanwhile: Performed TBT for cement job
13:00	14:45	2769	plug abandon -- cement plug	ok	Balanced cement plug in 9 5/8" csg (2769 m - 2569 m): Pumped 20 m3 wash pill, 2300 lpm/ 60 bar. Mixed and pumped 9,4 m3 of 1,90 SG cement slurry, 600 l/min. Displaced the cement to the rig floor with 2890 l of FW. Zeroed stroke counters. R/D cement hose. Displaced the cement with 39,6 m3 (1788 strokes) of SW, 3200 lpm/ 90 bar, using rig pumps.
14:45	15:00	2769	plug abandon -- cement plug	ok	B/O and L/D pump-in sub.
15:00	15:45	2570	plug abandon -- cement plug	ok	POOH w/ tubing restricted on 5 1/2" DP from 2769 m to 2570 m. 4 min/std.
15:45	17:45	2570	plug abandon -- cement plug	ok	M/U pup with pre-installed sponge ball. Lined up to discharge returns. Pumped 10m3 hi-vis pill. Circulated 4,3 x B/U, 2300 lpm/ 55 bar.
17:45	18:00	2570	plug abandon -- cement plug	ok	M/U BOP cleaning tool

18:00	18:30	2570	plug abandon -- cement plug	ok	Cleaned BOP 10 x passes, 1500 lpm.
18:30	19:00	2540	plug abandon -- cement plug	ok	POOH 1 stand, L/D BOP cleaning tool
19:00	20:00	2177	plug abandon -- cement plug	ok	POOH w/ tubing on 5 1/2" DP from 2540 m to 2177 m. Avg. tripping speed 300 m/hr.
20:00	20:15	2177	plug abandon -- other	ok	Changed elevator inserts to 7". Meanwhile: Performed TBT for R/U casing tong
20:15	20:30	2177	plug abandon -- other	ok	R/U casing tong.
20:30	20:45	2177	plug abandon -- other	ok	B/O pup and swedge, L/D same.
20:45	21:00	2177	plug abandon -- other	ok	Changed elevator inserts to 5 1/2" R/D casing tong.
21:00	21:15	2177	plug abandon -- other	ok	P/U 7" spear BHA from HTS.
21:15	22:00	2508	plug abandon -- trip	ok	Engaged spear in 7" tubing at surface. RIH w/ tubing on 5 1/2" DP from 2177 m to 2508 m. Avg. tripping speed 440 m/hr.
22:00	00:00	2508	interruption -- wait	ok	WOC Meanwhile: Serviced TDS. Removed casing tong for pulling 7" tubing. Installed casing tong for pulling 10 3/4" casing in fox hole.