

Summary report

Wellbore: 15/9-F-5

Period: 2016-09-09 00:00 - 2016-09-10 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	13
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2007-11-11 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-07-30

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMD:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	2621
Depth at formation strength mMD:	2921
Depth At Formation Strength mTVD:	2610
Depth At Last Casing mMD:	1404.7
Depth At Last Casing mTVD:	1340.3

Summary of activities (24 Hours)

- Pulled tie-back casing
- Released tie-back adapter
- Retrieved tie-back adapter
- Perforated below 10 3/4" CH
- Cut 10 3/4" casing at 317m
- Milled 10 3/4" casing hanger ID to 12 1/4"

Summary of planned activities (24 Hours)

- Mill 10cm off top of casing
- Pull 10 3/4" casing
- Install 13 3/8" EZSV plug at 303m
- Place balanced cement plug in 13 3/8" casing

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:05	0	interruption -- fish	ok	P/U 10 3/4" spear BHA from set-back.
00:05	00:15	25	interruption -- fish	ok	RIH w/ 10 3/4" spear BHA on 5 1/2" DP from surface to 25 m. Engaged spear in tie-back casing.
00:15	00:30	0	plug abandon -- trip	ok	POOH w/ spear and tie-back casing on 5 1/2" DP from 25 m surface.
00:30	01:00	0	plug abandon -- other	ok	Installed bushings in rotary. Released spear at surface and R/B same.
01:00	01:15	0	plug abandon -- equipment recovery	ok	Performed TBT for pulling 10 3/4" surface tie-back.
01:15	02:30	0	plug abandon -- equipment recovery	ok	R/U casing tong. Changed to BX-3 elevator. Changed PDM head to handle 10 3/4".
02:30	04:00	0	plug abandon -- equipment recovery	ok	POOH with 10 3/4" tie-back casing. Avg pulling speed 6,5 jnt/hr. Used manual slips and dog collar.
04:00	04:15	0	plug abandon -- equipment recovery	ok	L/D cut casing joint to HTS.
04:15	05:15	0	plug abandon -- equipment recovery	ok	R/D handling equipment.
05:15	05:30	0	plug abandon -- other	ok	Performed TBT for releasing tie-back adapter.
05:30	05:45	0	plug abandon -- other	ok	M/U torque tool BHA
05:45	06:15	45	plug abandon -- other	ok	RIH with 3 singles LH thread 5 1/2" DP
06:15	07:00	45	plug abandon -- other	ok	Changed to LH thread saver sub
07:00	07:15	45	plug abandon -- other	ok	Performed TBT with ongoing crew
07:15	07:45	45	plug abandon -- other	ok	Continued changing to LH thread saver sub, M/U to 95 kNm.
07:45	08:30	139.8	plug abandon -- other	ok	P/U and inspected torque tool. RIH w/ torque tool BHA on 5 1/2" LH thread DP to 139,8 m.
08:30	09:00	139.8	plug abandon -- other	ok	Latched dogs in tie-back adapter. Released tie-back connector by rotating left, 10 kNm.
09:00	09:45	0	plug abandon -- other	ok	POOH w/ torque tool BHA on 5 1/2" LH thread DP from 139,8 m surface. Set BHA in slips.
09:45	10:30	0	plug abandon -- other	ok	Changed from left threaded saver sub to normal saver sub.
10:30	10:45	0	plug abandon -- other	ok	L/D torque tool BHA
10:45	11:00	0	plug abandon -- other	ok	P/U and M/U 10 3/4" spear BHA. Inspected tools.
11:00	11:30	127	plug abandon -- trip	ok	RIH with 10 3/4" spear BHA on 5 1/2" DP to 127m. Engaged spear.
11:30	12:00	0	plug abandon -- trip	ok	POOH w/ spear BHA and tie-back adapter on 5 1/2" DP from 127 m to surface.
12:00	12:15	0	plug abandon -- other	ok	Performed TBT for handling fish at surface
12:15	12:30	0	plug abandon -- other	ok	L/O tie-back adapter and remaining casing. R/B spear BHA.
12:30	12:45	0	plug abandon -- perforate	ok	Performed TBT for handling guns
12:45	13:00	0	plug abandon -- perforate	ok	Changed BX elevator inserts and IRN dies. Installed barriers for handling explosives.
13:00	14:30	17	plug abandon -- perforate	ok	P/U and M/U 10 3/4" perforation guns
14:30	15:00	148	plug abandon -- perforate	ok	RIH w/ 10 3/4" guns on 5 1/2" DP to 148 m.
15:00	16:00	147.5	plug abandon -- perforate	ok	M/U TDS, confirmed line up and filled string. B/O TDS and dropped ball. M/U TDS. Spaced out to 147,5 m. Closed MPR and opened choke. Pressured up string to 140 bar with rig pumps, 150 lpm. Fired guns, pressure dropped to 5 bar, good indications.
16:00	16:45	147.5	plug abandon -- perforate	ok	Circulated 1000lpm / 11 bar, took returns through choke and poor boy. Observed max 1 ppm H2S in gas trap, no gas.
16:45	17:00	147.5	plug abandon -- perforate	ok	Flowchecked well for 5 min over choke, static. Flowchecked well for 10 min on TT, static.
17:00	17:15	17	plug abandon -- perforate	ok	POOH w/ 10 3/4" guns on 5 1/2" DP from 147,5 m to 17 m.
17:15	17:30	0	plug abandon -- perforate	ok	P/U and inspected guns, all shots fired. Meanwhile: Performed TBT for handling guns.
17:30	18:30	0	plug abandon -- perforate	ok	L/D perforation guns.
18:30	18:45	0	plug abandon -- perforate	ok	Cleaned and cleared drill floor
18:45	19:00	7	plug abandon -- cut	ok	P/U 10 3/4" cutter BHA. Inspected tools.

19:00	19:30	319	plug abandon -- cut	ok	RIH w/ 10 3/4" cutter BHA on 5 1/2" DP from 7 m to 319 m (bit depth) / 317 m (cutter depth).
19:30	20:15	319	plug abandon -- cut	ok	M/U TDS and filled pipe. Recorded parameters: 200 lpm / 8 bar, 300 lpm / 21 bar, 400 lpm / 38 bar, 500 lpm / 72 bar, 600 lpm / 102 bar. Up/down weight 79/75 ton. 80 rpm / 2 to 6 kNm.
20:15	21:00	319	interruption -- repair	ok	Attempted to cut 10 3/4" casing at 317 m, 500 lpm / 64 bar, 80 rpm / 4 to 11 kNm. Knock in string observed and torque decreased. No pressure drop observed. Pulled up 1 m above cut, no change in SPP observed. Ran in 0,5m below cut, no change in SPP observed and no tag of cut.
21:00	22:30	318	plug abandon -- cut	ok	Re-cut 10 3/4" casing at 316 m, 500 lpm / 64 bar, 80 rpm / 4 to 11 kNm. Observed decreasing torque trend, no pressure drop observed. Cut until torque fell back to free rotational torque.
22:30	22:45	318	plug abandon -- cut	ok	Performed 10 min flowcheck, static.
22:45	23:30	0	plug abandon -- cut	ok	POOH w/ 10 3/4" cutter BHA on 5 1/2" DP from 318 m to surface.
23:30	23:45	0	plug abandon -- cut	ok	L/D cutter BHA on drill floor due to too much wind for crane operations.
23:45	00:00	0	plug abandon -- cut	ok	Cleaned and cleared drill floor