

Summary report

Wellbore: 15/9-F-5

Period: 2016-09-10 00:00 - 2016-09-11 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	14
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2007-11-11 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-07-30

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity tes t
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	200
Depth at formation strength mMD:	2921
Depth At Formation Strength mTVD:	2610
Depth At Last Casing mMD:	1404.7
Depth At Last Casing mTVD:	1340.3

Summary of activities (24 Hours)

- Milled 10 3/4" casing hanger ID to 12 1/4"
- Pulled 10 3/4" casing
- Installed 13 3/8" EZSV plug at 303m
- Displaced well to clean SW
- Placed balanced cement plug in 13 3/8" casing
- Cleaned BOP
- Started to N/D diverter and BOP

Summary of planned activities (24 Hours)

- N/D BOP
- Skid to well F-14

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:15	0	plug abandon -- mill	ok	Continued cleaning and clearing drill floor
00:15	00:30	0	plug abandon -- mill	ok	Performed TBT for milling 10 3/4" casing hanger Meanwhile: Performed drops inspection on TDS
00:30	02:15	76	plug abandon -- mill	ok	P/U and M/U 12 1/4" CH milling BHA.
02:15	02:30	138	plug abandon -- mill	ok	RIH w/ 12 1/4" CH milling BHA on 5 1/2" DP from 71 m to 138 m.
02:30	03:00	138	plug abandon -- mill	ok	M/U TDS and filled pipe. Recorded parameters; up/down weight 82/78 ton, 80 rpm / 2-6 KNM, 2000 lpm / 11 bar.
03:00	03:15	143.1	plug abandon -- mill	ok	Tagged 10 3/4" CH with CH mill at 141,26 m w/ 4 ton. Marked pipe.
03:15	05:45	143.4	plug abandon -- mill	ok	Milled 10 3/4" casing hanger from 141,26m to 141,55m, 1500-2000 lpm / 12-15 bar, 80-100 rpm / 9-12 kNm, WOB 1-6 ton. Got good indications that casing parted from CH. Torque decreased to 2 to 6 kNm after milling 29cm, observed small gas peak of 1% and 1 ppm H 2S in gas trap. Pulled up 1 m with flow and rotation, no restrictions. Stopped rotation and slided down through CH area, no restriction.
05:45	06:45	144.4	plug abandon -- mill	ok	Continued sliding down and tagged top of 10 3/4" casing at 142,66 m. Dressed off 10 cm of top of casing, 2000 lpm / 15 bar, 80-100 rpm / 7-9 kNm, WOB 3-8 ton.
06:45	07:00	142	plug abandon -- mill	ok	Pulled up and placed taper mill above CH. Circulated 2 x B/U, 3000 lpm / 20 bar.
07:00	07:15	142	plug abandon -- mill	ok	Flowchecked well for 10 min, static. Meanwhile: Performed TBT for drops inspection.
07:15	08:00	142	plug abandon -- mill	ok	Performed drops inspection on TDS, moonpool, derrick and drill floor. No findings.
08:00	08:15	142	plug abandon -- mill	ok	Performed TBT for manual handling
08:15	08:30	108	plug abandon -- mill	ok	POOH w/ 10 3/4" CH milling BHA on 5 1/2" DP from 142 m to 108 m.
08:30	08:45	108	plug abandon -- mill	ok	Cleaned and cleared drill floor. L/O cutter BHA, which was previously left on drill floor due to wind restriction on crane.
08:45	09:00	70	plug abandon -- mill	ok	Continued POOH w/ 10 3/4" milling BHA on 5 1/2" DP from 108 m to 70 m. Over-torqued connections due to vibrations during milling.
09:00	10:00	0	plug abandon -- mill	ok	Continued POOH w/ 10 3/4" milling BHA on 5 1/2" DP from 70 m to surface.
10:00	10:30	0	plug abandon -- mill	ok	Cleaned string magnet, 22kg swarf. L/D 10 3/4" milling BHA.
10:30	10:45	0	plug abandon -- other	ok	Performed TOFS. Cleaned and cleared walkways and escape routes on drill floor. Meanwhile: Function tested BSR.
10:45	11:15	0	plug abandon -- equipment recovery	ok	P/U 10 3/4" spear BHA. Inspected and serviced grapple. Set spear in catch mode.
11:15	12:00	148	plug abandon -- equipment recovery	ok	RIH w/ 10 3/4" spear on 5 1/2" DP from surface to 148 m. Pulled up and verified spear engaged in 10 3/4" casing, 88 ton on weight indicator.
12:00	12:30	205	plug abandon -- equipment recovery	ok	POOH with 10 3/4" casing on 5 1/2" DP from 316 m to 205 m.
12:30	12:45	205	plug abandon -- equipment recovery	ok	Flowchecked well for 10 min, static. Meanwhile: Performed TBT for releasing spear at surface.
12:45	13:00	191	plug abandon -- equipment recovery	ok	POOH to 191 m and L/D 1 single 5 1/2" DP.
13:00	13:45	191	plug abandon -- equipment recovery	ok	R/U handling equipment for 10 3/4" casing
13:45	14:15	175	plug abandon -- equipment recovery	ok	POOH to 175m. Set slips on casing. Disengaged spear. R/B spear BHA.
14:15	14:30	175	plug abandon -- equipment recovery	ok	B/O 10 3/4" casing pup and L/O same.
14:30	15:15	175	plug abandon -- equipment recovery	ok	Changed to casing elevator dressed for 10 3/4".
15:15	17:45	0	plug abandon -- equipment recovery	ok	POOH with 10 3/4" casing from 175 m surface. Average pulling speed 6,2 joints/hr. Used manual slips and dog collar. L/O cut casing joint.
17:45	18:00	0	plug abandon -- equipment recovery	ok	Cleaned and cleared drill floor
18:00	19:00	0	plug abandon -- equipment recovery	ok	R/D handling equipment for 10 3/4" casing. Changed to elevator for 5 1/2" DP handling.
19:00	19:15	0	plug abandon -- cement plug	ok	Performed TBT for running 13 3/8" EZSV plug
19:15	20:00	0	plug abandon -- cement plug	ok	P/U and M/U 13 3/8" EZSV RT and plug. Installed springs on tool.
20:00	20:45	303	plug abandon -- cement plug	ok	RIH w/ 13 3/8" EZSV plug on 5 1/2" DP from surface to 303 m. Avg. tripping speed 450 m/hr.

20:45	21:15	303	plug abandon -- cement plug	ok	Recorded up/down weight, 77/73 ton. Established circulation and washed the setting area, 800lpm/ 4 bar. Installed the 13 3/8" EZSV plug at 303 m. Load tested the plug with 10 ton.
21:15	22:15	300	plug abandon -- cement plug	ok	Pumped 10m3 wash pill and 10 m3 push pill followed by SW while rotating string 50 rpm. Circulated until clean SW in returns, 2500 lpm / 16 bar.
22:15	22:30	300	plug abandon -- cement plug	ok	Performed TBT for cement job
22:30	23:00	300	plug abandon -- cement plug	ok	B/O double 5 1/2" DP. M/U pump-in sub to string. M/U TDS. Spaced out 3m above EZSV plug.
23:00	23:15	300	plug abandon -- cement plug	ok	Installed cement hose. Leak tested cement line to 100 bar for 2 min.
23:15	00:00	300	plug abandon -- cement plug	ok	Pumped 10m3 drill water with rig pumps, 2500 lpm / 14 bar. Mixed and pumped 7,8 m3 1,93 sg cement slurry, 600 lpm / 16 bar. Displaced cement with 2 m3 drill water, 600lpm / 14 bar, using cement unit.