

Summary report

Wellbore: 15/9-F-7

Period: 2007-09-17 00:00 - 2007-09-18 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	4
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-05-01 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2007-10-04

Dist Drilled (m):	59
Penetration rate (m/h):	-999.99
Hole Dia (in):	36
Pressure Test Type:	
Formation strength (g/cm3):	0
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	208
Depth mTVD:	208
Plug Back Depth mMD:	
Depth at formation strength mMD:	0
Depth At Formation Strength mTVD:	0
Depth At Last Casing mMD:	166
Depth At Last Casing mTVD:	166

Summary of activities (24 Hours)

Drilled 36" hole from 149 m to 208 m MD. Circulated hole clean and displaced hole to 1.40 sg bentonite mud. POOH and LD 36" HO assy. RU for running 30" conductor. MU 30" conductor shoe.

Summary of planned activities (24 Hours)

MU 30" conductor and conductor housing. Install UWG top-up system on upper 25 m of conductor. RU C-plate and MU cement stinger and CART. RIH with 30" conductor on dedicated landing string. ROV to assist stabbing. ROV to actuate conductor centralizer. Cement 30" conductor.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	04:00	145	drilling -- trip	ok	Removed master bushing and outer ring. RIH with 36" HO assembly to 9 m and re-instated outer ring and bushing. MU 36" BHA from 9 m to 142 m. Stabbed into funnel on templa te guided by ROV and washed down 600 lpm/1 bar to 145 m.
04:00	06:00	149	drilling -- drill	ok	Attempted to enter 26" hole washing down 600 lpm/1 bar. Inspected string with ROV and found that 36" HO and centralizer bushing was clear of F-12 DCI. Applied 1-5 rpm and en tered pre-drilled 26" hole. Washed down 1000 lpm/1 bar to 149 m. Observed with ROV that centralizer bushing had not landed out in funnel.
06:00	07:00	149	drilling -- ream	ok	Reamed 26" pre-drilled hole to be able to land out centralizer bushing in funnel, 1000-1500 lpm, 5-15 rpm.
07:00	15:00	187	drilling -- drill	ok	Drilled 36" hole from 149 m to 187 m MD, 2000-4550 lpm, 15-83 bar, 50-80 rpm, 4-7 kNm, 1-2.5 MT WOB, ROP 5-9 m/hr. Pumped 20 m3 hi-vis pills as required. Down linked and performed survey at 168 m and 183 m. Up weight 102 MT / Down weight 97 MT. Survey at 155 m 0.93 inc at 171 m 0.49 inc. at 184 m 0.57 inc
15:00	15:30	187	interruption -- oth er	ok	Repaired liner spray on mud pump #3.
15:30	19:00	209	drilling -- drill	ok	Drilled 36" hole from 187 m to 209 m MD, 4550 lpm, 83 bar, 80 rpm, 4 kNm, 1-2.5 MT WOB, ROP 5-9 m/hr. Pumped 20 m3 hi-vis pills as required. Down linked and performed sur vey at 197 m. Survey at 195.6 m 0.49 inc
19:00	20:00	207	drilling -- circulati ng conditioning	ok	Circulated btms up with seawater and swept with 25 m3 hi-vis pill. ROV confirmed TD by measuring paint mark 0.5 m below template funnel. Displaced hole to 1.40 sg bentonite mud at 4800 lpm and 106 bar.
20:00	23:30	0	drilling -- drill	ok	POOH with 36" BHA from 206 m to 5 m below seabed. No drag observed. Topped up hole with 1.40 sg mud at 1770 lpm and 5 bar. POOH with 36" BHA and LO same.
23:30	00:00	0	drilling -- casing	ok	Cleared and tidied rig floor off excess equipment. Held tool box meeting prior to picking up CART assembly.

Bit Record

Run No.	Bit Size	Bit Type	IADC Code	Manufacturer	Hrs Drilled	Start mMD	End mMD	Hole Made (last 24H)	Hours Drilled (last 24H)	Form ROP	Total ROP	Total Hole Made	Total Hrs Drilled
3	17.5 in	MGGH+C	135	Smith Internation al									
3	36 in	HOLEOPE N	435X	Smith Red Baron									

Drilling Fluid

Sample Time	14:00
Sample Point	Reserve pit
Sample Depth mMD	208
Fluid Type	Spud Mud
Fluid Density (g/cm3)	1.05
Funnel Visc (s)	117
Mf ()	
Pm ()	
Pm filtrate ()	
Chloride ()	
Calcium ()	
Magnesium ()	
Ph	
Excess Lime ()	
Solids	
Sand ()	
Water ()	

Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	