

Summary report

Wellbore: 15/9-F-7

Period: 2007-09-27 00:00 - 2007-09-28 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	14
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-05-01 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2007-10-04

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (in):	17.5
Pressure Test Type:	
Formation strength (g/cm3):	0
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	915
Depth mTVD:	911
Plug Back Depth mMD:	
Depth at formation strength mMD:	0
Depth At Formation Strength mTVD:	0
Depth At Last Casing mMD:	202
Depth At Last Casing mTVD:	202

Summary of activities (24 Hours)

RIH with 13 3/8" casing from surface to 773m.

Summary of planned activities (24 Hours)

Change out casing handling equipment to DP handling equipment. RIH and install 18 3/4" well head. Cement 13 3/8" casing. Start to run production riser.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	02:30	0	drilling -- drill	ok	Continued laying out 17 1/2" BHA. Cleaned and cleared drill floor. Meanwhile prepared tugger for removing funnel.
02:30	06:00	0	drilling -- casing	ok	RU for running 20 x 13 3/8" casing. Changed elevators and bails. Installed x-overs to Peak circ tool and installed flex hose.
06:00	08:15	0	drilling -- casing	ok	Continued rigging up surface equipment prior to run 13 3/8" casing. Cleared and cleaned rig floor for casing running. Odfjell rigged up casing tong.
08:15	08:30	0	drilling -- casing	ok	Held tool box talk prior to running 13 3/8" casing
08:30	10:00	37	drilling -- casing	ok	Picked up and made up shoe joint, intermediate and landing collar joint and Baker locked same.
10:00	10:15	37	drilling -- casing	ok	Put on guide line on casing shoe, to assist the ROV for guiding the 13 3/8" casing into the 30" conductor.
10:15	15:00	137	drilling -- casing	ok	RIH with 13 3/8" casing from 37 m to 137 m, filling the pipe every 5th joint. Laid out 2 joints of pipe.
15:00	16:00	137	drilling -- casing	ok	High pressure hose to port side pump of the ROV busted. ROV came out of the water, fixed busted hose and dived again.
16:00	18:00	140	drilling -- casing	ok	Had several attempts to enter the 30" conductor with the 13 3/8" casing shoe before entering. Tuggers on centralizer deck and the ROV were used for guiding the 13 3/8" casing into the 30" conductor.
18:00	00:00	0	drilling -- casing	ok	Continued RIH with 13 3/8" casing from 140 m to 536 m, filling the pipe every 5th joint.

Bit Record

Run No.	Bit Size	Bit Type	IADC Code	Manufacturer	Hrs Drilled	Start mMD	End mMD	Hole Made (last 24H)	Hours Drilled (last 24H)	Form ROP	Total ROP	Total Hole Made	Total Hrs Drilled
7	17.5 in	XR+VC	115	Smith International	16	308	308			37.9	37.9	607	16

Drilling Fluid

Sample Time	22:00
Sample Point	Reserve pit
Sample Depth mMD	-999.99
Fluid Type	Spud Mud
Fluid Density (g/cm3)	1.05
Funnel Visc (s)	115
Mf ()	
Pm ()	
Pm filtrate ()	
Chloride ()	
Calcium ()	
Magnesium ()	
Ph	
Excess Lime ()	
Solids	
Sand ()	
Water ()	
Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	

Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	