

Summary report

Wellbore: 15/9-F-7

Period: 2007-09-29 00:00 - 2007-09-30 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	16
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-05-01 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2007-10-04

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (in):	17.5
Pressure Test Type:	
Formation strength (g/cm3):	0
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	915
Depth mTVD:	911
Plug Back Depth mMD:	
Depth at formation strength mMD:	0
Depth At Formation Strength mTVD:	0
Depth At Last Casing mMD:	907.7
Depth At Last Casing mTVD:	904.1

Summary of activities (24 Hours)

Function tested the TBC. Ran in with the production riser, landed and installed same.

Summary of planned activities (24 Hours)

Complete testing of the production riser. Install the tension system. Cut the riser. Land the surface riser.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:45	0	drilling – bop/wellhead equipment	ok	The riser spider were brought in to the rig floor.
00:45	01:45	0	drilling – bop/wellhead equipment	ok	Transported the riser spider to near the rotary, removed the master bushing and adapter ring. Installed the spider and hooked up hydraulic hoses and function tested same.
01:45	02:30	12	drilling – bop/wellhead equipment	ok	Picked up TBC and stress joint and landed of in the spider.
02:30	04:00	15	drilling – bop/wellhead equipment	ok	Picked up double riser number 1 and made up same. Riser was ran to a convenient height, for function testing of TBC in Moonpool area.
04:00	06:00	15	drilling – bop/wellhead equipment	ok	Vetco performed function test of the TBC according to the program.
06:00	06:30	15	drilling – bop/wellhead equipment	ok	Functioning test were continued of the TBC according to the program.
06:30	07:00	26.5	drilling – bop/wellhead equipment	ok	Continued too make up and ran in with production risers to 26.5m
07:00	07:45	26.5	drilling – bop/wellhead equipment	ok	Held tool box talk with day shift prior making up and running production riser.
07:45	10:30	54.5	drilling – bop/wellhead equipment	ok	Continued too make up and ran in with production risers to 54.5 m
10:30	11:45	54.5	drilling – bop/wellhead equipment	ok	Tension/guide wires were hooked up on the template using the ROV.
11:45	17:30	103	drilling – bop/wellhead equipment	ok	Continued to make up and ran in with production risers to 103 m.
17:30	19:00	103	drilling – bop/wellhead equipment	ok	Flanges bolt on tension joint had to be cut from 415mm to 365mm.
19:00	21:30	120	drilling – bop/wellhead equipment	ok	Continued to make up the tension joint. Removed the riser spider and installed the master bushing. Started to run in with tension joint.
21:30	23:00	120	interruption – repair	ok	Tension joint got stuck in master bushing, 20 MT down weight. Picked up riser with master bushing attached to tension joint 10cm and were able to free bushing by h ammering down the master bushing. No damage to the tension joint.
23:00	00:00	140	drilling – bop/wellhead equipment	ok	Tool box talk was held prior to stabbing/landing the TBC. Ran tension joint below rotary table and installed master bushing. Made up landing string to TDS. ROV rem oved the dust cover.

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	120		well control equ sy st – riser syst	0	00:00	Tension joint got stuck in master bushing. 20 MT down weight. Picked up riser with master bushing attached to tension joint 10cm and were able to free bushing by hammering down the master bushing. No damage to the tension joint.