

Summary report

Wellbore: 15/9-F-7

Period: 2007-09-30 00:00 - 2007-10-01 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	17
Days Ahead/Behind (+/-):	
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-05-01 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2007-10-04

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (in):	17.5
Pressure Test Type:	
Formation strength (g/cm3):	0
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	915
Depth mTVD:	911
Plug Back Depth mMD:	
Depth at formation strength mMD:	0
Depth At Formation Strength mTVD:	0
Depth At Last Casing mMD:	907.7
Depth At Last Casing mTVD:	904.1

Summary of activities (24 Hours)

Pressure tested production riser to 10/70bars 5/10 mins. Installed centralizers and Tension ring assembly and tension cylinders. Cut production riser at 1360 mm above machined ring on Tension deck. Bevelled the top of the production riser.

Summary of planned activities (24 Hours)

Install surface wellhead and riser. Install Diverter. MU and RIH with 12 1/4" BHA

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:30	140	drilling -- bop/ wellhead equip ment	ok	Aligned the TBC over the Well Head and ran down with the TBC over the Well Head.
00:30	04:00	140	drilling -- bop/ wellhead equip ment	ok	Landed and connected the TBC as per Vetco procedure. Weight prior to landing 100 MT. Installed hot stab for locking the TBC set down 15MT. As moving the hot stab the umbilical came off the shackle attached to the guide line and the ROV lost the hot stab. The umbilical were pulled to surface and re-attached to the guide line and ran back in and connected up. Locked TBC as Vetco procedure.
04:00	04:15	140	drilling -- bop/ wellhead equip ment	ok	Over pull 20 MT was held for 3 mins, adjusted tension to 10 MT as per Vetco procedure. Lined up to cement unit for pressure testing of the production riser found blockage in cement line.
04:15	05:45	140	drilling -- bop activities	ok	Investigated problem with cement/kill manifold lined up an alternative route.
05:45	06:00	140	drilling -- bop/ wellhead equip ment	ok	Started to filling the riser prior to pressure testing of same.
06:00	07:45	140	drilling -- bop/ wellhead equip ment	ok	Continued filling the riser prior to pressure testing of same. Pressure tested production riser 10/70 bars 5/10 mins. Volume pumped 560 litres had returns of 555 litres.
07:45	09:15	140	drilling -- bop/ wellhead equip ment	ok	Vetco flushed TBC, installed dummy stab.
09:15	09:30	140	drilling -- bop/ wellhead equip ment	ok	Held tool box talk prior to installation of centralizers, tension ring assembly and tension cylinders.
09:30	12:30	140	drilling -- bop/ wellhead equip ment	ok	Installed centralizers.
12:30	19:00	140	drilling -- bop/ wellhead equip ment	ok	Installed tension ring assembly and tension cylinders.
19:00	19:15	140	drilling -- bop/ wellhead equip ment	ok	Held toolbox talk with night shift prior to continue rigging the tension ring assembly and tension cylinders.
19:15	22:00	140	drilling -- bop/ wellhead equip ment	ok	Continued rigging the tension ring assembly and tension cylinders. Adjusted tension cylinders to 150 MT.
22:00	00:00	140	drilling -- bop/ wellhead equip ment	ok	Held tool box talk prior to rigging up the cutting device for cutting the production riser.Commenced rigging up the cutting device. Simultaneously removed and installed new drill line spool.

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	140		miscellaneous equ syst -- other	0	00:00	Lined up to cement unit for pressure testing of the production riser found blockage in cement line.