

Summary report

Wellbore: 15/9-F-7

Period: 2007-10-01 00:00 - 2007-10-02 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	18
Days Ahead/Behind (+/-):	
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-05-01 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2007-10-04

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (in):	17.5
Pressure Test Type:	
Formation strength (g/cm3):	0
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	915
Depth mTVD:	911
Plug Back Depth mMD:	
Depth at formation strength mMD:	0
Depth At Formation Strength mTVD:	0
Depth At Last Casing mMD:	907.7
Depth At Last Casing mTVD:	904.1

Summary of activities (24 Hours)

Installed well head and surface riser, had to cut off 25 cm of the surface riser. M/U 12 ¼" drilling BHA and RIH same. Tagged TOC at 880 m drilled from 880 m to 881 m.

Summary of planned activities (24 Hours)

Drill out 13 3/8" shoe using SW and Hi-vis. Displace to new 1.28 sg WBM and clean out rat hole. Drill 12 1/4" hole to 1083 mMD/ 1076 mTVD. Circulate well clean. Condition mud over shakers at TD (use 200 mesh screen). Circulate hole clean.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	02:00	140	drilling -- bop/wellhead equipment	ok	Continued rigging up cutting device for cutting the production riser. Simultaneously had the top drive serviced.
02:00	04:45	140	drilling -- bop/wellhead equipment	ok	Cut the production riser 1360 mm above machined ring on Tension deck. Simultaneously serviced PRS.
04:45	05:30	0	drilling -- bop/wellhead equipment	ok	Pulled out landing string and broke out pup joints and landing sub.
05:30	06:00	0	drilling -- bop/wellhead equipment	ok	Started bevelling of the production riser top. Rigged up slings for surface riser.
06:00	07:00	0	drilling -- bop/wellhead equipment	ok	Bevelled the production riser top.
07:00	07:30	0	drilling -- bop/wellhead equipment	ok	Held tool box talk prior to lowering down the surface riser and well head.
07:30	08:30	0	drilling -- bop/wellhead equipment	ok	Ran in with surface riser and well head according to Vetco procedure.
08:30	10:00	0	drilling -- bop/wellhead equipment	ok	Measured new space out for correction of length for the surface riser.
10:00	10:15	0	drilling -- bop/wellhead equipment	ok	Held tool box talk prior to pulling out with the surface riser.
10:15	11:00	0	drilling -- bop/wellhead equipment	ok	Pulled out with the surface riser and laid out same on cantilever.
11:00	12:15	0	drilling -- bop/wellhead equipment	ok	Cut off 25 cm of the surface riser.
12:15	15:15	0	drilling -- bop/wellhead equipment	ok	Picked up surface riser and ran in with same, landed in well head. Pressure tested BT seal on the surface well head to 70 bars for 10 mins, took over pull of 2.5 MT.
15:15	17:15	0	drilling -- bop/wellhead equipment	ok	Picked up and installed diverter, outer ring and master bushing.
17:15	17:30	0	drilling -- trip	ok	Held tool box talk prior to pick up 12 ¼" drilling BHA.
17:30	20:30	37	drilling -- trip	ok	Picked up 12 ¼" drilling BHA, ran in from surface to 37 m.
20:30	21:15	37	interruption -- other	ok	Problems with PRS trouble shooted, found soft ware problem, Eletronic Technician corrected error.
21:15	22:15	175	drilling -- trip	ok	Continued RIH with 12 ¼" drilling BHA from 37 m to 175 m.
22:15	00:00	175	interruption -- maintain	ok	Held tool box talk prior to changing out wash pipe, started to change out wash pipe.

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	915		1.03	estimated