

Summary report

Wellbore: 15/9-F-7

Period: 2007-10-04 00:00 - 2007-10-05 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	21
Days Ahead/Behind (+/-):	
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-05-01 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2007-10-04

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	
Formation strength (g/cm3):	0
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	1083
Depth mTVD:	1077
Plug Back Depth mMD:	
Depth at formation strength mMD:	0
Depth At Formation Strength mTVD:	0
Depth At Last Casing mMD:	907.7
Depth At Last Casing mTVD:	904.1

Summary of activities (24 Hours)

Attempted to RIH with 13 3/8" scarper clean BHA. Unable to pass 87 m. RIH with clean up BHA without scraper and cleaned well. POOH with clean up BHA. Performed drift run with liner hanger to 145 m. Started rigging up for running 9 5/8" screens.

Summary of planned activities (24 Hours)

RU for running 9 5/8" sand screens. MU and run 9 5/8" sand screens on 5 1/2" DP, install same. POOH with 9 5/8" sand screens running tool. M/U swab cup assembly and RIH.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	04:00	0	drilling -- trip	ok	Continued POOH with 5½" DP and 12 ¼" drilling BHA from 275 m to surface, pulled out wet and laid out 12 ¼" drilling BHA.
04:00	04:30	0	drilling -- trip	ok	Cleared and cleaned rig floor prior to picking up clean out BHA.
04:30	06:00	0	completion -- circulating conditioning	ok	Started to make up cleanout BHA.
06:00	07:00	210	completion -- circulating conditioning	ok	Continued making up scraper BHA.
07:00	08:45	300	completion -- circulating conditioning	ok	Held tool box talk with day shift. Ran scraper slowly through riser. Hung up at 87m. Picked up rotated string twice 90 deg. Attempted to pass obstruction. Discussed the situation with town. Meanwhile prepared for removal of the scaffolding in the derrick.
08:45	10:00	210	completion -- circulating conditioning	ok	POOH with 13 3/8" scraper. Removed PS-21 slips and installed master bushing. Inspected scraper.
10:00	10:30	210	completion -- circulating conditioning	ok	Held tool box talk prior to break/lay out scraper. Broke/laid out same. Removed master bushing and installed PS-21 slips.
10:30	13:15	1077	completion -- circulating conditioning	ok	Continued RIH with clean up BHA from 218 m to 1077 m, Took up/down weight at 1057 m 105/95 MT.
13:15	14:00	1080	completion -- circulating conditioning	ok	Picked up and made up Kelly cock and ball release sub. RIH to 1080 m.
14:00	15:30	1080	completion -- circulating conditioning	ok	Circulated and increased pump rate in steps to 3000 LPM. String rotaion 40 RPM. Reciprocated the string while circulating.
15:30	16:45	1080	completion -- circulating conditioning	ok	Displaced 1,28 SG Soludril-N mud from open hole and +/-150 m into 13 3/8" casing. Pumped 43 m3 of 1.20 SG saturated NaCl brine at 3000 lpm/137 bar. Reciprocate d the string while circulating.
16:45	17:00	1080	completion -- circulating conditioning	ok	Attached air control hose to the release ball sub and released 2 1/8" ball. Continued with displacement program, 400 lpm, 9 bar prior to shear the SABS sub. SABS she ared at 63 bar. 400 lpm/7 bar after.
17:00	19:15	1080	completion -- circulating conditioning	ok	Continued pumping to displace the 13-3/8" casing to 1.20 SG NaCl brine while rotating and reciprocation the string. Increased pump rate to 3000 lpm/34 bar after opening SABS. Pumped the High-vis soap train according to Halliburton procedure while reciprocating and rotating the string. Continued displacing the soap train with 1.20 SG NaCl br ine until the well was clean.
19:15	19:45	1080	completion -- circulating conditioning	ok	Observed well for 30 mins, well static.
19:45	00:00	130	completion -- circulating conditioning	ok	Pumped 10 m³ 1.44 SG slug prior to POOH with clean up BHA. POOH with clean up BHA from 1080 m to 130 m

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	37		pipe handling equ syst -- other	0	00:00	Problems with PRS trouble shooted, found soft ware problem, Eletronic Technician corrected error

Bit Record

Run No.	Bit Size	Bit Type	IADC Code	Manufacturer	Hrs Drilled	Start mMD	End mMD	Hole Made (last 24H)	Hours Drilled (last 24H)	Form ROP	Total ROP	Total Hole Made	Total Hrs Drilled
8	12.25 in	T11C	115	Reed-Hycalog	4.5	908	908			38.9	38.9	175	4.5

Drilling Fluid

Sample Time	15:00
Sample Point	Flowline
Sample Depth mMD	1083
Fluid Type	Soludril-N
Fluid Density (g/cm3)	1.26
Funnel Visc (s)	-999.99

Mf ()	
Pm ()	
Pm filtrate ()	
Chloride ()	
Calcium ()	
Magnesium ()	
Ph	
Excess Lime ()	
Solids	
Sand ()	
Water ()	
Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	38
Yield point (Pa)	19.5
Filtration tests	
Pm filtrate ()	
Filtrate Lthp (cm3)	8.4
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	