

Summary report

Wellbore: 15/9-F-7

Period: 2016-10-22 00:00 - 2016-10-23 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	4
Days Ahead/Behind (+/-):	1.8
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2007-05-01 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2007-10-04

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	leak off test
Formation strength (I):	
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMD:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	1062
Depth At Last Casing mTVD:	1056.7

Summary of activities (24 Hours)

- Skidded to F-7
- RIH with inner string
- R/D tension cylinders and cut riser at 134,5m
- Pulled riser
- Lifted tension cylinders from WH deck to drill floor
- Skidded to F-9 A

Summary of planned activities (24 Hours)

- Cut riser on well F-9 A
- Pull and cut riser on F-9 A
- Clean and clear WH decks and drill floor
- Install hatches.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:15	0	moving -- skid	ok	Prepared for skidding. Completed pre-skid checklists.
00:15	00:30	0	moving -- skid	ok	Performed TBT for skidding rig to F-7
00:30	00:45	0	moving -- skid	ok	Skidded cantilever to well F-7.
00:45	01:30	0	moving -- skid	ok	Removed hatch in moonpool and built scaffolding in moonpool and WH decks. Meanwhile: Performed post-skid checks.
01:30	02:00	0	interruption -- repair	ok	PRS roller stuck on FWD PRS, troubleshot same.
02:00	02:30	0	plug abandon -- other	ok	RIH with cutter BHA into wellhead. Issue with stuck roller on FWD PRS re-appeared. Decided to L/O Multibowl RT to free AFT PRS
02:30	03:45	0	plug abandon -- other	ok	RIH with Multibowl RT. B/O and L/O 3 x pup 5 1/2" DP pups and singles (entire Multibowl RT BHA).
03:45	05:00	0	plug abandon -- other	ok	P/U and M/U 2 std 5 1/2" DP and spear assy. RIH and M/U TDS. Engaged spear in riser. Pulled 20 ton overpull to confirm spear engaged.
05:00	07:00	0	plug abandon -- other	ok	Load shifted weight from tension system to TDS. R/D tension cylinders.
07:00	07:15	0	plug abandon -- other	ok	Performed TBT with ongoing crew
07:15	08:45	0	plug abandon -- other	ok	Installed diverter ("Stikhætta") on Multibowl. R/U hose for return flow. Removed boat collision stool.
08:45	09:00	0	plug abandon -- other	ok	Pulled 30 ton over pull. Staged up flow rate to 2400 lpm / 95 bar. Cut riser at 134,5m.
09:00	09:30	0	plug abandon -- other	ok	Rigged down "Stikhætta" and hose.
09:30	10:15	0	plug abandon -- other	ok	Pulled riser and inner string to drill floor. R/U C-plate and landed off riser.
10:15	11:15	0	plug abandon -- other	ok	R/U false rotary and POOH with inner string, R/B same.
11:15	13:30	0	plug abandon -- other	ok	P/U spear assy and engaged in riser. Changed out C-plate. Installed elevator and landed riser. Released spear and R/B. Removed BX-elevator and link tilt pins. POOH with riser (Lift #1), cleaned off marine growth on centralizer deck.
13:30	15:15	0	plug abandon -- other	ok	R/U cutting machine. Cut riser. Significant wave height 1,4m R/D cutting machine.
15:15	16:30	0	plug abandon -- other	ok	L/O tensioner joint and WH. Installed link tilt pins.
16:30	17:00	0	plug abandon -- other	ok	Pulled riser (Lift #2), cleaned off marine growth on centralizer deck.
17:00	17:30	0	plug abandon -- other	ok	R/U cutting machine Cut riser. Significant wave height 1,3m R/D cutting machine
17:30	18:00	0	plug abandon -- other	ok	L/O riser joint (Lift #2). Pulled riser (Lift #3), cleaned off marine growth at centralizer deck.
18:00	18:30	0	plug abandon -- other	ok	R/U cutting machine Cut riser. Significant wave height 1,6m R/D cutting machine
18:30	19:15	0	plug abandon -- other	ok	L/O riser joint (Lift #3). Pulled riser (Lift #4), cleaned off marine growth at centralizer deck. Riser out of splash zone at 19:15
19:15	19:45	0	plug abandon -- other	ok	R/U cutting machine Cut riser. R/D cutting machine
19:45	20:15	0	plug abandon -- other	ok	L/O riser joint (Lift #4). Pulled riser (Lift #5), cleaned off marine growth at centralizer deck.
20:15	20:45	0	plug abandon -- other	ok	R/U cutting machine Cut riser. R/D cutting machine
20:45	21:15	0	plug abandon -- other	ok	L/O riser joint (Lift #5). Pulled riser (Lift #6), cleaned off marine growth at centralizer deck.

21:15	21:45	0	plug abandon -- other	ok	R/U cutting machine Cut riser. R/D cutting machine
21:45	22:30	0	plug abandon -- other	ok	L/O riser joint (Lift #6). Pulled riser (Lift #7). L/O stress joint and lower pup joint.
22:30	22:45	0	plug abandon -- other	ok	Cleaned and cleared drill floor
22:45	23:00	0	plug abandon -- other	ok	Performed TBT for lifting tension cylinders from WH deck to drill floor.
23:00	00:00	0	plug abandon -- other	ok	Lifted 8 ea tension cylinders from WH deck to drill floor.

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	0		pipe handling equ syst -- vertical pipe handling equ syst	0	00:00	Roller stuck on FWD PRS.