

Summary report

Wellbore: 15/9-F-9

Period: 2008-08-28 00:00 - 2008-08-29 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	13
Days Ahead/Behind (+/-):	4.9
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2007-11-09 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-08-31

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (in):	17.5
Pressure Test Type:	
Formation strength (g/cm3):	0
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	919
Depth mTVD:	913
Plug Back Depth mMD:	
Depth at formation strength mMD:	0
Depth At Formation Strength mTVD:	0
Depth At Last Casing mMD:	909.8
Depth At Last Casing mTVD:	905.1

Summary of activities (24 Hours)

Installed tension cylinders. Cut and beveled riser. Installed multibowl and surface riser. Installed diverter.

Summary of planned activities (24 Hours)

MU and RIH with 12 1/4" BHA. Drill out 13 3/8" shoe using SW and hi-vis. Clean out rat hole. Displace to new 1.28 sg "sized salt (Soludril-N)" WBM.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	06:00	0	drilling -- bop/wellhead equipm ent	ok	Measured and marked groves on tensioner joint. Installed centralizer and boat collision stool in Centralizer deck. Made up contact ring. Made up tensioner assembly half h ubs. Raised tensioner assembly to contact ring using tensioner cylinders.
06:00	13:30	0	drilling -- bop/wellhead equipm ent	ok	Continued raising tensioner assembly to contact ring using tensioner cylinders. Adjusted pressure to 90 bar and transferred tension from block to tension cylinders. Installe d centralizer in Tensioner deck.
13:30	14:45	0	drilling -- bop/wellhead equipm ent	ok	Measured and marked tensioner joint 136,0 cm above Tensioner deck. Rigged up, adjusted and dressed Norse cutting equipment on tensioner joint. Barrired off area. Adj usted block weight to put slight overpull at cut height. Drained riser through port on running flange.
14:45	16:45	0	drilling -- bop/wellhead equipm ent	ok	Cut riser according to Norse cutting procedure. Retrieved cut part of tensioner joint. Removed riser spider. Installed outer ring and masterbushing. Broke out landing stand. Laid out cut part of tensioner joint. Installed hole cover in rotary. Meanwhile put debris barrier inside tensioner joint. Re-configured cutting jig for making bevel. Cut bevel. Used handtools to dress cut and bevel. Removed cutting jig, clear ed and tidied Tensioner deck.
16:45	19:00	0	drilling -- bop/wellhead equipm ent	ok	Installed hatch cover on F-9. BO and LO riser running tool. RU to lay out riser spider and moved to main deck. Took TDS measurements for "riser project".
19:00	20:30	0	drilling -- bop/wellhead equipm ent	ok	Installed 4 slings in pad-eyes on surface riser for dual lift in order to avoid F-4/F-5 shut-in. Lifted surface riser into drillfloor with crane and drillfloor tugger. Hooked slings on t o TDS bails and picked up surface riser with top drive. Meanwhile removed hatches on F-9 and lifted Norse cutting equipment from tension deck to moonpool.
20:30	21:30	0	drilling -- bop/wellhead equipm ent	ok	Lifted multibowl onto rotary using PRS. Installed bowl protector in multibowl and lowered surface riser to connect onto multibowl. RU 2 slings from surface riser to pad-eyes on multibowl for dual lift.
21:30	22:30	20	drilling -- bop/wellhead equipm ent	ok	Pulled master bushings and outer ring. Lowered multibowl from drillfloor to well head. Slipped multibowl over tension joint and adjusted to correct orientation STB - against F-14.
22:30	00:00	20	drilling -- bop/wellhead equipm ent	ok	Injected and energized plastic in upper and lower BT-seals. Tested BT seals to 70 bar / 10 min - ok. Energized multibowl slips by torquing up cap screws to 600 ft-lbs.

Drilling Fluid

Sample Time	00:00	14:00	22:00
Sample Point	Reserve pit	Reserve pit	Reserve pit
Sample Depth mMD	918	918	918
Fluid Type	Soludril-N	Soludril-N	Soludril-N
Fluid Density (g/cm3)	1.27	1.28	1.28
Funnel Visc (s)	75	-999.99	-999.99
Mf ()			
Pm ()			
Pm filtrate ()			
Chloride ()			
Calcium ()			
Magnesium ()			
Ph			
Excess Lime ()			
Solids			
Sand ()			
Water ()			
Oil ()			
Solids ()			
Corrected solids ()			
High gravity solids ()			
Low gravity solids ()			

Viscometer tests			
Plastic visc. (mPa.s)	37	28	28
Yield point (Pa)	20.5	17.5	18
Filtration tests			
Pm filtrate ()			
Filtrate Lthp (cm3)		13.6	14.6
Filtrate Hthp ()			
Cake thickn API ()			
Cake thickn HPHT ()			
Test Temp HPHT ()			
Comment			