

Summary report

Wellbore: 15/9-F-9

Period: 2008-08-29 00:00 - 2008-08-30 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	14
Days Ahead/Behind (+/-):	5.1
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2007-11-09 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-08-31

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (in):	17.5
Pressure Test Type:	
Formation strength (g/cm3):	0
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	1085
Depth mTVD:	1075.9
Plug Back Depth mMD:	
Depth at formation strength mMD:	0
Depth At Formation Strength mTVD:	0
Depth At Last Casing mMD:	909.8
Depth At Last Casing mTVD:	905.1

Summary of activities (24 Hours)

MU and RIH with 12 1/4" BHA from surface to 862. Washed down with 12 1/4" BHA to 879 m. Drilled out 13 3/8" shoe and rat-hole using SW and hi-vis down to 919 m.

Summary of planned activities (24 Hours)

Drill 12 1/4" hole from 919 m to 1083 m MD. Circulate well clean. Perform flow check and start POOH.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:30	20	drilling -- bop/wellhead equipment	ok	PU 7 MT overpull on riser/multibowl to ensure slips was locked. Released slings from TDS.
00:30	02:15	0	drilling -- bop/wellhead equipment	ok	Secured surface riser with BOP horizontal tension system in moonpool. Removed handling slings from surface riser and installed split covers. Meanwhile removed rollers and trolley on HTS.
02:15	04:00	0	drilling -- bop/wellhead equipment	ok	PU and installed diverter onto surface riser. Installed outer ring and master bushings.
04:00	06:00	0	interruption -- repair	ok	Waiting on MWD to troubleshoot tools and get ready to run 12 1/4" BHA. Meanwhile function tested diverter inserts and valves.
06:00	07:15	0	interruption -- repair	ok	Waiting on MWD to troubleshoot tools and get ready to run 12 1/4" BHA. Meanwhile prepared for function test of diverter. Could not operate diverter bag.
07:15	09:15	0	interruption -- other	ok	Investigated diverter operation. Pulled master bushings, installed fitting on hydraulic hose. Tested system and found another leaking fitting. Changed out fitting. Re-installed master bushings.
09:15	10:00	0	drilling -- bop activities	ok	Function tested diverter. Ok. Removed 10" diverter inserts and RB std in derrick.
10:00	10:30	0	drilling -- trip	ok	Held tool box talk prior to PU 12 1/4" BHA. Installed link adaptor on elevators. Prepared rig floor equipment and moved 5 HWDP in derrick.
10:30	11:15	8	drilling -- trip	ok	PU and MU 12 1/4" BHA. RIH from surface to 8 m. Spinner on aft iron roughneck would not move.
11:15	12:30	8	interruption -- other	ok	Repaired aft iron rough neck spinner carriage.
12:30	12:45	17	drilling -- trip	ok	PU and MU 12 1/4" BHA. RIH from 8 m to 17 m. Not able to MU collar to powerpulse tool.
12:45	13:15	20	interruption -- rig up/down	ok	Had to break out proper XO from back-up assembly to be able to cross over from powerpulse tool to drill collar.
13:15	13:45	29	drilling -- trip	ok	MU and RIH with 12 1/4" BHA from 20 m to 29 m.
13:45	14:30	29	interruption -- wait	ok	Waiting on helicopter/crane. Meanwhile installed 10" diverter inserts.
14:30	16:00	135	drilling -- trip	ok	MU and RIH with 12 1/4" BHA from 29 m to 135 m.
16:00	16:30	135	drilling -- trip	ok	Installed PS21 slips. RU auto pipe handling system.
16:30	18:30	862	drilling -- drill	ok	RIH with 12 1/4" BHA on 5 1/2" DP from 135 m to 862 m. Average running speed was 9 stds/hr.
18:30	20:30	879	drilling -- drill	ok	MU TDS, established circulation and washed down from 862 m with 1250 lpm and 30 rpm. Tagged TOC at 879 m. Up weight 106 MT / down weight 98 MT.
20:30	00:00	895	drilling -- casing	ok	Drilled on cement/plug/float from 879 m to 895 m MD. Drilling parameters : Flow 3100 lpm / SPP 95 bar / String RPM 65 / WOB 0-4 MT / Torque 2-14 kNm / ECD 1.05 sg. Picked off bottom every 10-15 min to clean bit. Up weight 114 MT / down weight 104 MT (with pumps off). Meanwhile RU and arranged hoses on csg tong.

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	0		service equ -- special service equ	0	00:00	Troubleshooting tools
00:00	0		well control equ syst -- other	0	00:00	Removed master bushings to investigate why diverter valves was not working. Found that fittings and hydraulic hose was not connected. Found small leak in diverter.
00:00	17		service equ -- special service equ	0	00:00	Wrong X-over made up to Schlumberger powerpulse tool. This was discovered while making up 12 1/4" BHA.

Drilling Fluid

Sample Time	10:00	22:00
Sample Point	Reserve pit	Reserve pit
Sample Depth mMD	918	918
Fluid Type	Soludril-N	Soludril-N
Fluid Density (g/cm3)	1.27	1.28
Funnel Visc (s)	-999.99	-999.99

Mf ()		
Pm ()		
Pm filtrate ()		
Chloride ()		
Calcium ()		
Magnesium ()		
Ph		
Excess Lime ()		
Solids		
Sand ()		
Water ()		
Oil ()		
Solids ()		
Corrected solids ()		
High gravity solids ()		
Low gravity solids ()		
Viscometer tests		
Plastic visc. (mPa.s)	29	28
Yield point (Pa)	17	18.5
Filtration tests		
Pm filtrate ()		
Filtrate Lthp (cm3)	14.1	13.9
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT ()		
Comment		