

Summary report

Wellbore: 15/9-F-9

Period: 2008-08-31 00:00 - 2008-09-01 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	16
Days Ahead/Behind (+/-):	6.3
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2007-11-09 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-08-31

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	
Formation strength (g/cm3):	0
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	1083
Depth mTVD:	1075.9
Plug Back Depth mMD:	
Depth at formation strength mMD:	0
Depth At Formation Strength mTVD:	0
Depth At Last Casing mMD:	909.8
Depth At Last Casing mTVD:	905.1

Summary of activities (24 Hours)

Continued RIH with clean out BHA on 5 1/2" DP from 547 m to 1082 m. Circulated well while reciprocating string. Displaced well to salt saturated 1.20 sg NaCl brine. Verified that well was stable. POOH and LD clean out BHA. RU for running 9 5/8" sand screens. MU and RIH with 14 joints of Bakerweld screens and 3 joints of blank pipe.

Summary of planned activities (24 Hours)

MU screen hanger. RD screen running equipment. RIH with 9 5/8" sand screens on 5 1/2" DP to hanger setting depth. Drop ball and set screen hanger. Release setting tool. Set hanger packer. Pull above top of sand screen. POOH. LD screen running tool and wash pipe. RIH with swab cups. Pump citric acid and swab well.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:15	0	drilling -- trip	ok	BO and LD 12 1/4" BHA from 135 m to OOH. Cleaned and cleared rig floor prior to PU clean out BHA.
01:15	01:45	0	interruption -- m aintain	ok	Serviced top drive.
01:45	03:30	221	completion -- cir culating conditio ning	ok	Held tool box meeting. PU and MU bullnose assembly. MU and RIH with 5 1/2" DP from surface to 221 m.
03:30	05:15	236	completion -- cir culating conditio ning	ok	MU magnet and csg brush assembly. MU SABS circulation sub assembly. Pulled master bushings and installed 10" diverter inserts and PS21 when assemblies was below rotary. Re -installed master bushings.
05:15	06:00	547	completion -- cir culating conditio ning	ok	Continued to RIH with clean up BHA on 5 1/2" DP from 236 m to 547 m.
06:00	07:45	1071	completion -- cir culating conditio ning	ok	RIH with clean up BHA on 5 1/2" DP from 547 m to 1071 m.
07:45	08:30	1082	completion -- cir culating conditio ning	ok	Broke circulation at 880 m with 500 lpm / SPP 4 bar. Upweight 98 MT / down weight 92 MT. MU and RIH with 2 x 5 1/2" pup- joints, TIW and air operated ball release sub. RIH and spaced out with ball drop sub in suitable position above rotary and bull nose at 1082 m. Circulated 3 x btms up while reciprocating with bit inside shale formation from 1073 m to 1082 m. Circulating parameters : Flow 3000 lpm / SPP 127 bar / String RPM 120 / Torque 5 -7 kNm. Upweight 118 MT / down weight 107 MT.
08:30	10:30	1082	completion -- cir culating conditio ning	ok	Circulated and increased pump rate in steps to 3000 LPM. String rotation 40 RPM. Reciprocated the string while circulating between 1073 m and 1082 m inside shale formation. Cir culated 1.2 x btms up. Brushed hanger setting area from 848 m to 857 m.
10:30	12:15	1082	completion -- cir culating conditio ning	ok	Attached air control hose to ball release sub. Pumped 49 m3 of 1.20 SG saturated NaCl brine at 3000 lpm/127 bar. Displaced 1,28 SG Soludril-N mud from open hole and +/-150 m into 13 3/8" casing. Reciprocated the string while circulating. Released 2 1/8" ball and pumped 400 lpm at 2 bar prior to shear the SABS sub. SABS sheared at 59 bar and pressure droppet back to 2 bar, confirming that ports were open. Increased pump rate to 3000 lpm/22 bar after opening SABS and continued to circulate 120 m3 1.20 sg brine at 40 rpm while reciprocating string. Pumped the hi-vis soap train accor ding to Halliburton procedure while reciprocating and rotating the string. Continued displacing the soap train with 115 m3 1.20 SG NaCl brine until the well was clean. NTU readings: 452/341/198/146/112.
12:15	13:00	1082	completion -- cir culating conditio ning	ok	Observed well for 30 min, well static.
13:00	14:30	867	completion -- cir culating conditio ning	ok	LO ball sub. Recorded up weight 105 MT / down weight 98 MT and 20 cm strech with no pumping or rotation. Rotated with 10 rpm and recorded free rotational weight 101 MT / free r otational torque 1.5-3.5 kNm. POOH wet with clean out assembly from 1081 to 867 m.
14:30	16:15	300	completion -- cir culating conditio ning	ok	Recorded up weight 97 MT / down weight 92 MT and 10 cm strech with no pumping or rotation. Rotated with 10 rpm and recorded free rotational weight 95 MT / free rotational torque 1-2 kNm. Pumped slug brine. POOH with clean out assembly from 867 to 300 m.
16:15	16:45	300	interruption -- ot her	ok	Investigated and repaired oil leak on aft roughneck.
16:45	17:30	250	completion -- cir culating conditio ning	ok	Continued POOH with clean out assembly from 300 to 250 m. Pulled PS21 and 10" diverter inserts.
17:30	18:15	221	completion -- cir culating conditio ning	ok	LO circulation sub. LO and cleaned bristle back (no dope on brush). Cleaned 445 g of swarf off magnets and LO same.
18:15	19:00	0	completion -- cir culating conditio ning	ok	POOH with 5 1/2" DP from 221 m to OOH.
19:00	19:30	0	completion -- cir culating conditio ning	ok	Cleaned and cleared rig floor.
19:30	20:00	0	interruption -- w ait	ok	Performed well control drill. Focused on how to set off the deluge system on rig floor and in cantiliver.
20:00	21:30	0	completion -- sa nd control	ok	RU for running 9 5/8" Bakerweld screens. Moved and re-installed Odfjell csg tong.
21:30	22:00	0	completion -- sa nd control	ok	Held pre job meeting prior to picking up 9 5/8" sand screens.
22:00	00:00	36	completion -- sa nd control	ok	PU and RIH with 9 5/8" 13%Cr Bakerweld 250 HD screens from surface to 36 m. Lifted screens from basket on cantilever onto HTS using soft slings. Removed screen protection on r ig floor. Installed centralizer and stop collar on box end on each joint.

Bit Record

Run No.	Bit Size	Bit Type	IADC Code	Manufacturer	Hrs Drilled	Start mMD	End mMD	Hole Made (last 24H)	Hours Drilled (last 24H)	Form ROP	Total ROP	Total Hole Made	Total Hrs Drilled
3	12.25 in	T11C	115	Reed-Hycalog	6.1	919	919			26.9	11.9	164	13.8

Drilling Fluid

Sample Time	09:15	12:10	20:30
Sample Point	Active pit	Flowline	Reserve pit
Sample Depth mMD	1083	1083	1083
Fluid Type	Soludril-N	NaCl Brine	NaCl Brine
Fluid Density (g/cm3)	1.27	1.2	1.2
Funnel Visc (s)	-999.99	-999.99	-999.99
Mf ()			
Pm ()			
Pm filtrate ()			
Chloride ()			
Calcium ()			
Magnesium ()			
Ph			
Excess Lime ()			
Solids			
Sand ()			
Water ()			
Oil ()			
Solids ()			
Corrected solids ()			
High gravity solids ()			
Low gravity solids ()			
Viscometer tests			
Plastic visc. (mPa.s)	25	-999.99	-999.99
Yield point (Pa)	17	-999.99	-999.99
Filtration tests			
Pm filtrate ()			
Filtrate Lthp ()			
Filtrate Hthp ()			
Cake thickn API ()			
Cake thickn HPHT ()			
Test Temp HPHT ()			
Comment			