

Summary report

Wellbore: 15/9-F-9

Period: 2008-09-03 00:00 - 2008-09-04 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	19
Days Ahead/Behind (+/-):	5.5
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2007-11-09 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-08-31

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	
Formation strength (g/cm3):	0
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	1085
Depth mTVD:	1075.9
Plug Back Depth mMD:	
Depth at formation strength mMD:	0
Depth At Formation Strength mTVD:	0
Depth At Last Casing mMD:	909.8
Depth At Last Casing mTVD:	905.1

Summary of activities (24 Hours)

Pumped 20 m³ 1.03 SG NaCl packer fluid. Took loss rate at 840m - 540 lpm. POOH and L/D BHA. RIH, retrieved bowl protector. Performed Tubing Hanger dummy run. Lost polypac seal "O" ring in well. Disconnected riser and verified no "O" in Well head. Made up Riser and diverter.

Summary of planned activities (24 Hours)

Prepare to run ESP assembly. Spot equipment on deck and on drill floor. Commence MU ESP assemblies and connect cable. RIH with ESP.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:30	1050	completion -- circulating conditioning	ok	Loss rate 320lpm. Filled trip tanks.
00:30	01:30	1050	completion -- circulating conditioning	ok	Pulled the upper cup into the blank pipe and swabbed the well for 10mins, 8 times with 20 m strokes 50 m/min. Ran back to 1050 m. Opened the stand pipe valve. Pumped 0.5 m³ down DP and displaced clean acid into well bore. Closed stand pipe valve. Let Citric acid soak. Losses rate 220lpm.
01:30	03:00	1050	completion -- circulating conditioning	ok	Pulled the upper cup into the blank pipe and swabbed the well for 10mins, 11times with 20 m strokes 50 m/min. Change in drag as swabbing. Ran back to 1050 m. Opened the stand pipe valve. Pumped 0.5 m³ down DP and displaced clean acid into well bore. Closed stand pipe valve. Let Citric acid soak. Loss rate 110 lpm.
03:00	03:45	1050	completion -- circulating conditioning	ok	Pulled the upper cup into the blank pipe and swabbed the well for 10mins, 11times with 20 m strokes 50 m/min. Ran back to 1050 m. Opened the stand pipe valve. Pumped 0.5 m³ down DP and displaced clean acid into well bore. Closed stand pipe valve. Let Citric acid soak. Loss rate 80 lpm.
03:45	04:15	1050	completion -- circulating conditioning	ok	Lined up on 1.03 sg brine and attempted to pump down into formation. Had full return 400lpm. Total pumped 2.3m³.
04:15	06:00	890	completion -- circulating conditioning	ok	Held tool box talk, lined up and POOH to 890m. Located lower swab cup inside the blank pipe.
06:00	07:15	860	completion -- circulating conditioning	ok	Pumped 20 m³ 1.03 SG NaCl packer fluid at 440 - 450 lpm 1.4 bar.
07:15	07:30	840	completion -- circulating conditioning	ok	POOH from 890m to 840m. Made up TDS
07:30	08:30	840	completion -- circulating conditioning	ok	Established loss rate and monitored trip tank. Filled trip tank with packer fluid. Average loss rate 540 lpm.
08:30	10:15	172	completion -- circulating conditioning	ok	Broke TDS, POOH from 840m to 172m. Filled with packer fluid via trip tank 90 m³. Pulled slowly due to U-tubing.
10:15	11:00	172	completion -- circulating conditioning	ok	Held tool box talk and removed PS 21 slips and 10 inch. diverter inserts.
11:00	12:15	0	completion -- circulating conditioning	ok	Continued POOH Swab assy from 172m to surface. Measured Swabs: upper 8.4" lower 8.7".
12:15	12:30	0	drilling -- bop/wellhead equipment	ok	Held tool box talk prior to pull bowl protector.
12:30	12:45	0	drilling -- bop/wellhead equipment	ok	Made up bowl protector pull tool.
12:45	14:00	0	drilling -- bop/wellhead equipment	ok	Pulled master bushing and diverter inserts. Pulled bowl protector and laid out same.
14:00	15:00	0	drilling -- bop/wellhead equipment	ok	Made up jet assy and jet well head 12-21 mtrs. 1500 lpm. 5 RPM. Pulled out and laid out jet assy.
15:00	17:30	0	drilling -- bop/wellhead equipment	ok	Held tool box talk, picked up hanger assy and ran same. Verified position of orientation slot on TBG head. Pulled back to surface. "O" ring on TBG hanger missing.
17:30	19:30	0	interruption -- repair	ok	Investigated and discousednted further action with onshore orginsation.
19:30	23:00	0	interruption -- repair	ok	Held tool box talk and retrived diverter.
23:00	00:00	0	interruption -- repair	ok	Hold tool box talk and rigged up to pull riser. Removed horizontal tensioning system. Attempted to pull riser.

Drilling Fluid

Sample Time	10:00	22:00
Sample Point	Reserve pit	Reserve pit
Sample Depth mMD	1083	1083
Fluid Type	Packer fluid	Packer fluid
Fluid Density (g/cm3)	1.03	1.03
Funnel Visc (s)	-999.99	-999.99
Mf ()		
Pm ()		
Pm filtrate ()		
Chloride ()		
Calcium ()		
Magnesium ()		

Ph		
Excess Lime ()		
Solids		
Sand ()		
Water ()		
Oil ()		
Solids ()		
Corrected solids ()		
High gravity solids ()		
Low gravity solids ()		
Viscometer tests		
Plastic visc. (mPa.s)	-999.99	-999.99
Yield point (Pa)	-999.99	-999.99
Filtration tests		
Pm filtrate ()		
Filtrate Lthp ()		
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT ()		
Comment		