

Summary report

Wellbore: 15/9-F-9

Period: 2008-09-04 00:00 - 2008-09-05 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	20
Days Ahead/Behind (+/-):	5.8
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2007-11-09 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-08-31

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	
Formation strength (g/cm3):	0
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	1085
Depth mTVD:	1075.9
Plug Back Depth mMD:	
Depth at formation strength mMD:	0
Depth At Formation Strength mTVD:	0
Depth At Last Casing mMD:	1064
Depth At Last Casing mTVD:	

Summary of activities (24 Hours)

MU ESP assemblies and connected cable. RIH with ESP from surface to 699m.

Summary of planned activities (24 Hours)

Continue RIH with ESP on 7 5/8" tubing from 699m to 807m. Install the tubing hanger and release from same. N/D the diverter and the riser. Install the Tubing Bonnet, spacer spool and ball valve assembly. Leak test cable penetrator seals in tubing bonnet to 69 bar (1000 psi). Leak test the tubing bonnet cavity to 69 bar (1000 psi).

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	04:15	0	interruption -- repair	ok	Unable to release riser from well head. Trouble shoot problem. Worked snap ring several times. Found the 12 threaded holes of the riser connector to be damaged, re-cutted the threaded holes. Made up the 12 bolt to correct distance to be able to collapse snap ring probably.
04:15	05:00	0	interruption -- repair	ok	Pulled surface riser from well head. No sign of "O" ring. Re-installed surface riser and horizontal tensioning system.
05:00	06:00	0	interruption -- repair	ok	Rigged down riser handling gear. Nipped up diverter.
06:00	07:00	0	interruption -- repair	ok	Installed diverter and master bushing.
07:00	08:00	0	completion -- completion string	ok	Cleared and cleaned rig floor prior to ESP operation.
08:00	10:15	0	completion -- completion string	ok	Held tool box talk, rigged up csg equipment and m/u swegde.
10:15	13:45	0	completion -- completion string	ok	Held tool box talk, picked up and made up ESP assembly.
13:45	15:30	0	completion -- completion string	ok	Changed inserts to 7 5/8". Picked up and made up xo jnt.
15:30	16:15	0	completion -- completion string	ok	Installed control line sheave in hang off wire.
16:15	19:00	0	completion -- completion string	ok	Connected control lines to motor. Pumped oil into the motor by a hand pump. Serviced the motor and evacuated the air. Connected up the electrical cable to the motor and tested out same. Made up 1/4" hydraulic line from Multisensor gauge.
19:00	19:45	16	completion -- completion string	ok	Leak tested 1/4" hydraulic line from the Multisensor gauge to discharge pressure assembly 207 bar (3000 psi) for 10 minutes.
19:45	20:15	16	completion -- completion string	ok	Cleared rig floor of redundant equipment.
20:15	22:00	56	completion -- completion string	ok	Hold tool box talk. Made up 1st 7 5/8" stand of tubing from derrick to ESP assembly. Installed and function tested auto slips.
22:00	00:00	163	completion -- completion string	ok	Parallel activity. Retrieved riser guide funnel.
22:00	00:00	163	completion -- completion string	ok	RIH with ESP on 7 5/8" casing in stands from surface to 163m. Installed cable clamps every joint. Checked the Phoenix connection frequently. Running speed: 72 m/hr.

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	1064		service equ -- wellhead tubular equ	0	00:00	Ball landed .Pressured up to 107 bar and held pressure for 2 min. Bled down to 70 bar. Applied 30 t on top of liner to verify that hanger was set (70 t on weight indicator). Hanger set. Pulled up to leave 15 t on running tool (85 t on weight indicator)
00:00	0		miscellaneous equ syst -- wellhead subsea run test	0	00:00	"O" ring on TBG hanger missing.

Drilling Fluid

Sample Time	11:00
Sample Point	Reserve pit
Sample Depth mMD	1083
Fluid Type	Packer fluid
Fluid Density (g/cm3)	1.03
Funnel Visc (s)	-999.99
Mf (I)	
Pm (I)	
Pm filtrate (I)	

Chloride ()	
Calcium ()	
Magnesium ()	
Ph	
Excess Lime ()	
Solids	
Sand ()	
Water ()	
Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	

Casing Liner Tubing

Start Time		
End Time		
Type of Pipe	Liner	Liner
Casing Type		
Outside diameter (in)	9.625	9.625
Inside diameter (in)	8.681	8.681
Weight (lbm/ft)	47	47
Grade	13 Cr-80	13 Cr-80
Connection	Vam TOP	Vam TOP
Length (m)	157	36
Top mMD	907	871
Bottom mMD	1064	907
Description		
Comment		