

Summary report

Wellbore: 15/9-F-9

Period: 2009-06-26 00:00 - 2009-06-27 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	3
Days Ahead/Behind (+/-):	
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2007-11-09 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-08-31

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	
Formation strength (g/cm3):	0
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	1085
Depth mTVD:	1075.9
Plug Back Depth mMD:	
Depth at formation strength mMD:	0
Depth At Formation Strength mTVD:	0
Depth At Last Casing mMD:	1064
Depth At Last Casing mTVD:	

Summary of activities (24 Hours)

Ran in in hole with open ended 5-1/2" DP to 850,1 m and hang up slightly on top of PBR. At 854,5 m took weight and had no further progress. Rotated and washed down from 854,5 m to 892 m. Rigged up Seawell and Schlumberger surface equipment for WL logging. Picked up tool string and ran in hole with USIT - CBL logging string to 845 m. Commenced logging up from 845 m to surface. Due to poor data in riser made a repeat run in riser section from 170 m to surface. Ran in hole and made a repeat logging run from 845 m to surface. Rigged down wireline equipment. Picked up and made up EZSV plug and running tool. RIH to plug setting depth at 878 m.

Summary of planned activities (24 Hours)

Run 9-5/8" EZSV plug and set same at 878 m.
RIH with RTTS and pressure test EZSV to 126 bar.
RIH with cement stinger and set a cement plug from 850 m to 650 m.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	02:45	17	workover -- o ther	ok	Run back in with ESP assemblies. Disconnect bolt on discharge head c/w XO assy, pump, protector assy and motor.
02:45	03:15	0	workover -- o ther	ok	Rig down Schlumberger handling equipment and Weatherford casing equipment
03:15	04:30	0	workover -- o ther	ok	Clean and clear rig floor.
04:30	05:30	0	workover -- o ther	ok	Picked up wear bushing c/w running tool. RIH to 20,9 m MD and installed wear bushing. Pulled out of hole and laid down WBRT.
05:30	06:00	0	workover -- o ther	ok	Installed PS-21 auto slips and commenced to run in the hole with 5-1/2" open ended DP.
06:00	08:00	854.5	workover -- o ther	ok	Ran in hole from 604 m to 854,5 m MD. At 850,1 m MD hang up on 9-5/8" PBR - sat down 5 tons and rotated, circulated and worked the string through PBR. At 854,5m took weight 5 tons and had no further progress. Racked back one stand.
08:00	08:45	854.5	workover -- o ther	ok	Installed 2 x 3m DP pup joints and final stand. Removed PS-21 slips and outer split ring to wash rotary.
08:45	10:15	892	workover -- o ther	ok	Washed string down from 854 m to 892 m MD. Max 2000 lpm, 5 rpm, 4-8 bar. Observed up to 9,6 % gas peak, while washing down. Reduced flow rate while filling sand traps and starting degasser and then staged up pumps. Circulated a total of 105 m3 SW p rior to wash pill.
10:15	11:45	892	workover -- o ther	ok	Circulated a 20 m3 soap pill around. Displaced with app. 160 m3 of SW. Parameters: Max. 4500 lpm/ 38 bar - 5 rpm. Returns clean at the end. Re-installed PS-21 slips.
11:45	13:45	0	workover -- o ther	ok	Pull out of hole from 892 m to surface. Picked up single and re-installed on stand no.1.
13:45	14:00	0	workover -- o ther	ok	Cleared and cleaned rig floor.
14:00	14:15	0	workover -- o ther	ok	Held tool box talk with involved personnel prior to rigging up for wireline logging.
14:15	16:00	0	workover -- o ther	ok	Rigged up wireline cable sheaves and picked up logging tool string.
16:00	16:15	0	workover -- o ther	ok	Conducted surface functional tests on Schlumberger logging tools.
16:15	18:00	845	workover -- o ther	ok	Ran in hole with Schlumberger USIT-CBL logging string to 845 m
18:00	21:30	660	workover -- o ther	ok	Correlated the tool and commenced to log from 845 m to surface. Got poor data in the production riser (low hydrostatic pressure). Forwarded data to onshore contact person for dat a interpretation. Rig personnel simultaneously carried out cleaning of header box, shakers pads, flow line and sand traps.
21:30	22:15	170	workover -- o ther	ok	Ran in to 170 m and made a repeat run to surface of the riser section.
22:15	23:30	845	workover -- o ther	ok	Ran in hole with Schlumberger USIT - CBL logging string to 845 m.
23:30	00:00	695	workover -- o ther	ok	Carried out repeat logging pass from 845 m to 695 m.

Log Information

Run No	Service Company	Depth Top mMD	Depth Bottom mTVD	Tool	BHST (degC)
1	Schlumberger	0	845	CBL - USIT	-999.99
2	Schlumberger	0	845	USI - CBL - Schlumberger	-999.99