

Summary report

Wellbore: 15/9-F-9

Period: 2009-06-30 00:00 - 2009-07-01 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	7
Days Ahead/Behind (+/-):	
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2007-11-09 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-08-31

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	
Formation strength (g/cm3):	1.03
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMD:	424.3
Depth mTVD:	424.3
Plug Back Depth mMD:	590
Depth at formation strength mMD:	0
Depth At Formation Strength mTVD:	0
Depth At Last Casing mMD:	1064
Depth At Last Casing mTVD:	

Summary of activities (24 Hours)

Milled window from 423,8 m to 424,3 m with slow progress.
Observed a 50 bar instant drop in SPP. Decided to pull out of hole and found 8-1/8" XO had parted, leaving 7 m of BHA (12-1/4" mill + watermelon mill) in hole. Top of fish at 417 m.
Prepared and modified fishing tool (11-1/4" overshot with extension sub and 9" grapple). Ran in hole with overshot, latched fish at 417 m and pulled out same. 12-1/4" TrackMaster mill + water melon mill was recovered. TrackMaster mill was completely worn out.
Commenced to make 12-1/4" TrackMaster milling BHA.

Summary of planned activities (24 Hours)

Complete milling of 13-3/8" window at 424,3 - 428,2 m and drilling open hole to 436,5 m.
Circulate hole clean and displace to 1,20 sg KCL/polymer mud
POOH with and lay out Whipstock milling BHA.
Make up 12-1/4" BHA and commence drilling 12-1/4" hole.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:15	421.5	plug abandon -- mill	ok	Made up string to TDS. Took off bottom parameters up/down 105/102 tons. Tagged whipstock at 421,5 m. (=top of window). Commenced drilling window. Initially experienced heavy vibration in string. Experienced an hydraulic leak on TDS.
01:15	01:45	422	plug abandon -- mill	ok	Observed hydraulic leak on elevator. Pulled back to 417 m and fixed leak.
01:45	02:15	422	plug abandon -- mill	ok	Milled window in 13-3/8" casing according to instructions from Smith: Flow 1500 lpm / SPP 66 bar / String RPM 80 / WOB 1-2 MT / Torque 16-21 kNm
02:15	03:00	422.1	plug abandon -- mill	ok	Milled window in 13-3/8" casing 422,0-422,1m: Flow 2170 lpm / SPP 92 bar / String RPM 80 / WOB 3,5 MT / Torque 8-12 kNm
03:00	04:00	422.8	plug abandon -- mill	ok	Milled window in 13-3/8" casing 422,1-422,8 m: Flow 2170 lpm / SPP 93 bar / String RPM 90 / WOB 5,0 MT / Torque 8-15 kNm . Pumped Hi-vis sweep
04:00	05:00	423	plug abandon -- mill	ok	Milled window in 13-3/8" casing 422,8 - 423,0 m: Flow 2170 lpm / SPP 88 bar / String RPM 95 / WOB 5,0 MT / Torque 12-18 kNm
05:00	06:00	423.8	plug abandon -- mill	ok	Milled window in 13-3/8" casing 423,0 - 423,8 m: Flow 2170 lpm / SPP 88 bar / String RPM 100 / WOB 4,5 MT / Torque 11-14 kNm Circulate Hi-vis sweep and got 100% steel back (no formation)
06:00	11:00	424.3	plug abandon -- mill	ok	Milled window in 13-3/8" casing from 423,8 - 424,3 m as per Smith instructions: Time Depth (m) Flow (lpm) SPP (bar) RPM WOB (MT) Torque (kNm) 07:00 423,8 1525 50,5 60 5-6 14-17 09:00 424,2 1900 73,5 105 6 13-18 10:00 424,3 1900 74,0 125 5-10 19-22 10:30 424,3 1900 72,9 125 9-11 25-31
11:00	11:45	424.3	plug abandon -- mill	ok	Observed instant drop on 50 bar in SPP. Pulled out of hole from 424,3 to 266 m.
11:45	12:45	266	plug abandon -- mill	ok	Due to drilling with severe vibration inspected and serviced TDS for loose items. Carried out derrick inspection.
12:45	14:00	0	plug abandon -- mill	ok	Continued to pull out from 266 m to surface.
14:00	14:45	0	plug abandon -- mill	ok	Found 8-1/8" XO 6-5/8" FH B x 6-5/8" REG P parted 0,17m above pin end. (SN.03154H). 7,02 m fish (Wlndow mill + water melon mill) left in hole. Top of fish 417,3 m. Broke out remaining BHA.
14:45	20:15	0	plug abandon -- mill	ok	Spotted and prepared fishing tool (11-1/4" overshot with extension sub and 9" grapple). Welded and machined overshot lip guide. Simultaneously carried out further inspection and maintenance on TDS. DNV inspected Poorboy, degasser and tugger.
20:15	22:15	0	plug abandon -- mill	ok	Observed loose die holder and worn dies on TDS pipe handler. Repaired same.
22:15	22:30	0	plug abandon -- mill	ok	Made up XO to 11-1/4" fishing overshot.
22:30	22:45	0	plug abandon -- mill	ok	Held tool box talk with crew
22:45	00:00	0	plug abandon -- mill	ok	Continued making up fishing BHA including 11-1/4" fishing overshot with 9" grapple. Midnight depth = 0 m.

Drilling Fluid

Sample Time	20:00	22:00
Sample Point	Reserve pit	Reserve pit
Sample Depth mMD	-999.99	-999.99
Fluid Type	KCl/Polymer/GEM	Spud Mud
Fluid Density (g/cm3)	1.2	1.05
Funnel Visc (s)	-999.99	109
Mf ()		
Pm ()		
Pm filtrate ()		

Chloride ()		
Calcium ()		
Magnesium ()		
Ph		
Excess Lime ()		
Solids		
Sand ()		
Water ()		
Oil ()		
Solids ()		
Corrected solids ()		
High gravity solids ()		
Low gravity solids ()		
Viscometer tests		
Plastic visc. (mPa.s)	18	-999.99
Yield point (Pa)	7	-999.99
Filtration tests		
Pm filtrate ()		
Filtrate Lthp ()		
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT ()		
Comment		