

Summary report

Wellbore: 15/9-F-9 A

Period: 2009-07-04 00:00 - 2009-07-05 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	2
Days Ahead/Behind (+/-):	
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2009-06-23 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2009-07-08

Dist Drilled (m):	174
Penetration rate (m/h):	-999.99
Hole Dia (in):	12.25
Pressure Test Type:	
Formation strength (g/cm3):	0
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	997
Depth mTVD:	903.3
Plug Back Depth mMD:	
Depth at formation strength mMD:	0
Depth At Formation Strength mTVD:	0
Depth At Last Casing mMD:	436.5
Depth At Last Casing mTVD:	

Summary of activities (24 Hours)

Circulated hole clean prior to drill into Utsira formation. Drilled/oriented 12 1/4" hole from 940 m to 997 m. Spotted LCM pill across Utsira formation. Pulled out of hole to 915 m. Circulated the hole clean. Displaced well to 1, 40 sg WBM. Pulled out of hole from 915 m to 230 m. Flow checked well. Performed safety check on TDS. Pulled out of hole from 230 m to 190 m. Pulled out of hole and racked back 12 ¼" BHA from 190 m to 80 m. Pulled out of hole and laid out 12 ¼" BHA from 80 m to surface. Rigged up 9 5/8" liner handling equipment. Made up and ran in hole with 9 5/8" liner to 330 m.

Summary of planned activities (24 Hours)

Run 9 5/8" liner from 330 m to 589 m. Install 13 3/8" liner hanger. Ran in hole with 9 5/8" liner on landing string to 995 m. Displace to 1, 11 sg polymer mud. Set liner hanger. Cement 9 5/8" liner and set TSP. Circulate out excess cement. Pull out of hole with 9 5/8" liner running tool. Prepare 8 ½" BHA while WOC.

Operation target tomorrow at 06:00 hrs: Waiting on cement. Preparing 8 ½" BHA.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	05:45	940	drilling -- drill	ok	Drilled/oriented 12 1/4" hole from 822 m to 940 m with 3500 lpm, 147-155 bar, 0-40 rpm, 6-12 kNm, WOB 4-10 ton. ROP 30-45 m/hr.
05:45	06:00	940	drilling -- circulating conditioning	ok	Circulated hole clean prior to drill into Utsira formation. 3500 lpm, 150 bar, 40 rpm, 6-10 kNm.
06:00	06:30	940	drilling -- circulating conditioning	ok	Circulated hole clean prior to drill into Utsira formation. 3500 lpm, 150 bar, 40 rpm, 6-10 kNm. Circulated totally 2 times BU.
06:30	09:30	997	drilling -- drill	ok	Drilled/oriented 12 1/4" hole from 940 m to 997 m with 3500 lpm, 147-155 bar, 0-40 rpm, 6-12 kNm, WOB 4-10 ton. ROP 30-40 m/hr. Top Utsira formation found at 959 m MD/882 m TVD.
09:30	09:45	997	drilling -- drill	ok	Recorded parameters at TD: Up weight 124 tons, down weight 95 tons, rotation weight 109 ton with 20 rpm and 5-10 kNm.
09:45	10:00	997	drilling -- circulating conditioning	ok	Pumped 6, 2 M3 of 1, 40 sg LCM pill. Displaced pill with 10 M3 1, 19 sg mud to spot LCM pill across the Utsira formation. 1300 lpm, 26-30 bar.
10:00	10:45	915	drilling -- drill	ok	Pulled out of hole from 997 to 915 m. Maximum over pull taken, 15 tons.
10:45	11:45	915	drilling -- circulating conditioning	ok	Circulated the hole clean with 3800 lpm, 165 bar, 40 rpm, 6-14 kNm. Reciprocated the string while circulating. Circulated totally 4 times BU.
11:45	12:45	915	drilling -- circulating conditioning	ok	Displaced well to 1, 40 sg WBM. 3700 lpm, 155-170 bar, 40 rpm, 5-9 kNm.
12:45	13:00	915	drilling -- circulating conditioning	ok	Dropped a 3" drift into DP. Pumped drift down to dart sub. Pumped and displaced slug.
13:00	14:30	395	drilling -- drill	ok	Pulled out of hole from 915 m to 395 m. Took maximum 15 ton over pull when pulling out from 915 m to 715 m. Slick hole seen above 715 m.
14:30	14:45	395	drilling -- drill	ok	Recorded parameters above 13 3/8" casing window at 395 m: Up weight 107 tons, down weight 90 tons, rotation weight 99 ton with 20 rpm and 5-8 kNm.
14:45	15:15	230	drilling -- drill	ok	Pulled out of hole from 395 m to 230 m.
15:15	15:30	230	drilling -- drill	ok	Flow checked well on trip tank OK.
15:30	16:15	230	drilling -- drill	ok	Performed safety check on TDS.
16:15	16:30	190	drilling -- drill	ok	Pulled out of hole from 230 m to 190 m.
16:30	17:00	140	drilling -- drill	ok	Pulled out of hole with 12 ¼" BHA from 190 m to 140 m.
17:00	17:30	140	drilling -- drill	ok	Removed hydraulic power slips. Installed master bushing and bowls. Observed hydraulic leak on hydraulic elevator.
17:30	17:45	140	interruption -- maintain	ok	Repaired leak on hydraulic elevator.
17:45	19:00	80	drilling -- trip	ok	Pulled out of hole with 12 ¼" BHA from 140 m to 80 m (LO dart sub and accelerator).
19:00	21:15	0	drilling -- trip	ok	Pulled out of hole and laid out 12 ¼" BHA from 80 m to surface.
21:15	21:45	0	drilling -- casing	ok	Cleaned and tidied rig floor.
21:45	00:00	0	drilling -- casing	ok	Rigged up 9 5/8" liner handling equipment on rig floor; held pre-job meeting with involved personnel prior to run 9 5/8" liner.

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	714		service equ -- special service equipment	0	00:00	Was not able to receive GMWD survey. Made several attempts to take GMWD survey without success.

Bit Record

Run No.	Bit Size	Bit Type	IADC Code	Manufacturer	Hrs Drilled	Start mMD	End mMD	Hole Made (last 24H)	Hours Drilled (last 24H)	Form ROP	Total ROP	Total Hole Made	Total Hrs Drilled
10	12.25 in	T11	115	Reed-Hycalog	17	436	436			33	33	561	17

Drilling Fluid

Sample Time	03:00	10:00	16:00
Sample Point	Active pit	Active pit	Active pit
Sample Depth mMD	850	996	960
Fluid Type	KCl/Polymer/GEM	KCl/Polymer/GEM	KCl/Polymer/GEM
Fluid Density (g/cm3)	1.22	1.22	1.4
Funnel Visc (s)	-999.99	-999.99	-999.99
Mf ()			
Pm ()			
Pm filtrate ()			
Chloride ()			
Calcium ()			
Magnesium ()			
Ph			
Excess Lime ()			
Solids			
Sand ()			
Water ()			
Oil ()			
Solids ()			
Corrected solids ()			
High gravity solids ()			
Low gravity solids ()			
Viscometer tests			
Plastic visc. (mPa.s)	19	18	23
Yield point (Pa)	9.5	9.5	12
Filtration tests			
Pm filtrate ()			
Filtrate Lthp ()			
Filtrate Hthp ()			
Cake thickn API ()			
Cake thickn HPHT ()			
Test Temp HPHT ()			
Comment			

Stratigraphic Information

Depth to Top of Formation mMD	Depth to Top of Formation mTVD	Description
959	881.9	Utsira Fm