

Summary report

Wellbore: 15/9-F-9 A

Period: 2009-07-06 00:00 - 2009-07-07 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	4
Days Ahead/Behind (+/-):	
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2009-06-23 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2009-07-08

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (in):	12.25
Pressure Test Type:	
Formation strength (g/cm3):	0
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	996
Depth mTVD:	903.3
Plug Back Depth mMD:	
Depth at formation strength mMD:	0
Depth At Formation Strength mTVD:	0
Depth At Last Casing mMD:	996
Depth At Last Casing mTVD:	881

Summary of activities (24 Hours)

Pulled out of hole with liner running tool from 370 m to surface. Broke out and laid out liner hanger running tool. Waited on cement, meanwhile, LD 12 ¼" BHA from derrick, PU and racked 8 1/2" BHA, made up and ran in hole with RTTS to 219 m, performed maintenance and service on drilling and pipe handling equipment, cleaned and prepared pits for packer fluid. Set RTTS packer at 219 m.

Summary of planned activities (24 Hours)

Pressure test TSP liner packer and 9 5/8" liner to 90 bars with sea water. Release and pull out of hole with RTTS. Pick up and run in hole with 8 ½" BHA. Displace well to 1.28 sg Soludril-N WBM. Drill out shoe track and clean out rat hole.

Operation target tomorrow at 06:00 hrs: Cleaning out rat hole at 996 m.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:30	996	drilling -- casing	ok	Reduced pump rate to 200 lpm / 8 bar, dropped setting ball and pumped same down pipe until landed out in ball seat. Set 9 3/8" liner hanger; pressured up to 165 bars for 2 min, than reduce d pressure to 70 bars. Set down 25 tons and bled off pressure. Released liner hanger R/T according to Weatherford representative instructions; Pressured up on landing string to 240 bars, held pressure for 2 minutes and then bled off pressure. Pulled to up weight (97 tons) + 1 m to activate the MX ball seat. Set down 20 ton and sheared out ball seat.
00:30	00:45	996	drilling -- casing	ok	Established circulation with 2000 lpm, 44 bar, verified stable returns. Reduced flow rate to 500 lpm, 10 bars and established rotation with 20 rpm, 10-19 kNm, Initial torque needed to establish rotation 39 kNm.
00:45	01:30	996	drilling -- casing	ok	Circulated and conditioned mud prior to liner cementing job; broke circulation and gradually increased pump rate to 2000 lpm / 44 bar, circulated one open hole BU volume. Mud weights in/out = 1.20 sg, no losses seen. Meanwhile held pre-job cement meeting with involved personnel prior to liner cementing operations; reviewed check lists and relevant safety / operational issues. Leak tested surface cementing line to 300 bars for 10 min - OK.
01:30	02:00	996	drilling -- casing	ok	Pumped 20 m3 seawater followed by 20 M3 of 1, 35 sg spacer with rig pumps at 1550 lpm / 28-44 bars. Lined up to pump from cement unit, verified surface routing - OK.
02:00	02:45	996	drilling -- casing	ok	Released lower SSR dart. Mixed and pumped 13, 27 m3 1.92 sg cement slurry with cement unit at 700-900 lpm. Displaced surface cementing lines with 0.89 m3 fresh water. Released top dart. Lined up to pump seawater with rig pumps. Sheared out bottom SSR plug after 2, 9 M3.
02:45	03:00	996	drilling -- casing	ok	Displaced cement slurry in place with rig pumps: Started to pump at 800 lpm / 4 bars, observed bottom wiper plug shear. Increased pump rate to 2100 lpm / 21 - 80 bar, reduced to 600 lpm / 39 bar prior to bumping top plug. Bumped top wiper plug at 1074 strokes, corresponding to 97 % pump efficiency. No losses seen during the entire cementing and displacement operations.
03:00	03:15	996	drilling -- casing	ok	Leak tested 9 5/8" liner to 70 bar above final circulation pressure for 10 min - OK. (Observed a small visual leak on cement head swivel). Bled off pressure and verified float - OK.
03:15	03:30	996	drilling -- casing	ok	Set 9 5/8" TSP liner packer according to Weatherford representative instructions. Set down 28 ton and observed shear at 14 and 21 tons.
03:30	03:45	400	drilling -- casing	ok	Pulled liner hanger R/T out of liner hanger assembly; applied 50 bar pressure on pipe prior to operation, confirmed pressure drop. Circulated with 500 lpm, 6 bar while pulling out of PBR.
03:45	04:45	400	drilling -- casing	ok	Held pre job meeting. Laid out cement head with 1 single of DP below.
04:45	05:30	400	drilling -- casing	ok	Installed 2 x sponge wiper balls in landing string. Circulated at 3100 lpm / 38 bar with sea water to clean out landing string and possible excess cement; no cement seen in returns.
05:30	05:45	370	drilling -- casing	ok	Pulled out of hole with landing string from 400 m to 370 m.
05:45	06:00	370	drilling -- casing	ok	Water u-tube out of pipe. Connected TDS and continued circulating the hole clean with 3100 lpm, 40 bar.
06:00	08:00	0	drilling -- casing	ok	Pulled out of hole from 370 m to surface.
08:00	09:15	0	drilling -- casing	ok	Removed hydraulic power slips. Broke out and laid out liner hanger running tool.
09:15	10:45	0	drilling -- casing	ok	While waiting on cement, cleaned and tidied rig floor. Aligned u-bolts on bails.
10:45	13:30	0	drilling -- casing	ok	While waiting on cement, BO and LD 11 ea 8 1/4" drill collars, and jar.
13:30	15:00	0	drilling -- casing	ok	While waiting on cement, Changed handling equipment and BO and LD 3 ea 9 3/4" drill collars.
15:00	19:45	0	drilling -- casing	ok	While waiting on cement, Held pre job meeting. Changed to 6 3/4" handling equipment. Picked up and racked back 7 ea 6 3/4" drill collars, accelerator and jar.
19:45	21:45	219	drilling -- casing	ok	Made up RTTS assembly and ran in hole with same to 219 m. Installed pump in sub assembly.
21:45	00:00	219	drilling -- casing	ok	Waited on cement. Meanwhile performed maintenance and service on drilling and pipe handling equipment. Cleaned and prepared pits for packer fluid.

Drilling Fluid

Sample Time	23:00
Sample Point	Reserve pit
Sample Depth mMD	0
Fluid Type	Soludril-N
Fluid Density (g/cm3)	1.27
Funnel Visc (s)	-999.99
Mf (I)	

Pm ()	
Pm filtrate ()	
Chloride ()	
Calcium ()	
Magnesium ()	
Ph	
Excess Lime ()	
Solids	
Sand ()	
Water ()	
Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	25
Yield point (Pa)	10
Filtration tests	
Pm filtrate ()	
Filtrate Lthp (cm3)	16
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	