

Summary report

Wellbore: 15/9-F-9 A

Period: 2009-07-07 00:00 - 2009-07-08 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	5
Days Ahead/Behind (+/-):	
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2009-06-23 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2009-07-08

Dist Drilled (m):	54
Penetration rate (m/h):	-999.99
Hole Dia (in):	8.5
Pressure Test Type:	
Formation strength (g/cm3):	0
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	1051
Depth mTVD:	930
Plug Back Depth mMD:	
Depth at formation strength mMD:	0
Depth At Formation Strength mTVD:	0
Depth At Last Casing mMD:	996
Depth At Last Casing mTVD:	881

Summary of activities (24 Hours)

Pressure tested TSP liner packer and 9 5/8" liner to 90 bars with sea water. Released and pulled out of hole with RTTS. Picked up and ran in hole with 8 ½" BHA. Drilled out shoe track and cleaned out rat hole. Displaced well to 1.26 sg Soludrill-N WBM. Drilled 8 ½" hole from 997 m to 1206 m. Circulated the hole clean.

Summary of planned activities (24 Hours)

Circulate the hole clean. Take cluster shot survey. Pull out of hole and lay out 8 ½" BHA. Make up and run in hole with cleanout assembly. Displace well to 1.20 sg brine. Pump and displace wash train, circulate the well clean. Flow check well. Pull out of hole and LD cleanout assembly.

Operation target tomorrow at 06:00 hrs: LD cleanout assembly.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	05:00	219	drilling -- casing	ok	Waited on cement. Meanwhile performed maintenance and service on drilling and pipe handling equipment. Cleaned and prepared pits for packer fluid.
05:00	06:00	219	drilling -- casing	ok	Circulated with 400 lpm, 5 bar to clean RTTS setting area from 215 m to 220 m. Set RTTS at 219 m, installed cement hose. Pressure tested surface lines to 120 bars for 5 minutes.
06:00	06:15	219	drilling -- casing	ok	Pressure tested TSP liner packer and 9 5/8" liner to 90 bars for 10 minutes with sea water. Pumped 0.175 l and bled back same.
06:15	06:30	219	drilling -- casing	ok	Released RTTS, waited for 5 minutes for packer element to relax. LO pump in sub assembly.
06:30	07:30	0	drilling -- casing	ok	Pulled out of hole with RTTS from 219 m to surface.
07:30	08:00	0	drilling -- casing	ok	Changed to 5" handling equipment. BO and LD RTTS.
08:00	08:30	0	drilling -- trip	ok	Cleaned and tidied rig floor. Held pre job meeting prior to PU 8 ½" BHA.
08:30	11:45	180	drilling -- trip	ok	Made up and ran in hole with 8 ½" BHA to 180 m.
11:45	12:15	205	drilling -- trip	ok	Changed from 5" to 5 ½" handling equipment. Picked up 1 single DP from deck and ran in hole to 205 m.
12:15	13:30	921	drilling -- drill	ok	Ran in hole with 8 ½" BHA on 5 ½" DP from 205 m to 921 m.
13:30	14:45	967	drilling -- drill	ok	Filled pipe and established circulation with 1600 lpm, 54 bar, 30 rpm, 8 kNm. Washed down from 921 m to 967 m. Tagged top of float (Wiper plugs) at 967 m with 2 tons.
14:45	19:15	996	drilling -- casing	ok	Drilled out wiper plug, casing FC, shoe track and 9 5/8" casing shoe from 967 m to 996 m with 1600 lpm, 55 bar, WOB 2 - 5 tons, 30 rpm, 8 - 13 kNm. Meanwhile held pre-job meeting with involved personnel prior to drill 8 ½" section; reviewed check lists and relevant safety / operational issues.
19:15	19:30	997	drilling -- casing	ok	Cleaned out rat hole below casing shoe with 1600 lpm, 55 bar, WOB 0 - 1 tons, 30 rpm, 8 kNm. Simultaneously: Held pre job meeting prior to displace well from SW to 1.28 sg Soludrill mud.
19:30	20:15	997	drilling -- casing	ok	Swept hole with 20 M3 hi-vis pill; 1600 lpm, 45 bar, 30 rpm, 8-9 kNm.
20:15	22:30	997	drilling -- circulating conditioning	ok	Pumped 20 M3 of spacer, Displaced well to 1.26 sg Soludrill mud, with 1600 lpm, 40-63 bar, 30 rpm, 8 kNm. Circulated 1 times BU after well displaced to condition mud.
22:30	00:00	1051	drilling -- drill	ok	Drilled/oriented 8 1/2" hole from 997 m to 1051 m with 1600-1900 lpm, 80-105 bar, 30-60 rpm, 7-10 kNm, WOB 5-8 ton. ROP 45-50 m/hr. ECD 1.39-1.41 sg.

Drilling Fluid

Sample Time	10:00	23:00
Sample Point	Reserve pit	Active pit
Sample Depth mMD	996	1030
Fluid Type	Soludrill-N	Soludrill-N
Fluid Density (g/cm3)	1.27	1.27
Funnel Visc (s)	-999.99	-999.99
Mf ()		
Pm ()		
Pm filtrate ()		
Chloride ()		
Calcium ()		
Magnesium ()		
Ph		
Excess Lime ()		
Solids		
Sand ()		
Water ()		
Oil ()		
Solids ()		
Corrected solids ()		
High gravity solids ()		
Low gravity solids ()		

Viscometer tests		
Plastic visc. (mPa.s)	23	19
Yield point (Pa)	10	12.5
Filtration tests		
Pm filtrate ()		
Filtrate Lthp (cm3)	14	16
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT ()		
Comment		

Survey Station

Depth mMD	Depth mTVD	Inclination (dega)	Azimuth (dega)	Comment
1059.4	937.4	59.07	189.96	
1140.7	979.2	58.96	191.89	
1181	1000	58.83	191.16	