

Summary report

Wellbore: 15/9-F-9 A

Period: 2009-07-08 00:00 - 2009-07-09 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	6
Days Ahead/Behind (+/-):	
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2009-06-23 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2009-07-08

Dist Drilled (m):	155
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	
Formation strength (g/cm3):	0
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	1206
Depth mTVD:	1013
Plug Back Depth mMD:	
Depth at formation strength mMD:	0
Depth At Formation Strength mTVD:	0
Depth At Last Casing mMD:	996
Depth At Last Casing mTVD:	881

Summary of activities (24 Hours)

Circulated the hole clean. Attempted to take cluster shot survey. Pulled out of hole and laid out 8 ½" BHA. Made up and ran in hole with cleanout assembly. Displaced well to 1.20 sg brine. Pumped and displaced wash train, circulated the well clean. Flow checked well. Pulled out of hole with cleanout assembly from 1205 m to 817 m. LO cleanout assembly #3. Pulled out of hole from 817 m to 743 m.

Summary of planned activities (24 Hours)

Pull out of hole and lay out premade cleanout assemblies. RU for running 6 5/8" sand screens. MU and run sand screen and blank pipe. MU screen hanger. Run in hole with 6 5/8" sand screens on 5 1/2" DP to setting depth. Set screen hanger. Release setting tool and set screen hanger packer.

Operation target tomorrow at 06:00 hrs: Setting screen hanger packer.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	04:45	1206	drilling -- drill	ok	Drilled/oriented 8 1/2" hole from 1051 m to 1206 m with 1900 lpm, 105-110 bar, 60 rpm, 8-10 kNm, WOB 5-9 ton. ROP 40-60 m/hr. ECD 1.41-1.43 sg.
04:45	05:30	1200	drilling -- drill	ok	Racked back stand. Attempted to take cluster shot survey, Observed torque peaks up to 19 kNm and 20 ton over pull when moving string after 2nd survey.
05:30	06:00	1200	drilling -- circulating conditioning	ok	Circulated the hole clean with 1930 lpm, 100 bar, 100 rpm, 8-9 kNm. ECD 1.42-1.40 sg.
06:00	06:45	1200	drilling -- circulating conditioning	ok	Circulated the hole clean with 1930 lpm, 100 bar, 100 rpm, 8-9 kNm. ECD 1.42-1.41 sg. Circulated totally 4 times BU.
06:45	08:00	1192	drilling -- drill	ok	Pulled out of hole from 1200 m to 1192 m. Attempted to take cluster shot survey; surveys out of specification. Took max 30 ton over pull when moving string. Pumped out of hole from 1192 m to 1158 m with 1700 lpm, 81 bar.
08:00	08:45	1192	drilling -- drill	ok	Attempted to take cluster shot survey, surveys still out of specification.
08:45	09:15	1068	drilling -- drill	ok	Pulled out of hole from 1158 m to 1068 m.
09:15	10:00	1068	drilling -- drill	ok	Attempted to take cluster shot survey, surveys still out of specification.
10:00	10:30	962	drilling -- drill	ok	Pulled out of hole from 1068 m to 962 m.
10:30	10:45	962	drilling -- drill	ok	Flow checked well with bit inside 9 5/8" liner-OK.
10:45	11:45	195	drilling -- drill	ok	Pulled out of hole from 962 m to 195 m.
11:45	12:00	195	drilling -- drill	ok	Flow checked well-OK.
12:00	12:45	140	drilling -- drill	ok	Pulled out of hole from 195 m to 140 m.
12:45	13:00	140	drilling -- drill	ok	Removed hydraulic power slips and installed master bushing.
13:00	14:30	43	drilling -- trip	ok	Pulled out of hole and racked back 8 ½" BHA from 140 m to 43 m.
14:30	16:15	0	drilling -- trip	ok	BO and LD 8 ½" BHA from 43 m to surface.
16:15	16:30	0	drilling -- drill	ok	Cleaned and tidied rig floor.
16:30	16:45	0	completion -- circulating conditioning	ok	Held pre-job meeting with involved personnel prior to pick up and run in hole with cleanout assembly; reviewed check lists and relevant safety / operational issues.
16:45	20:15	825	completion -- circulating conditioning	ok	Made up and ran in hole with cleanout assembly to 825 m.
20:15	20:45	945	completion -- circulating conditioning	ok	Ran in hole with cleanout assembly on 5 ½" DP from 825 m to 945 m. Broke circulation with 664 lpm, 8 bar. Up weight 102 tons and down weight 90 tons.
20:45	22:00	1202	completion -- circulating conditioning	ok	Ran in hole with cleanout assembly on 5 ½" DP from 945 m to 1202 m. Simultaneously: Held pre-job meeting with involved personnel prior to displace and clean well; reviewed check lists and relevant safety / operational issues.
22:00	22:30	1205	completion -- circulating conditioning	ok	Made up kelly cock and air operated ball release sub. Positioned mule shoe at 1205 m.
22:30	23:30	1205	completion -- circulating conditioning	ok	Established circulation and circulated 2 times bottoms up with 2000 lpm, 42 bar, 40 rpm, 4-6 kNm. Reciprocated string and scraped screen hanger setting area from 955 m to 946 m.
23:30	00:00	1205	completion -- circulating conditioning	ok	Displaced 1.26 sg Soludrill mud from open hole and up in 9 5/8" casing (1205 m to 746 m) by pumping 25 M3 of 1.20 NaCl brine with 2000 lpm, 40 bar.

Bit Record

Run No.	Bit Size	Bit Type	IADC Code	Manufacturer	Hrs Drilled	Start mMD	End mMD	Hole Made (last 24H)	Hours Drilled (last 24H)	Form ROP	Total ROP	Total Hole Made	Total Hrs Drilled
1	8.5 in	MFDGH	137	Smith International	7.7	997	997			27.1	27.1	209	7.7

Drilling Fluid

Sample Time	03:00	10:00
Sample Point	Active pit	Active pit
Sample Depth mMD	1161	1206
Fluid Type	Soludril-N	Soludril-N
Fluid Density (g/cm3)	1.29	1.29
Funnel Visc (s)	-999.99	-999.99

Mf ()		
Pm ()		
Pm filtrate ()		
Chloride ()		
Calcium ()		
Magnesium ()		
Ph		
Excess Lime ()		
Solids		
Sand ()		
Water ()		
Oil ()		
Solids ()		
Corrected solids ()		
High gravity solids ()		
Low gravity solids ()		
Viscometer tests		
Plastic visc. (mPa.s)	24	24
Yield point (Pa)	9.5	9
Filtration tests		
Pm filtrate ()		
Filtrate Lthp (cm3)	17	16
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT ()		
Comment		