

Summary report

Wellbore: 15/9-F-9 A

Period: 2009-07-11 00:00 - 2009-07-12 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	9
Days Ahead/Behind (+/-):	
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2009-06-23 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2009-07-08

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	
Formation strength (g/cm3):	0
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	1206
Depth mTVD:	1013
Plug Back Depth mMD:	
Depth at formation strength mMD:	0
Depth At Formation Strength mTVD:	0
Depth At Last Casing mMD:	1201
Depth At Last Casing mTVD:	1012

Summary of activities (24 Hours)

Pumped/bull-headed 30 M3 of 1.03 sg NaCl brine. Pulled lower cup into blank pipe and pumped/bull-headed 20 M3 of 1.03 sg NaCl packer fluid. Pulled above screen hanger and filled annulus with 1.03 sg packer fluid. Observed that loss rate decreased from 2 M3/min to 40 l/min. Ran in hole and re-swabbed the well. Pulled above screen hanger and observed losses; 1.2 M3/min. Pulled out of hole from 930 m to 270 m. Welded on new eye for safety chain on elevator insert. Trouble shot on PRS and fingerboard. Pulled out of hole and LO swab cup assemblies. Pulled wear bushing. Washed wellhead area. Made up and racked back tubing hanger assembly. RU and spot ESP equipment. Made up ESP assemblies and connected cable.

Summary of planned activities (24 Hours)

Continue making up ESP assemblies. Run in hole with ESP on 7 5/8" tubing. Install tubing hanger. Run in hole and land tubing hanger in wellhead.

Operation target tomorrow at 06:00 hrs: Landing tubing hanger.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	02:30	1170	interruption -- maintain	ok	Changed out broken bolts in gearbox on dead mans anchor.
02:30	03:15	1170	interruption -- maintain	ok	Continued cut and slip operation. Found lock pin on dead mans anchor to be broken.
03:15	05:00	1170	interruption -- maintain	ok	Repaired lock pin on dead mans anchor.
05:00	05:15	1170	interruption -- maintain	ok	Reset and tested anti collision system.
05:15	06:00	1153	completion -- circulating conditioning	ok	BO side entry sub and Kelly cock. Installed double DP. Placed upper cup into the blank pipe.
06:00	07:00	1153	completion -- circulating conditioning	ok	Pumped/bull-headed 30 M3 of 1.03 sg NaCl brine. 400 lpm, 4 bar. Increased flow rate to 1490 lpm, 28 bars after 15 M3 pumped.
07:00	08:00	985	completion -- circulating conditioning	ok	Located lower swab cup inside the blank pipe and pumped/bull-headed 20 M3 of 1.03 sg NaCl packer fluid. 1500 lpm, 22 bar.
08:00	08:15	930	completion -- circulating conditioning	ok	Pulled out of hole from 985 m to 930 m. (Bull nose above the screen hanger).
08:15	10:00	930	completion -- circulating conditioning	ok	Mixed 90 M3 of 1.03 sg packer fluid. Not done earlier due to pit capacity.
10:00	11:00	930	completion -- circulating conditioning	ok	Filled annulus with 85 M3 1.03 sg packer fluid. Loss rate decreased from 2 M3/min to 40 l/min after having displaced in 85 M3 of completion fluid.
11:00	11:30	930	completion -- circulating conditioning	ok	Discussed further operation, could not find any surface reason causing the sudden decrease in loss rate. Decided to re-swab the well.
11:30	12:15	995	completion -- circulating conditioning	ok	Ran in hole from 930 m to 995 m. Filled pipe and observed communication to trip tank, indicating flow past upper cup in blank pipe.
12:15	12:45	930	completion -- circulating conditioning	ok	Swabbed the well 10 times with 30 m strokes (991-961 m) 30 m/min. Pulled out of hole to 930 m. (Bull nose above the screen hanger). Loss rate 1.2 M3/min. Stoppe d filling the hole from trip tank and let fluid level in annulus drop to equilibrium.
12:45	13:45	270	completion -- circulating conditioning	ok	Pulled out of hole from 930 m to 270 m. Filled hole with 2 M3/10 stand pulled.
13:45	14:00	270	completion -- circulating conditioning	ok	Changed inserts in hydraulic power slips. Discovered that eye for safety wire on elevator inserts was damaged.
14:00	15:30	270	interruption -- maintain	ok	Welded on new eye for safety wire on elevator insert. Meanwhile greased dolly.
15:30	16:30	270	interruption -- maintain	ok	Was not able to rack back 3 1/5" DP in fingerboard. Initialized system-OK.
16:30	17:45	0	completion -- circulating conditioning	ok	Continued pulling out of hole and lay out swab cup assemblies from 270 m to surface.
17:45	18:00	0	completion -- circulating conditioning	ok	Cleaned and tidied rig floor. Changed inserts in elevator.
18:00	18:15	0	drilling -- bop/wellhead equipment	ok	Made up wear bushing running tool. Removed master bushing.
18:15	19:15	0	drilling -- bop/wellhead equipment	ok	Ran in hole. Engaged to wear bushing. Pulled out of hole with wear bushing. LO wear bushing and wear bushing running tool.
19:15	20:15	0	completion -- circulating conditioning	ok	Made up riser/wellhead wash tool. Ran in hole and washed wellhead area with 1500 lpm, 5 bars. Past wellhead area 3 times. Pulled out and BO wellhead wash tool.
20:15	21:30	0	completion -- bop/wellhead equipment	ok	Made up and racked back tubing hanger assembly.
21:30	00:00	0	completion -- completion string	ok	Held pre job meeting prior to RU for running ESP. Rigged up and spot equipment.

Drilling Fluid

Sample Time	22:00
Sample Point	Reserve pit
Sample Depth mMD	1206
Fluid Type	Packer fluid
Fluid Density (g/cm3)	103
Funnel Visc (s)	-999.99
Mf (I)	

Pm ()	
Pm filtrate ()	
Chloride ()	
Calcium ()	
Magnesium ()	
Ph	
Excess Lime ()	
Solids	
Sand ()	
Water ()	
Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	