

Summary report

Wellbore: 15/9-F-9 A

Period: 2009-07-12 00:00 - 2009-07-13 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	10
Days Ahead/Behind (+/-):	
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2009-06-23 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2009-07-08

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	
Formation strength (g/cm3):	0
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	1206
Depth mTVD:	1013
Plug Back Depth mMD:	
Depth at formation strength mMD:	0
Depth At Formation Strength mTVD:	0
Depth At Last Casing mMD:	1201
Depth At Last Casing mTVD:	1012

Summary of activities (24 Hours)

Made up ESP assemblies. Ran in hole with ESP assembly on 7 5/8" tubing to 357 m. LO totally 8 joints due to bad connections. Installed and oriented tubing hanger. Removed hydraulic power slips and installed master bushing.

Summary of planned activities (24 Hours)

Fit hanger penetrator and pigtail into the hanger. Leak test penetrator o-rings. Space out for the cable splice, cut the cable and splice cable to pigtail. Run in hole and land tubing hanger in wellhead. Rig down tubing handling equipment. Lay out tubing hanger running tool. Nipple down diverter and riser. Install tubing bonnet, spacer spool and ball valve assembly. Leak test tubing bonnet cavity and penetrator seals. Hand over well to production department.

Operation target tomorrow at 06:00 hrs: Demobilizing equipment.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:15	0	completion -- completion string	ok	Rigged up and spot ESP equipment.
00:15	05:00	14	completion -- completion string	ok	Picked up and made up ESP assembly 1 and 2. Connected control lines to motor. Made up 1/4" hydraulic line from Multisensor gauge. Pumped oil into the motor by a hand pump. Sealed the motor and evacuated the air. Connected up the electrical cable to the motor and tested out same. Installed protectorizer clamp on the base of the motor.
05:00	06:00	14	completion -- completion string	ok	Picked up and made up ESP assembly 3(ESP pump).
06:00	06:15	16.7	completion -- completion string	ok	Continued to make up ESP pump to protector. Installed clamp on ESP pump.
06:15	07:00	18	completion -- completion string	ok	Picked up and made up ESP assembly 4(ESP discharge pressure assembly).
07:00	07:15	18	completion -- completion string	ok	Held pre job meeting.
07:15	08:30	21	completion -- completion string	ok	Picked up and made up bolt-on discharge head XO joint.
08:30	11:15	33	completion -- completion string	ok	Picked up and made up first 7 5/8" tubing joint. Adjusted and aligned casing tong. Held pre job meeting prior to install hydraulic power slips. Installed clamp on tubing for protection while installing hydraulic power slips. Installed hydraulic power slips. Removed clamp.
11:15	13:00	93	completion -- completion string	ok	Ran 7 5/8" tubing from 33 m to 93 m.
13:00	14:30	81	completion -- completion string	ok	LO 3 joints of tubing due to bad connections.
14:30	15:15	105	completion -- completion string	ok	Ran 7 5/8" tubing from 81 m to 105 m.
15:15	15:30	105	completion -- completion string	ok	LO 1 joint of tubing due to bad connection.
15:30	16:45	105	completion -- completion string	ok	Ran 7 5/8" tubing from 105 m to 117 m. LO 2 joints of tubing due to bad connections.
16:45	17:00	105	completion -- completion string	ok	Discussed further operation. Decided to clean all pins and boxes, check threads and re-dope the tubing.
17:00	20:15	176	completion -- completion string	ok	Ran 7 5/8" tubing from 105 m to 176 m.
20:15	21:00	164	completion -- completion string	ok	LO 2 joints of tubing due to bad connections.
21:00	00:00	273	completion -- completion string	ok	Ran 7 5/8" tubing from 164 m to 273 m.

Drilling Fluid

Sample Time	22:00
Sample Point	Reserve pit
Sample Depth mMD	1206
Fluid Type	Packer fluid

Fluid Density (g/cm3)	103
Funnel Visc (s)	-999.99
Mf ()	
Pm ()	
Pm filtrate ()	
Chloride ()	
Calcium ()	
Magnesium ()	
Ph	
Excess Lime ()	
Solids	
Sand ()	
Water ()	
Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	