

Summary report

Wellbore: 15/9-F-9 A

Period: 2015-01-29 00:00 - 2015-01-30 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	4
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2009-06-23 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2009-07-08

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	
Formation strength (g/cm3):	0
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMD:	1206
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	0
Depth At Formation Strength mTVD:	0
Depth At Last Casing mMD:	1201
Depth At Last Casing mTVD:	1012

Summary of activities (24 Hours)

L/D ESP assemblies. Performed multifinger caliper log. Installed boreprotector. RIH and set Timelock plug on DP. Attempted to pressure test casing.

Summary of planned activities (24 Hours)

Drift 9 5/8" liner. POOH with Timelock plug. R/U WL and install ME plug in 6 5/8" screens. Pull boreprotector. Run completion

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	02:30	0	workover -- completion string	ok	Pulled out and L/D ESP assemblies. Removed power cable and instrument line to multi sensor. Disconnected power cable from motor. Recovered 4 ea Protectorlisers and 1 ea special XO-clamp - none left in hole.
02:30	03:00	0	workover -- completion string	ok	Removed casing tong to set back area. Cleaned and cleared rig floor.
03:00	04:00	0	workover -- bop/wellhead equipment	ok	P/U recovered tubing hanger with RT from deck. B/O RT with chain tongs. Inspected seal areas on TH for damages - no damages observed. M/U RT to TH neck. L/D TH with RT to deck.
04:00	04:30	0	workover -- wireline	ok	Performed TBT for wireline job. R/U WL equipment.
04:30	06:00	0	workover -- wireline	ok	M/U BHA for multifinger caliper log. Performed operational check of tool string.
06:00	07:30	439	workover -- wireline	ok	RIH with WL toolstring and correlated tool at logging depth.
07:30	08:15	18	workover -- wireline	ok	Opened caliper at 439 m and started logging up at 10 m/min.
08:15	08:30	18	workover -- wireline	ok	Closed caliper at 18 m. Pulled cable head to surface and hung off in C-plate.
08:30	10:00	18	workover -- wireline	ok	Waiting for approval of caliper log. Meanwhile performed TBT for R/D WL equipment.
10:00	11:00	0	workover -- wireline	ok	L/D WL toolstring and R/D WL equipment.
11:00	11:15	0	workover -- wireline	ok	Cleaned and cleared rig floor.
11:15	11:30	0	workover -- bop/wellhead equipment	ok	Performed TBT for installing bore protector.
11:30	13:30	0	workover -- bop/wellhead equipment	ok	Removed master bushings. M/U running tool and bore protector. RIH on 5 1/2" DP and installed boreprotector. POOH with running tool. R/B DP stand and installed master bushings.
13:30	13:45	0	drilling -- casing	ok	Performed TBT for running Timelock plug.
13:45	15:00	45	drilling -- casing	ok	P/U Timelock plug, RIH with same on 5 1/2" DP to 45 m. Installed diverter inserts.
15:00	17:00	369	drilling -- casing	ok	RIH w/Timelock plug on 5 7/8" DP from 45 m to 369 m. Avg. tripping speed 162 m/hr.
17:00	17:15	369	drilling -- casing	ok	Performed TBT for washing down and setting plug.
17:15	18:00	395	drilling -- casing	ok	Continued RIH from 369 m to 395 m. Lined up to wash top of PBR, verified line up against closed IBOP. Bled off pressure.
18:00	18:30	395	drilling -- casing	ok	Started to pump drill water at 300 lpm. Increased rate to 1100 lpm / 0 bar and washed top of PBR.
18:30	20:30	395	interruption -- repair	ok	Attempted to set Timelock plug according to Archer procedures. Made 3 attempts without success. Archer rep contacted onshore support for advice. Performed TBT with new crew. Observed that the plug was not at the required setting depth - attempted set in 13 3/8" casing. RIH with Timelock plug from 395 m to 424 m.
20:30	21:30	425.6	drilling -- casing	ok	Washed plug setting area and sat Timelock plug according to Archer instructions. Top of plug at 420,8 m. Positive indication of plug set. Closed ball valve and applied 30 bar to verify same closed. P/U and released running tool from plug.
21:30	22:30	415	drilling -- casing	ok	Lined up over shakers. Started pumping drill water from rig pumps. Increased pump rate to 2100 lpm / 0 bar and circulated 1 BU.
22:30	23:00	415	drilling -- casing	ok	Lined up cement unit to drillstring and performed line test against TDS IBOP to 100 bar. Bled back to 10 bar and opened TDS IBOP to confirm line-up.
23:00	23:30	415	drilling -- casing	ok	Closed overboard valves. Lined up rig pumps and pumped drill water down string and up above diverter packer. Closed diverter packer. Line up to cement unit and attempted to pressure up well to 10 bar from cement unit. No success.
23:30	00:00	415	interruption -- repair	ok	Checked line up and troubleshoot loss of pressure.