

Summary report

Wellbore: 15/9-F-9 A

Period: 2016-09-30 00:00 - 2016-10-01 00:00

|                          |                  |
|--------------------------|------------------|
| Status:                  | normal           |
| Report creation time:    | 2018-05-03 13:53 |
| Report number:           | 3                |
| Days Ahead/Behind (+/-): | 1.3              |
| Operator:                | Statoil          |
| Rig Name:                | MÆRSK INSPIRER   |
| Drilling contractor:     | Maersk Drilling  |
| Spud Date:               | 2009-06-23 00:00 |
| Wellbore type:           |                  |
| Elevation RKB-MSL (m):   | 54.9             |
| Water depth MSL (m):     | 91               |
| Tight well:              | Y                |
| HPHT:                    | Y                |
| Temperature (I):         |                  |
| Pressure (I):            |                  |
| Date Well Complete:      | 2009-07-08       |

|                             |               |
|-----------------------------|---------------|
| Dist Drilled (m):           | -999.99       |
| Penetration rate (m/h):     | -999.99       |
| Hole Dia (I):               |               |
| Pressure Test Type:         | leak off test |
| Formation strength (g/cm3): | 0             |
| Dia Last Casing (I):        |               |

|                                   |         |
|-----------------------------------|---------|
| Depth at Kick Off mMD:            |         |
| Depth at Kick Off mTVD:           |         |
| Depth mMD:                        | -999.99 |
| Depth mTVD:                       |         |
| Plug Back Depth mMD:              | 148     |
| Depth at formation strength mMD:  | 0       |
| Depth At Formation Strength mTVD: | 0       |
| Depth At Last Casing mMD:         | 1201    |
| Depth At Last Casing mTVD:        | 1012    |

Summary of activities (24 Hours)

- Installed 13 3/8in EZSV plug
- Set 50m surface cement plug
- N/D diverter and surface riser

CONTINUE REPORTING ON 15/9-F-4

Summary of planned activities (24 Hours)

CONTINUE REPORTING ON 15/9-F-4

Operations

| Start time | End time | End Depth mMD | Main - Sub Activity              | State | Remark                                                                                                                                                                                                                                     |
|------------|----------|---------------|----------------------------------|-------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 00:00      | 00:15    | 0             | plug abandon -- other            | ok    | Performed Pre-job Meeting to run 13 3/8in EZSV plug                                                                                                                                                                                        |
| 00:15      | 01:00    | 55            | plug abandon -- mech anical plug | ok    | P/U and M/U 13 3/8in EZSV plug to stand of drill pipe. RIH. M/U 2x 3m pups for space out                                                                                                                                                   |
| 01:00      | 01:15    | 200           | plug abandon -- other            | ok    | RIH w/ EZSV BHA on 5,5in DP. Tagged top of fish at 200m w/ 1t                                                                                                                                                                              |
| 01:15      | 01:45    | 200           | plug abandon -- mech anical plug | ok    | Established circulation and washed the setting area, 550 l/min/ 4 bar. Installed the 13 3/8 EZSV plug at 199,2 m top of plug (35 right hand turns). Load tested the plug with 10t down weight                                              |
| 01:45      | 02:15    | 196           | plug abandon -- cement plug      | ok    | L/D single, P/U and M/U pump in sub and TDS                                                                                                                                                                                                |
| 02:15      | 02:30    | 196           | plug abandon -- cement plug      | ok    | Circulated well to sea water at 3400 l/min - 11bar, 50 rpm until clean returns of below 30ppm OIW content. Totally circulated 20m3                                                                                                         |
| 02:30      | 02:45    | 199           | plug abandon -- cement plug      | ok    | R/U cement hose and confirmed line up                                                                                                                                                                                                      |
| 02:45      | 03:00    | 199           | plug abandon -- cement plug      | ok    | Balanced cement plug (148 m - 199 m ): Mixed and pumped 5,0 m3 of 1,95 SG cement slurry, 600 l/min. Displaced the cement with 1800 l of drill water 1000 l/min/ 14 bar. Pulled out of cement to 148m at 2 min/stand. Theoretical TOC 148 m |
| 03:00      | 03:15    | 148           | plug abandon -- cement plug      | ok    | R/D cement hose and pump in sub                                                                                                                                                                                                            |
| 03:15      | 04:00    | 148           | plug abandon -- cement plug      | ok    | Installed pup with sponge ball. Staged up pumps to 3100 l/min - 18bar. Circulated 1,5BU. Diverted returns overboard. Observed cement in returns on shakers                                                                                 |
| 04:00      | 04:45    | 0             | plug abandon -- cement plug      | ok    | POOH w/ EZSV running tool. L/D same                                                                                                                                                                                                        |
| 04:45      | 05:00    | 0             | plug abandon -- other            | ok    | Clean and cleared rig floor                                                                                                                                                                                                                |
| 05:00      | 05:15    | 0             | plug abandon -- other            | ok    | Performed Pre-job Meeting to handle diverter                                                                                                                                                                                               |
| 05:15      | 05:45    | 0             | plug abandon -- other            | ok    | Removed BX elevators and connected chains to bails. Pulled master bushing and outer ring                                                                                                                                                   |
| 05:45      | 06:00    | 0             | plug abandon -- other            | ok    | Connected lifting chains to diverter, pulled and secured same in setback area                                                                                                                                                              |
| 06:00      | 06:15    | 0             | plug abandon -- other            | ok    | Performed Pre-job Meeting to L/D surface riser                                                                                                                                                                                             |
| 06:15      | 06:30    | 0             | plug abandon -- other            | ok    | Connected bridle to surface riser, pulled and L/D same                                                                                                                                                                                     |
| 06:30      | 07:00    | 0             | plug abandon -- other            | ok    | Installed hatch covers for F09 in moonpool                                                                                                                                                                                                 |

Equipment Failure Information

| Start time | Depth mMD | Depth mTVD | Sub Equip - Syst Class          | Operation Downtime (min) | Equipment Repaired | Remark                                                                                                       |
|------------|-----------|------------|---------------------------------|--------------------------|--------------------|--------------------------------------------------------------------------------------------------------------|
| 00:00      | 212       |            | miscellaneous equ syst -- other | 0                        | 00:00              | Driller unintentionally released power slips with tubing string hanging. Tubing string dropped into the hole |