

Summary report

Wellbore: 15/9-F-9 A

Period: 2016-10-23 00:00 - 2016-10-24 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	6
Days Ahead/Behind (+/-):	1.7
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2009-06-23 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2009-07-08

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	leak off test
Formation strength (I):	
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	1201
Depth At Last Casing mTVD:	1012

Summary of activities (24 Hours)

- Skidded to F-9 A
- Cut riser on 134,5 m
- Cut and pulled riser joints
- Moved equipment from WH deck to drill floor
- Installed hatches and hole covers.

Summary of planned activities (24 Hours)

Demob work

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
01:45	02:00	0	moving -- skid	ok	Performed TBT for skidding
02:00	03:00	0	moving -- skid	ok	Skidded to STB. Lifted down deck covers from main deck to WH deck. Skidded AFT then PORT, to well center F-9 A.
03:00	03:15	0	moving -- skid	ok	Performed post-skid checks. Installed stairs to cantiliver.
03:15	03:45	0	moving -- skid	ok	Removed hatch and installed scaffolding in moonpool and WH deck.
03:45	04:30	0	plug abandon -- other	ok	P/U and M/U Cutter BHA and inner string. P/U and M/U spear assy. Engaged spear, took 20 ton overpull to confirm.
04:30	04:45	0	plug abandon -- other	ok	Load shifted weight from tension cylinders to TDS
04:45	05:45	0	plug abandon -- other	ok	R/D tension cylinders.
05:45	06:45	0	plug abandon -- other	ok	R/D boat collision stool and tension ring. Upper centralizer stuck, unable to remove. Installed diverter and hose on WH.
06:45	07:00	0	plug abandon -- other	ok	Staged up flow to 2400 lpm / 80 bar. Cut riser. Observed drop of overpull, good indication of cut.
07:00	07:15	0	plug abandon -- other	ok	Performed TBT with ongoing crew
07:15	07:45	0	plug abandon -- other	ok	R/D diverter and hose from WH. R/U chain hoist for pulling upper centralizer.
07:45	08:45	0	plug abandon -- other	ok	Pulled riser. Removed upper centralizer (pulled free centralizer with riser flange when pulling the riser)
					Built scaffolding around hole openings. Installed wooden blocks to reduce riser movement.
08:45	09:00	0	plug abandon -- other	ok	POOH with riser and landed onto C-plate on drill floor.
09:00	10:00	0	plug abandon -- other	ok	R/U false rotary POOH with inner string. R/B spear and cutter assy.
10:00	10:45	0	plug abandon -- other	ok	P/U spear assy and engaged in riser. R/D false rotary and C-plate. Removed BX-elevator and R/U manual elevator on riser. Landed riser on manual elevator. Lached bails onto manual elevator.
10:45	11:30	0	plug abandon -- other	ok	POOH with riser (Lift #1). Cleaned off marine growth on centralizer deck. Meanwhile: Emptied pit 6 (clean SW).
11:30	13:00	0	plug abandon -- other	ok	R/U cutting machine. Cut tensioner joint. Significant wave height 1,5 m. R/D cutting machine.
13:00	14:00	0	plug abandon -- other	ok	L/O tensioner joint. Installed link tilt pins on elevator.
14:00	14:30	0	plug abandon -- other	ok	POOH with riser (Lift #2). Cleaned off marine growth on centralizer deck.
14:30	15:00	0	plug abandon -- other	ok	R/U cutting machine. Cut riser joint. Significant wave height 2,2 m. R/D cutting machine.
15:00	15:30	0	plug abandon -- other	ok	L/O riser joint (Lift #2). POOH with riser (Lift #3). Cleaned off marine growth on centralizer deck.
15:30	16:00	0	plug abandon -- other	ok	R/U cutting machine. Cut riser joint. Significant wave height 2,1 m. R/D cutting machine.
16:00	16:30	0	plug abandon -- other	ok	L/O riser joint (Lift #3). POOH with riser (Lift #4). Cleaned off marine growth on centralizer deck. Riser out of splash zone at 16:30
16:30	17:00	0	plug abandon -- other	ok	R/U cutting machine. Cut riser joint. R/D cutting machine.
17:00	17:30	0	plug abandon -- other	ok	L/O riser joint (Lift #4). POOH with riser (Lift #5). Cleaned off marine growth on centralizer deck.
17:30	18:00	0	plug abandon -- other	ok	R/U cutting machine. Cut riser joint. R/D cutting machine
18:00	18:15	0	plug abandon -- other	ok	L/O riser joint (Lift #5). POOH with riser (Lift #6). Cleaned off marine growth on centralizer deck.
18:15	18:45	0	plug abandon -- other	ok	R/U cutting machine. Cut riser joint. R/D cutting machine

18:45	19:30	0	plug abandon -- other	ok	L/O riser joint (Lift #6). POOH with riser (Lift #7). POOH and L/O stress joint.
19:30	19:45	0	plug abandon -- other	ok	Clean and cleared drill floor.
19:45	20:00	0	plug abandon -- other	ok	Removed saddle and riser bucket from HTS.
20:00	21:45	0	plug abandon -- other	ok	L/O cutting - and spear assy.
21:45	22:00	0	plug abandon -- other	ok	Performed TBT for installing hatches and hole covers.
22:00	23:45	0	plug abandon -- other	ok	Lifted tension cylinders from WH to drill floor.
23:45	00:00	0	plug abandon -- other	ok	Installed hatches.
					**** END OF REPORT ****