

Summary report

Wellbore: 15/9-F-15 A

Period: 2008-12-23 00:00 - 2008-12-24 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	13
Days Ahead/Behind (+/-):	.7
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2008-12-11 15:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (in):	17.5
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.5
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	2591
Depth mTVD:	2442
Plug Back Depth mMD:	
Depth at formation strength mMD:	1381
Depth At Formation Strength mTVD:	1349
Depth At Last Casing mMD:	2561.8
Depth At Last Casing mTVD:	2416.2

Summary of activities (24 Hours)

RIH with 12 1/4" clean out assembly from 274 m to 2534.4 m. Drilled out 13 3/8" csg shoetrack from 2534.4 m to 2562 m while displacing to 1.25 sg OBM. Cleaned out 17 1/2" rat hole from 2562 m to 2591 m. Circulated hole clean.

Summary of planned activities (24 Hours)

Spot LCM pill on TD and perform FIT to 1.56 sg. Drop and pump down gyro. POOH with 12 1/4" BHA and LD 5 1/2" DP. Start to PU "new" 5 1/2" DP.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	03:00	274	interruption -- maintain	ok	Performed slip & cut of drill line.
03:00	04:00	274	interruption -- maintain	ok	Continued performing slip & cut of drill line.
04:00	05:30	274	drilling -- other	ok	Inspected aft PRS for dropped objects.
05:30	06:00	274	drilling -- other	ok	Serviced aft PRS and checked bolts on upper connection.
06:00	07:00	274	drilling -- other	ok	Serviced aft PRS and checked bolts on upper connection.
07:00	10:30	274	drilling -- other	ok	Completed Drops inspection on aft PRS. De-isolated equipment.
10:30	11:15	274	interruption -- other	ok	Changed faulty PS21 to PS30 slips and inserted correct carrier and inserts.
11:15	16:00	2480	drilling -- drill	ok	RIH with 12 1/4" BHA from 274 m to 2480 m. Filled every 10 stds with 1.43 sg OBM.
16:00	16:15	2480	drilling -- drill	ok	LO single and performed kick drill in 38 sek.
16:15	16:45	2521	drilling -- drill	ok	Broke circulation and washed down 12 1/4" BHA from 2480 m to 2521 m. Drilling parameters : 2000 lpm / SPP 62 bar / 30 RPM / torque 12-15 kNm.
16:45	17:15	2521	drilling -- drill	ok	Performed choke drill with day crew.
17:15	19:00	2534.4	drilling -- drill	ok	Broke circulation and washed down 12 1/4" BHA from 2521 m to 2534.4 m. Tagged cmt with 3 MT at 2534.4 m. Drilling parameters : 2000 lpm / SPP 62 bar / 30 RPM / torque 12-15 kNm.
19:00	23:00	2561	drilling -- drill	ok	Drilled out shoe track from 2534.4 m to 2561 m whilst displacing to 1.25 sg. Drilling parameters : 3000 lpm / SPP 120 bar / 60 RPM / torque 15-17 kNm.
23:00	00:00	2561	drilling -- drill	ok	Dumped u-tube and flushed choke/kill and poorboy with 1.25 sg OBM. Filled trip tank and u-tube with 1.25 sg OBM. Liquid seal pressure on u-tube was 12 psi. Lined up manifolds and took SCR with 1.25 sg OBM. Made connection before cleaning out rat hole.

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	274		pipe handling equ syst -- other	0	00:00	Trouble shot PS21 to find if it was slips or hydraulic/control system that was faulty.

Drilling Fluid

Sample Time	11:00	23:30
Sample Point	Active pit	Active pit
Sample Depth mMD	2560	2562
Fluid Type	OBM-Standard	OBM-Standard
Fluid Density (g/cm3)	1.25	1.24
Funnel Visc (s)	-999.99	-999.99
Mf ()		
Pm ()		
Pm filtrate ()		
Chloride ()		
Calcium ()		
Magnesium ()		
Ph		
Excess Lime ()		
Solids		
Sand ()		
Water ()		
Oil ()		
Solids ()		
Corrected solids ()		
High gravity solids ()		

Low gravity solids ()		
Viscometer tests		
Plastic visc. (mPa.s)	17	14
Yield point (Pa)	5.5	5.5
Filtration tests		
Pm filtrate ()		
Filtrate Lthp ()		
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT (degC)	120	120
Comment		

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	2591		1	estimated